

February 27, 2014

RECEIVED

MAR 04 2014

HEALTH FACILITIES &
SERVICES REVIEW BOARD

Mr. George Roate
Illinois Health Facilities Planning Board
525 West Jefferson
Springfield, IL 62761

RE: Project #11-018 Renewal Request

Dear Mr. Roate:

I am writing to request a permit renewal for project #11-018, Blessing Hospital, Quincy, Illinois. The current permit expires June 30, 2014. Blessing requests a project completion date of December 31, 2015.

Per 1130.740, please see my responses to the requirements for a permit renewal.

1. This request is more than 45 days prior to the project completion date.
2. A status report on the project detailing what percent has been completed and a summary of project components yet to be finished and the amount of funds expended on the project to date.
 - Currently the expenditures on the project to date are \$26,990,851.03.
 - The work completed to date under these expenditures includes all project planning, permitting, design, consulting, material, and construction expenses.
 - The project has been under construction for 17 months, and the construction progress is 47% complete.
 - Completed work on the project includes underground utility improvements, complete concrete building structure (including all foundations), structural steel erection, significant mechanical/plumbing/electrical equipment, utility plant construction/installations, site infrastructure improvements (parking lots, sidewalks, etc.), exterior stone panel installations, wall framing, and above ceiling/in-wall MEP/FP rough-ins.
 - Many construction materials have been procured and/or on-site for upcoming installations.

February 27, 2014

Page 2

3. A statement as to the reasons why the project has not been completed.
 - The project has not been completed as scheduled due to late construction start (September 2012). The project has also incurred significant impacts during two winter weather seasons since its project inception. Our intended project completion date includes all required occupancy, licensing, and financial audits required for the project.
4. Confirmatory evidence by the permit holder's authorized representative that the project's cost and scope are in compliance with what the State Board approved and that sufficient financial resources are available to complete the project. *(Please see attached letter.)*

Sincerely,



Betty J. Kasparie
Vice President
Corporate Compliance

BJK/lmm

Enclosures

B BLESSING HOSPITAL

A member of the Blessing Health System

2/20/14

Ms. Betty Kasparie
Vice President, Corporate Compliance
Blessing Corporate Services | Administration
1005 Broadway Street
Quincy, IL 62301

Dear Ms. Kasparie:

I currently serve as the authorized agent for Blessing Hospital on the New Patient Tower (also known as the Patient Care Addition) project currently permitted under Illinois Dept. of Public Health #9262.

The project is progressing with a significant construction presence on campus, and the project scope & permitted budget are in compliance with the Illinois State Board's approved budget of \$70,429,642. As required, Blessing Hospital has sufficient financial resources to complete the project.

Please contact me if you have any questions.

Thanks,



Jayne Huseman, PE, LEED AP, BD+C
Construction Project Manager
Blessing Health System