



June 4, 2019

Ms. Courtney R. Avery
Administrator
Illinois Health Facilities and Services Review Board
525 West Jefferson Street, 2nd Floor
Springfield IL 62761

Re: Project Completion, Final Realized Cost Report (Section 1130.770)
CON Permit #14-056, as altered
St. Anthony's Memorial Hospital
Ambulatory Care Center (ACC / POB) Project

Dear Ms. Avery,

Please accept this project completion attestation / certification letter in reference to the foregoing project. The project was completed on or before March 18, 2019 in full compliance with the permit renewal approved by the State Agency on October 30, 2018.

This final report documentation certifies that:

1. The itemized project capital cost in the amount of \$12,744,475.00 (see Attachment A) which is \$563,400.00 above the approved cost or approximately 4.6.%.
2. The final realized costs, as itemized in Attachment A to this attestation, are the total project costs.
3. The project, as completed, is in compliance with all terms of the approved and subsequently altered permit.
4. The enclosed AIA form G702 documents the final construction payout (Attachment B).

To the best of my knowledge we have complied with all Illinois Health Facilities and Services Review Board Requests in developing and completing this project.

Please let me know if you have any questions. I can be reached at Theresa.Rutherford@hshs.org or by telephone at 217-347-1494.

Sincerely,



Theresa J. Rutherford
President and Chief Executive Officer

CC: Mike Constantino, Supervisor, Project Review Section
Edwin Parkhurst, Jr., PRISM Healthcare Consulting

Enclosures: Attachment A – Capitalized Project Cost
Attachment B – AIA Form G-702

Notarization:

Subscribed and sworn to before me

this 4 day of June 2019


Cathy L. Wesselman

Printed Name

Cathy L. Wesselman

Signature of Notary

Seal



Attachment A WITH
 Altered CON Permit 14-056
 Final Realized Cost Report
 (ACC with Shell)

USE OF FUNDS	APPROVED PROJECT (AS ALTERED)	FINAL REALIZED COST
Preplanning Costs	41,000	47,332
Site Survey and Soil Investigation	80,000	7,349
Site Preparation	40,000	8,250
Off Site Work	0	0
New Construction Contracts (Parking / ACC)	6,923,828	8,320,892
Modernization Contracts (EMC)	0	248,344
Contingencies (Allowance)	657,763	657,763
Architectural/Engineering Fees	606,530	202,755
Consulting and Other Fees	92,898	54,377
Movable or Other Equipment (not in construction contracts)	2,454,511	1,912,868
Bond Issuance Expense (project related)	0	0
Net Interest Expense During Construction (project related)	0	0
Fair Market Value of Leased Space or Equipment	NA	NA
Other Costs To Be Capitalized	1,284,545	1,284,545
Acquisition of Building or Other Property (excluding land)	0	0
TOTAL USES OF FUNDS	12,181,075	12,744,475
SOURCE OF FUNDS **	APPROVED PROJECT (AS ALTERED)	FINAL EXPENDITURES
Cash and Securities	12,181,075	12,744,475
Pledges		
Gifts and Bequests		
Bond Issues (project related)		
Mortgages (includes FMV Cost)		
Leases (fair market value)		
Governmental Appropriations		
Grants		
Other Funds and Sources		
TOTAL SOURCES OF FUNDS	12,181,075	12,744,745

HSHS SAE Project 14-056
Final Realized Cost and Project Completion Letter Draft
May 15, 2019
Page 4 of 5

Attachment B

See Following Page

McCarthy G-702 Equivalent

CON Permit # 14-056



Application For Payment

To Owner : St Anthony Memorial Hospital
 From Contractor : McCarthy Building Companies, Inc.
 Contract For :

Project : HSBS St. Anthony's Ambulatory Care Center Project
 Via Architect :

Application No: 22
 Period To: 05/31/2019
 Project No: 003917.000
 Contract Date: 08/25/2017

Application For Payment Summary

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.


1. ORIGINAL CONTRACT SUM	8,320,892.08
2. Net Change by Change Orders	248,343.94
3. CONTRACT SUM TO DATE (Line 1 + 2)	8,569,236.00
4. TOTAL COMPLETED & STORED TO DATE	8,569,236.00
5. RETAINAGE	
a. .00 % of Completed Work	0.00
b. .00 % of Stored Material	0.00
Total Retainage (Lines 5a+5b or Total In Cont. Sheet)	0.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	8,569,236.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from Prior Certificate)	8,185,017.66
8. CURRENT PAYMENT DUE	384,218.34
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 Less Line 8)	0.00

Change Order Summary	Additions	Deductions
Total changes in previous applications	271,897.95	23,654.01
Total approved this application	0.00	0.00
Totals	271,897.95	23,654.01
Net Changes by Change Order	248,343.94	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor : _____
 By: [Signature] Date: 5/29/19

State of: Illinois
 County of: Coles
 Subscribed and sworn to (or affirmed) before me on this 28th day of May 20 19, by Eric Hoffman personally known to me or proved to me on the basis of satisfactory evidence to be the person(s) who appeared before me.
 Notary Public [Signature]
 My Commission Expires: March 17, 2023



Architect's Certificate For Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Amount Certified : \$ 384,218.34

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

Architect: _____
 By: [Signature] Date: 5/29/19

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.