



VIA FEDERAL EXPRESS

Michael Constantino
Supervisor, Project Review Section
Illinois Department of Public Health
Health Facilities and Services Review Board
525 West Jefferson Street, Second Floor
Springfield, Illinois 62761

**Re: Notice of Project Completion and Final Realized Cost Report – Rutgers Park
Dialysis (Project No. 17-014)**

Dear Mr. Constantino:

On behalf of DaVita Inc., DuPage Medical Group, Ltd. and Perryton Dialysis, LLC d/b/a Rutgers Park Dialysis (collectively, the “Permit Holders”), I am writing to submit the notice of project completion and final realized project cost report for Project No. 17-014. On June 5, 2018, the Illinois Health Facilities and Services Review Board (“State Board”) approved the Permit Holders’ application for a certificate of need permit to establish a 12 station dialysis clinic located at 8455 Woodward Avenue, Woodridge, Illinois. The clinic was notified by the Centers for Medicare and Medicaid Services that the 12 stations were approved and certified with an effective date of May 27, 2020.

For your review, the Permit Holders submit the following information as their final realized cost report for the establishment of Rutgers Park Dialysis:

1. Final Realized Project Costs

Rutgers Park Dialysis Final Realized Project Costs		
	Approved	Expended
New Construction Contracts	\$1,405,039	\$1,174,662
Contingencies	\$110,000	\$78,635
A & E Fees	\$108,867	\$73,223
Consulting & Other Fees	\$70,902	\$54,338
Moveable Equipment	\$532,295	\$555,964
Fair Market Value of Leased Space & Equipment	\$1,865,273	\$1,865,273
Estimated Total Project Cost	\$4,092,376	\$3,802,095

* The G702 does not include the Permit Holders' purchased lighting package and security door and lock system. These amounts were recorded as Contingencies.

2. Certification of Final Realized Costs and Compliance

Pursuant to 77 Ill. Admin. Code §1130.770, the Permit Holders certify the final realized costs, as itemized, are the total costs required to complete the project and that there are no additional associated costs or capital expenditures related to the project. I further certify the Permit Holders complied with all of the terms of the permit to date and all information submitted in this cost report for the facility is true and correct.

3. Final Application and Certification for Payment

Attached as Attachment A is the final Application and Certification for Payment (G702) for the Project.

If you have any questions or need any additional information related to the Project, please feel free to contact Anne Cooper at 312-873-3606 or acooper@polsinelli.com.

Sincerely,



Dawn Thomas
Division Vice President
DaVita Inc.

Attachment

cc: Dawn Thomas, DaVita Inc.
Maureen Hearne, DaVita Inc.

DAVITA - APPLICATION FOR PAYMENT: Cover Sheet

TO OWNER:

DaVita, Inc.
2000 16th St.
Denver, CO. 80202

PROJECT:

DaVita Rutgers Park T.I.
8455 Woodward Avenue
Woodridge, IL 60517

APPLICATION NO:

5

Distribution to:

OWNER
 ARCHITECT
 CONTRACTOR

PERIOD TO:

02/29/20

PERIOD FROM:

02/01/20

FROM CONTRACTOR:

The Dubs Co. Inc.
1699 E. Chicago Street
Elgin, IL 60120

VIA ARCHITECT:

StudioGC, Inc.
223 W. Jackson BLVD, suite 1200
Chicago, IL. 60160

DVA PROJ NO: 11,697
GC JOB NO: 3,105
CONTRACT DATE: 3/27/19

CONTRACT FOR: General Construction

CONTRACTOR'S APPLICATION FOR PAYMENT


Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

1. ORIGINAL CONTRACT SUM	\$	<u>1,190,872.00</u>
2. Net change by Change Orders	\$	<u>(16,210.00)</u>
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	<u>1,174,662.00</u>
4. TOTAL COMPLETED & STORED TO DATE: Column G (TI Tab)	\$	<u>1,174,662.00</u>
5. RETAINAGE:		
a. 0.10 % of Completed Work (Column D + E on TI Tab)	\$	<u>0.00</u>
b. 0.10 % of Stored Material (Column F on TI Tab)	\$	<u>0.00</u>
Total Retainage (Lines 5a + 5b or Total in Column I of TI Tab)	\$	<u>0.00</u>
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$	<u>1,174,662.00</u>
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	<u>\$1,024,387.00</u>
8. CURRENT PAYMENT DUE	\$	<u>150,275.00</u>
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	<u>0.00</u>

CONTRACTOR: The Dubs Co. Inc.

By: [Signature] Date: March 9 2020

Subscribed & sworn to before me this 9 day of March 2020


CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 150,275.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

Authorized Representative: DaVita, Inc.

By: Miki Bridges Date: 5/8/2020

0097F5877EBB455...

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	(\$16,210.00)
TOTALS	\$0.00	(\$16,210.00)
NET CHANGES by Change Order	(\$16,210.00)	

* Note- All items in blue require manual entry

Schedule of Values (Life Safety)

Cost Categories shown below are not to be added to, or deviated from
 In tabulations below, state amount for each category
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5
 APPLICATION DATE: 3/6/2020
 PERIOD TO: 2/29/2020
 PERIOD FROM: 2/1/2020
 DaVita PROJECT NO: 11,697

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE) (% * G)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	LIFE SAFTEY								
1.1	General Requirements	\$1,465.00	\$1,465.00	\$0.00	\$0.00	\$1,465.00	100.00%	\$0.00	\$0.00
1.2	Overhead and Profit	\$2,402.00	\$2,402.00	\$0.00	\$0.00	\$2,402.00	100.00%	\$0.00	\$0.00
10.2	Fire Extinguishers	\$1,148.00	\$1,148.00	\$0.00	\$0.00	\$1,148.00	100.00%	\$0.00	\$0.00
15.3	Fire Protection Piping	\$28,066.00	\$28,066.00	\$0.00	\$0.00	\$28,066.00	100.00%	\$0.00	\$0.00
16.2	Fire Alarm System	\$20,021.00	\$20,021.00	\$0.00	\$0.00	\$20,021.00	100.00%	\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	Change Order # ?	\$0.00				\$0.00		\$0.00	\$0.00
	LIFE SAFTEY TOTALS	\$53,102.00	\$53,102.00	\$0.00	\$0.00	\$53,102.00	100.00%	\$0.00	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity

AIA[®] Document G701[™] – 2001

Change Order

PROJECT (Name and address): DaVita Rutgers 8455 Woodward Avenue Woodridge, IL. 60517	CHANGE ORDER NUMBER: R1 DATE: 3-6-20	OWNER: <input type="checkbox"/> ARCHITECT: <input type="checkbox"/> CONTRACTOR: <input type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): The Dubs Co. Inc. 1699 E. Chicago St. Elgin, IL. 60120	ARCHITECT'S PROJECT NUMBER: 11697 CONTRACT DATE: 3-27-19 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

The original Contract Sum was	\$ 1,190,872.00
The net change by previously authorized Change Orders	\$ 0
The Contract Sum prior to this Change Order was	\$ 1,190,872.00
The Contract Sum will be increased by this Change Order in the amount of	\$ (16,210.00)
The new Contract Sum including this Change Order will be	\$ 1,174,662.00

The Contract Time will be increased by Zero (0) days.
The date of Substantial Completion as of the date of this Change Order therefore is

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Studio GC
ARCHITECT (Firm name)

ADDRESS signed by:


BY (Signature)
Nikki Bridges
(Typed name)
3/12/2020
DATE

The Dubs Co. Inc.
CONTRACTOR (Firm name)

1699 E. Chicago, Elgin, IL.
ADDRESS

BY (Signature)
Joseph R. Dubs V.P.
(Typed name)
3-11-20
DATE

Davita - Rutgers Park #11697
OWNER (Firm name)

ADDRESS signed by:

BY (Signature)
James Burke
(Typed name)
3/12/2020
DATE

- R-1 construction delay: \$5,018.00
- R-2 base building costs: \$15,329.00
- R-3 drinking fountain: \$2,933.00
- R-4 electrical change: \$ 820.00
- R-5 credit unused allowance: \$40,310.00