# **SWEDISHAMERICAN**

# A DIVISION OF UW HEALTH



**Administration Office** 

1401 East State Street Rockford, IL 61104 779.696.4002 779.696.2463 Fax

RECEIVED

DEC 1 0 2018

HEALTH FACILITIES & SERVICES REVIEW BOARD

December 7, 2018

Ms. Courtney Avery
Administrator
Illinois Department of Public Health
Health Facilities and Services Review Board
525 West Jefferson Street, Second Floor
Springfield, Illinois 62761

Re: First Annual Progress Report and Notice of Financial Commitment

Project #17-030 SwedishAmerican Hospital Medical Office Building

Dear Ms. Avery,

On November 14, 2017, the Illinois Health Facilities and Services Review Board approved the application for permit to construct a 4-story medical office building in Rockford, Illinois with a project cost of \$23,833,311. Per Illinois Administrative Code Section 1130.760, this letter is being submitted as the first Annual Progress Report for Project #17-030.

## **Current Status of the Project:**

Through October 31, 2018, the project is 39% complete. Construction on the project is 38% complete.

#### **Costs Incurred and Method of Financing:**

The amount of funds expended on the project through October 31, 2018 is \$8,614,412. The method of financing and sources of funds for the project have not changed since the filing of the application. The source of funds is cash and securities.

#### **Financial Commitment:**

Financial commitment of the project occurred on April 12, 2018 when the construction contract was signed, which committed the permit holder to expend at least 33% of the total project cost.

## **Project Completion Date:**

The project completion date is May 31, 2019. Due to extremely wet summer and fall weather conditions that slowed construction, the permit holder anticipates the need for a brief extension of the completion date. The permit holder will file the necessary request for a permit renewal in a timely manner.

If you have any questions, please feel free to contact me at (779)696-4005.

Sincerely,

Jegediah L. Cantrell

Vice President, Operations