

Grantee: Illinois

Grant: B-13-DS-17-0001

April 1, 2017 thru June 30, 2017 Performance Report



information for housing enclosed within the plan, excludes second homes (i.e., vacation homes) per HUD requirements as they are ineligible for funding.

The location of FEMA Individual Assistance registrants with reported housing damage also may reflect the extent and concentration of damage to Illinois's housing stock. Based on the FEMA Individual Assistance data as of March 4, 2014 the greatest concentrations of severe or major housing damage are located in 13 Counties. These 13 counties account for 85% of reported major and severe housing damage in Illinois.

Homeowners whose homes are determined to be "substantially damaged," by a floodplain manager, must rebuild to FEMA's standards. Many of these homeowners likely will be required to elevate their homes. Without financial support, the added costs of housing elevations likely will be overly burdensome. Homeowners of structures that were not "substantially damaged" by the storms may not be facing mandatory elevation requirements in the short term, but may face significant increases in insurance premiums.

Compounding the importance of housing elevation assistance, federal legislation passed in 2012 removes insurance subsidies and bases premiums on actual flood risk which likely will significantly increase flood insurance costs for homeowners residing within a floodplain.

Therefore, housing elevation assistance is a critical need for many of these homeowners in order to avoid pricing them out of their current residences. Based on available data, as well as input from federal and state departments and agencies, local communities, stakeholder groups and citizens, Illinois's owner-occupied housing needs include:

- Assisting homeowners with the reconstruction or rehabilitation of their homes;
 - Assisting homeowners in impacted communities who are now required to elevate their "substantially damaged" homes
 - Providing case management and technical assistance to help homeowners navigate the rebuilding and reconstruction process;
 - Providing interim assistance to impacted homeowners to encourage them to resettle and reoccupy homes they owned prior to the storm;
- and
- Providing buyout assistance, where appropriate, for homeowners residing in flood-prone areas where large scale buyouts would serve a public health and safety benefit, as well as an environmental benefit.

Impact on Rental Stock

Greater impact of the storms occurred to rental stock, which sustained severe or major damage. Residents who were displaced because of tornado damage are receiving rental assistance after the storm. Even presuming that some of these displaced households have found a rental unit, it is probable that many remain "doubled up," that is, living with friends or relatives.

The 2013 storms also had a significant impact on housing that is subsidized by both the state and federal governments, which includes public housing as well as housing financed primarily for older adults and Housing Choice Voucher (HCV) recipients. According to preliminary estimates effective March 2014, two federally subsidized units in two multi-family properties were damaged. These properties are located in Cook, LaSalle and Tazewell Counties. There were 34 public housing units damaged in the storm. No public housing households remain displaced.

To better understand the impact to Public Housing Authorities (PHAs), the Department of Commerce and Economic Opportunity reach out to each PHA in the State to assess damage to public housing agencies and to quantify the extent of damage sustained by PHAs as a result of the storm, as well as identify PHAs' ongoing unmet recovery and rebuilding needs.

As of March 10, 2014, 73 housing authorities were contacted with three responding to the assessment. Of those responding they reported that flooding caused the most damage. Damage to PHAs impact some of the most vulnerable households in Illinois. Almost all of the damaged units are public housing units serving households earning less than 80% of the area median income. We could assume that of those who did not respond prior to publication of the Action Plan were impacted in some way by the storms. However, because of the storms impact on some of the most populated areas of the State, any increase in rental costs would further exacerbate that strain on "working poor," defined as households earning less than 80% of Area Median Income.

Based on available data, as well as input from federal and state departments and agencies, local communities, stakeholder groups and citizens, Illinois's rental housing needs include:

- Rental programs to assist currently displaced low and moderate income households;
- Rental programs to repair or replace damaged rental units, particularly those that service low and moderate income households; and
- Rental programs that address the unique needs of Illinois's special needs populations.

Recovery Needs:

According to HUD, "unmet needs" are financial resources necessary to recover from a disaster that are not satisfied by other public or private funding sources like FEMA Individual Assistance, SBA Disaster Loans, or private insurance. Per HUD's guidelines that an unmet needs analysis focus on the housing, economic and infrastructure sectors. The State's unmet needs extend beyond the housing, economic and infrastructure sectors. Illinois's recovery effort must focus not only on economic recovery, but also economic revitalization. Illinois also must provide critical health and social services to certain populations affected by flooding and tornados in 2013, protect municipalities from losing critical services as a result of the storm, and address environmental issues. CDBG-DR funds must begin to address these unmet needs as well.

Although the State has an estimated \$77,872,306 in unmet infrastructure and community facility needs, there is an urgent need to expand the supply of affordable housing, to stimulate economic activity and to replace housing stock lost to the storms. The State is working diligently with the federal government to expedite additional funds, which could be used to address unmet infrastructure needs.

The State is committed to affirmatively furthering fair housing through its housing programs, following all applicable federal and state statutes and regulations, and vigorously enforcing fair housing laws. As described above, the State will ensure that housing assistance relating to the recovery efforts are prioritized and allocated solely based on disaster-related need, without regard to race or ethnicity. Information relating to demographics of impacted communities will be utilized to ensure that assistance is accessible and reaches Illinois residents in need. In support, the State has worked closely with FEMA and statewide Long Term Recovery Groups to assist homeowners in the most impacted counties across the State. Key consideration was made on the geographic location of each group as to accommodate residents affected by the storms, ease of accessibility, projected number of persons served and the level of multilingual services recommended addressing the demographic needs as analyzed for the



communities and counties. Illinois will require all replacement and new construction to meet green building standards by requiring compliance with ENERGY STAR™.

Impact on Illinois Communities

Per HUD guidance, the State has undertaken the following analysis that summarizes storm damage to heavily impacted communities in the most impacted Illinois counties as determined by HUD and provides a description of demographic information about these communities and counties. The data were generated using the 2011 American Community Survey 5-Year Survey data and FEMA Individual Assistance Data (effective May 26, 2013).

Massac County - As a result of the 2013 tornados households in Massac County had homes that sustained "severe" or "major" damage, as those terms are defined by HUD. According to HUD, "severe" damage is defined as homes FEMA determined to have greater than \$28,800 worth of physical damage or more than four feet of flooding on the first floor, while "major" damage is defined as homes FEMA determined to have between \$8,000 and \$28,799 worth of physical damage or moeseholds experience major or severe damage.

DR-4157(Tornado)

According to FEMA data Massac County has a total of 64 applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of 32 units destroyed.

According to FEMA data Massac County has a total of 38 applications for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of 15 rental units destroyed.

According to Small Business Administratioted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement nineteen had preliminary approvals with thirteen approved at a cost of \$458,400 leaving \$1,612,800 in request for assistance that were not met.

According to Small Business Administration Data three (3) businesses impacted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement although 26 applications were issued. One had preliminary approvals with one (1) approved at a cost of \$2,200 to replace business contents leaving \$30,000 in request for assistance that were not met.

Champaign County

Champaign County had homes that sustained "severe" or "major" damage, as defined by HUD. According to HUD, "severe" damage is defined as homes FEMA determined to have greater than \$28,800 worth of physical damage or more than four feet of flooding on the first floor, while "major" damage is defined as homes FEMA determined to have between \$8,000 and \$28,799 worth of physical damage or more than one foot of flooding on the first floor.

DR-4157(Tornado)

According to FEMA data Champaign County has a total of 15 applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of 5 units destroyed.

According to FEMA data Champaign County has a total of 17 applications for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of 6 rental units destroyed.

According to Small Business Administration Data 41 homeowners impacted by the storms applied for disaster assistance in the form of a lon frhuigepianrpaemnalhuh14apictonwrisudEgtenhdpeimnrprvlwt11wrapovdaacsof\$3,0lavn\$,1,00irqusfrasitnehawrentet

According to Small Business Administration Data 4 business owners were impacted by the storms, applied for disaster assistance in the form of a loan for repair and replacement although 26 applications were issued. Two had preliminary approvals with one approved at a cost of \$3,800 leaving \$152,600 in request for assistance that were not met.

Douglas County

Douglas County experienced the impact of three separate tornados in one day. However, according to the unmet needs data provided by FEMA, Douglas County rental units were impacted to a greater degree than its owner occupied units. Flooding in Douglas County accounted for the majority of damage to residential units in the county.

For rental property to meet the statutory requirement of "most impacted", homes are determined to have a high level of damage if thehvdmaeof"major high" or "severe." That itehvaFMprsnlpoerty damage assessment of \$3,500 or greater or flooding over four feet. However, please note that the Federal Register is not clear when it references "flooding over four feet." The reports in Appendix A and B provide for both basement and first floor flooding. In addition the Federal Register references "75% of the estimated repair cost," which currently FEMA is unable to determine as inspectors do not record real property damage for renters since it is the landlord's responsibility. Please refer to Appendix A and B for unmet needs data for Champaign County.

DR-4157(Tornado)

According to FEMA data Douglas County has a total of four (4) applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of one unit destroyed. According to FEMA data in Douglas County had no applications for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." No rental units destroyed.

According to Small Business Administration Data five (5) homeowners impacted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement although 57 applications were issued. Three had preliminary approvals with two were approved at a cost of \$38,000 leaving \$300,100 in request for assistance that were not met.

According to Small Business Administration Data four (4) business owners were impacted by the storms, applied for disaster assistance in the form of a loan for repair and replacement although 11 applications were issued. No applications had preliminary approvals or final approvals for repair and replacement.

Tazewell County

As a result of the 2013 tornados, Tazewell County had homes that sustained "severe" or "major" damage, as those terms are defined by HUD as most counties identified in the presidential declaration. TetattoyangueorR-411and417,defne&lqoseer&ruo;daageiss hmesEMAdeermnetoavegratrhans\$2880woth ophsialdamgeor mrethn furfeeofflodign te fistflorwhleldqu;



mjorrduodaageisdefnedashomsEMAetemiedtoaveetwen \$,00 ad \$8,99 worth of physical damage or more than one foot of flooding on the first floor. Rental properties are defined as FEMA personal property damage assessment of \$3,500 or greater or flooding over four feet. Please reference Appendix A and B for Tazewell County unmet needs data.

DR-4157(Tornado)

According to FEMA data Tazewell County has a total of 52 applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of 13 units destroyed.

According to FEMA data Tazewell County has a total of 47 applications for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of 37 rental units destroyed.

According to Small Business Administration Data 390 homeowners impacted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement although 1,237 applications were issued. Three had preliminary approvals with 93 were approved at a cost of \$3,566,000 leaving \$16,079,600 in request for assistance that were not met.

According to Small Business Administration Data 11 business owners were impacted by the storms, applied for disaster assistance in the form of a loan for repair and replacement although 106 applications were issued. Three applications had preliminary approvals and two receiving final approval for repair and replacement at a cost of \$22,800 and one for business contents with \$218,300 remaining as unmet needs.

DR-4116(Flooding)

In addition to the tornados and straight line winds, Tazewell County was also impacted by flooding. According to FEMA data Tazewell County has a total of nine (9) applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." In addition, the data also indicates there are four (4) owner occupied homes impacted by "high water" in a range of 4'-5'-9" (FEMA inspected damage) in Tazewell County. The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with no units destroyed.

According to FEMA data Tazewell County has one (1) application for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." In addition, the data also indicates there is one (1) rental unit impacted by "high water" in a range of 4'-5'-9" (FEMA inspected damage) in Tazewell County. The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with no units destroyed.

According to Small Business Administration Data no business owners were impacted by the storms, applied for disaster assistance in the form of a loan for repair and replacement although seven applications were issued.

Vermillion County

Communities in Vermillion County experienced impact from the storms on its owner occupied units. Local officials noted tornado damage spread throughout the County. Of the number of homes impacted by the tornado and straight line winds 44 homes were reported to have damage with seven either major or severe. Of the number of businesses impacted 11 were issued applications by the Small Business Administration. The total number of applications received for Vermillion County was 81 as of March 3, 2014.

DR-4157(Tornado)

According to FEMA data Vermillion County has a total of seven (7) applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of three units destroyed.

According to FEMA data Vermillion County has one (1) application for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with a total of one rental unit destroyed.

According to Small Business Administration Data nine (9) homeowners impacted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement although 44 applications were issued. Four had preliminary approvals with three were approved at a cost of \$105,900 leaving \$24,900 in request for assistance that were not met.

According to Small Business Administration Data two (2) business owners impacted by the storms applied for disaster assistance in the form of a loan for repair and replacement although eleven applications were issued. None of the applications submitted were approved for assistance.

Washington County

Washington County had homes that sustained "severe" or "major" damage, as those terms are defined by HUD. Washington County, Illinois, east of St. Louis, tornado debris stretched more than three miles, according to a preliminary survey by the National Weather Service as reported on November 18, 2013. Washington County residents own occupied units were impacted by the tornado.

DR-57(Tornado)

According to FEMA data Washington County has a total of three (3) applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with no units destroyed.

According to FEMA data Washington County has a total of four (4) applications for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with one (1) rental unit destroyed.

According to Small Business Administration Data four (4) homeowners impacted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement although 15 applications were issued. One (1) was preliminarily-approved and one approved at a cost of \$70,600 leaving \$1,600 in request for assistance that were not met.

According to Small Business Administration Data one (1) business owner impacted by the storms applied for disaster assistance in the form of a loan for repair and replacement although nine applications were issued. None of the applications submitted were approved for assistance.

Woodford County



As a result of the 2013 storms, Woodford County had homes that sustained "severe" or "major" damage. Flooding in Woodford County had a greater impact on the county than did the tornado or straight line winds. Majority of the owner and renter occupied units reported some form of flooding either minor, major too severe. According to HUD, "severe" damage is defined as homes FEMA determined to have greater than \$28,800 worth of physical damage or more than four feet of flooding on the first floor, while "major" damage is defined as homes FEMA determined to have between \$8,000 and \$28,799 worth of physical damage or more than one foot of flooding on the first floor. Small Business Administration received 202 applications from home owners for assistance with home repair and replacement cost. Of the applications received 15 were approved totaling \$236,600. Twenty-four applications from business owners were received with zero approved.

DR-4157(Tornado)

According to FEMA data Woodford County has no applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with no units were destroyed.

According to FEMA data Woodford County has no applications for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with no units destroyed.

According to Small Business Administration Data five (5) homeowners impacted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement although 31 applications were issued. One (1) as preliminary approved and one approved at a cost of \$1,800 leaving \$4,800 in request for assistance not met.

According to Small Business Administration Data one business owner was impacted by the storms, applied for disaster assistance in the form of a loan for repair and replacement although 15 applications were issued. No applications were approved.

DR-416(Flooding) In addition to the tornado and straight line wind, Woodford County was also impacted by flooding. According to FEMA data Woodford County has a total of 54 applications for owner occupied units that have a level of damage that is considered per the federal register as "major high" or "severe." In addition, the data also indicates there are 38 owner occupied homes impacted by "high water" in a range of 4'-5'-9" (FEMA inspected damage) in Woodford County. The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with no units destroyed.

According to FEMA data Woodford County has 28 applications for rental units that have a level of damage that is considered per the federal register as "major high" or "severe." In addition, the data also indicates there are 17 homes impacted by "high water" in a range of 4'-5'-9" (FEMA inspected damage) in Woodford County. The damage level indicated in the data meets the statutory requirements of "most impacted" as discussed in the legislative language of homes that are determined to have a high level of damage with no units reported as destroyed.

According to Small Business Administration Data 48 homeowners impacted by the storms applied for disaster assistance in the form of a loan for housing repair and replacement although 202 applications were issued. 17 had preliminary approvals with 15 approved at a cost of \$236,600 leaving \$158,500 in request for assistance that was not met.

Housing Long Term Recovery Needs

the year 2013 storms caused damage to a broad range of Illinois suburban, urban and small communities, and had a substantial negative impact on Illinois families of all income levels. Low and moderate income households were hit especially hard, particularly in the most significantly impacted counties. Based on FEMA Individual Assistance (IA) reports, and as referenced above, approximately 1,725 owner-occupied homes and 3,061 rental units sustained "severe" or "major" physical damage from the storm, as defined by HUD. These figures include only primary owner-occupied residences and year-round rental properties, not damage to seasonal rentals, vacation homes or secondary residences.

To address Illinois housing needs, the State will undertake a number of initiatives including:

- Providing funding assistance for reconstruction and rehabilitation programs that focus primarily, but not exclusively, on low and moderate income households
- Developing adequate housing that will meet building standards and incorporate mitigation measures including green technologies where feasible and/or housing elevations which may require construction to FEMA's Flood Elevation maps.
- Providing resettlement and re-occupancy incentives to homeowners contemplating selling or abandoning their homes post-storm
- Developing affordable rental housing across household income levels, with a focus on serving low and moderate income households and priority given to the thirteen counties identified by HUD as most impacted by the storm
- Developing a housing plan for supportive services for special needs populations.

APRIL, 2016 UPDATE

As per advisement from HUD staff and in accordance with 80 FR26942, the State of Illinois has submitted an extension for SANDY Round One funding.

The 2013 Floods and tornados across the State of Illinois caused severe damage to homes, businesses and infrastructure. When the State gauged the impact of each disaster during the 2013 calendar year, we began with an analysis of the State's housing sector. Data suggests that approximately 45,000 owners' primary residences and over 15,000 rental units sustained "severe" or "major" damage according to classifications made by HUD. Therefore the State determined that Round One funds should be directed towards Housing Repair and Rehabilitation with Round Two funds focused on Public Infrastructure. Many of the homes impacted by the tornados were located below the federal Advisory Base Flood Elevation maps and consequently would require elevation if rebuilt with HUD funds. The required height combined with the additional costs deterred the community from moving forward with the program. Instead, volunteers from a not-for-profit repaired the existing structures.

Consequently, the State did not receive applications for the HRRE program and therefore decided to address the next critical need of Public Infrastructure. However, this greatly shortened the amount of time PI applications could be received and projects completed. Further, once applications were received, reviewed and grant funds awarded, the recipients were affected by the prolonged and heavy storms that hit Illinois in late December, 2015 and early January, 2016. Twenty-three counties were declared state disaster areas and an application was made for federal assistance. The assistance was ultimately denied but the communities, many of which were in the same areas affected by the 2013 Sandy Disasters, still had clean-up to complete and could not move forward with projects until the saturated ground had time to dry.

The revised expenditure deadline for Round One funds is, April 17, 2018.

JULY, 2016 UPDATE

On June 10, 2016 the State received a letter approving the balance of Round One funds expenditure deadline extension to April



17, 2018. Current approved balances are as follows:
 Public Facilities/Infrastructure: \$1,530,188.93
 Grant Administration: \$54,274.38
 TOTAL: \$1,584,463.31

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$10,400,000.00
Total Budget	\$15,162.00	\$10,400,000.00
Total Obligated	\$15,162.00	\$10,400,000.00
Total Funds Drawdown	\$517,848.15	\$6,971,373.52
Program Funds Drawdown	\$517,848.15	\$6,971,373.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		89.88%
Overall Benefit Percentage (Actual)		85.29%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,560,000.00	\$0.00
Limit on Admin/Planning	\$2,080,000.00	\$172,054.95
Limit on State Admin	\$520,000.00	\$172,054.95
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$5,200,000.00	\$8,880,000.00

Overall Progress Narrative:



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	(\$6,800,000.00)	\$0.00
RD01 - ADMIN, RD01 - Administration	\$0.00	\$180,000.00	\$172,054.95
RD01 - INFRASTRUCTURE, RD01 - Public Infrastructure	\$176,397.36	\$3,420,000.00	\$3,418,500.00
RD02 - ADMIN, RD02 - Administration	\$0.00	\$340,000.00	\$0.00
RD02 - HOUSING, RD02 - Housing	\$0.00	\$0.00	\$0.00
RD02 - INFRASTRUCTURE, RD02 - Public Infrastructure	\$341,450.79	\$6,460,000.00	\$3,380,818.57



Activities

Project # / Title: RD01 - INFRASTRUCTURE / RD01 - Public Infrastructure

Grantee Activity Number: RD01 - Infrastructure - 303002E

Activity Title: Village of Banner Sewer Treatment Plant Upgrade

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD01 - INFRASTRUCTURE

Project Title:

RD01 - Public Infrastructure

Projected Start Date:

01/01/2016

Projected End Date:

06/30/2017

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Village of Banner

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2017

N/A

To Date

\$260,897.04

Total Budget

\$0.00

\$260,897.04

Total Obligated

\$0.00

\$260,897.04

Total Funds Drawdown

\$176,397.36

\$259,397.04

Program Funds Drawdown

\$176,397.36

\$259,397.04

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Concrete and extend electrical service to the new flow equalization basin.

Location Description:

At the municipal sewage treatment plant of the Village of Banner, Fulton County, Illinois.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: RD02 - INFRASTRUCTURE / RD02 - Public Infrastructure

Grantee Activity Number: RD02 - Infrastructure - 303004

Activity Title: Village of Blandinsville Sewer Main Replacements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD02 - INFRASTRUCTURE

Projected Start Date:

01/01/2016

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD02 - Public Infrastructure

Projected End Date:

02/27/2016

Completed Activity Actual End Date:

Responsible Organization:

Village of Blandinsville

Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Total Funds Drawdown

Apr 1 thru Jun 30, 2017

N/A

(\$14,003.05)

(\$14,003.05)

\$0.00

To Date

\$385,996.95

\$385,996.95

\$385,996.95

\$385,996.95



Program Funds Drawdown	\$0.00	\$385,996.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Village of Blandinsville	Construction/reconstruction of water/sewer lines or systems	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303004E	Village of Blandinsville Sewer Main Replacements E	General Account

Activity Description:

Design and construct targeted storm water sewer mains, inlets and manholes on the west side of Blandinsville, McDonough County, Illinois.

Location Description:

A targeted area on west side of Blandinsville, McDonough County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	0/4131

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
	0	107	156	68.59

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD02 - Infrastructure - 303004E
Activity Title: Village of Blandinsville Sewer Main Replacements E

Activity Category:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 RD02 - INFRASTRUCTURE
Projected Start Date:
 04/14/2017
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 RD02 - Public Infrastructure
Projected End Date:
 02/23/2018
Completed Activity Actual End Date:

Responsible Organization:
 Village of Blandinsville

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$6,630.81
Total Budget	\$6,630.81	\$6,630.81
Total Obligated	\$6,630.81	\$6,630.81
Total Funds Drawdown	\$6,630.81	\$6,630.81
Program Funds Drawdown	\$6,630.81	\$6,630.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Design and construct targeted storm water sewer mains, inlets and manholes on the west side of Blandinsville, McDonough County, Illinois.

Location Description:

A targeted area on west side of Blandinsville, McDonough County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Linear feet of Public	0	0/0



# of Linear miles of Public	0	0/0
Activity funds eligible for DREF	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02 - Infrastructure - 303008
Activity Title:	Village of Smithfield Water Main to Bernadotte

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
01/01/2016

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/28/2017

Completed Activity Actual End Date:

Responsible Organization:
Village of Smithfield

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$570,638.00
Total Budget	\$0.00	\$570,638.00
Total Obligated	\$0.00	\$570,638.00
Total Funds Drawdown	\$3,272.18	\$570,638.00
Program Funds Drawdown	\$3,272.18	\$570,638.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a municipal water main extension from the Village of Smithfield, Fulton County, Illinois, to and in unincorporated community of Bernadotte, rural Fulton County, Illinois, including hook-ups to new water main.

Location Description:

From Village of Smithfield, Fulton County, Illinois, to and in unincorporated community of Bernadotte, rural Fulton County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/36097



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	25	49	51.02

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02 - Infrastructure - 303009
Activity Title:	Village of Strasburg Sewer Reline/Replace

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
01/01/2016

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/28/2017

Completed Activity Actual End Date:

Responsible Organization:
Village of Strasburg

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$583,714.11
Total Budget	(\$16,285.89)	\$583,714.11
Total Obligated	(\$16,285.89)	\$583,714.11
Total Funds Drawdown	\$0.00	\$583,714.11
Program Funds Drawdown	\$0.00	\$583,714.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Village of Strasburg	Construction/reconstruction of water/sewer lines or systems	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303009E	Village of Strasburg Sewer Reline/Replace	General Account

Activity Description:

Reline/replace 5746 l.f. of sanitary sewer mains.

Location Description:

Village of Strasburg, Shelby County, Illinois

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/5746

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	388	489	79.35

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	RD02 - Infrastructure - 303009E
Activity Title:	Village of Strasburg Sewer Reline/Replace E

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
04/14/2017

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/23/2018

Completed Activity Actual End Date:

Responsible Organization:
Village of Strasburg

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$16,285.89
Total Budget	\$16,285.89	\$16,285.89
Total Obligated	\$16,285.89	\$16,285.89
Total Funds Drawdown	\$12,835.09	\$12,835.09
Program Funds Drawdown	\$12,835.09	\$12,835.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
Reline/replace 5746 l.f. of sanitary sewer mains.

Location Description:
Village of Strasburg, Shelby County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	RD02 - Infrastructure - 303011
Activity Title:	Village of Tennessee Storm Drainage Improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

RD02 - INFRASTRUCTURE

Projected Start Date:

01/01/2016

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD02 - Public Infrastructure

Projected End Date:

02/28/2017

Completed Activity Actual End Date:

Responsible Organization:

Village of Tennessee

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$422,306.98
Total Budget	(\$85,386.02)	\$422,306.98
Total Obligated	(\$85,386.02)	\$422,306.98
Total Funds Drawdown	\$46,352.31	\$422,306.98
Program Funds Drawdown	\$46,352.31	\$422,306.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Village of Tennessee	Construction/reconstruction of water/sewer lines or systems	RD01 - INFRASTRUCTURE	RD01 - Infrastructure - 303010	Village of Tennessee Storm Drainage Improvements	General Account
Village of Tennessee	Construction/reconstruction of water/sewer lines or systems	RD01 - INFRASTRUCTURE	RD01 - Infrastructure - 303010E	Village of Tennessee Storm Drainage Improvements	General Account
Village of Tennessee	Construction/reconstruction of water/sewer lines or systems	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303011E	Village of Tennessee Storm Drainage Improvements E	General Account

Activity Description:

Construct 9 separate and overlapping sections of storm drainage installations and replacements throughout Village of Tennessee, McDonough County, Illinois.

Location Description:

9 separate and overlapping sections of storm drainage installations and replacements throughout Village of



Tennessee, McDonough County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4077

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	130	165	78.79

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02 - Infrastructure - 303011E
Activity Title:	Village of Tennessee Storm Drainage Improvements E

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
04/14/2017

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/23/2018

Completed Activity Actual End Date:

Responsible Organization:
Village of Tennessee

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$85,386.02
Total Budget	\$85,386.02	\$85,386.02
Total Obligated	\$85,386.02	\$85,386.02
Total Funds Drawdown	\$85,386.02	\$85,386.02
Program Funds Drawdown	\$85,386.02	\$85,386.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct 9 separate and overlapping sections of storm drainage installations and replacements throughout Village of Tennessee, McDonough County, Illinois.

Location Description:

9 separate and overlapping sections of storm drainage installations and replacements throughout Village of Tennessee, McDonough County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0



# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
Activity funds eligible for DREF	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02 - Infrastructure - 303012
Activity Title:	City of White Hall - Sewer Plant Flood Pumps

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
01/01/2016

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/28/2017

Completed Activity Actual End Date:

Responsible Organization:
City of White Hall

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$162,134.98
Total Budget	(\$246,549.02)	\$162,134.98
Total Obligated	(\$246,549.02)	\$162,134.98
Total Funds Drawdown	\$15,932.75	\$162,134.98
Program Funds Drawdown	\$15,932.75	\$162,134.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of White Hall	Construction/reconstruction of water/sewer lines or systems	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303012E	City of White Hall - Sewer Flood Pumps E	General Account

Activity Description:

Replace the flood pumps at the municipal waste water treatment plant of the City of White Hall, Greene County, Illinois.

Location Description:

Municipal waste water treatment plant of the City of White Hall, Greene County, Illinois.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	1495	2063	72.47

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	RD02 - Infrastructure - 303012E
Activity Title:	City of White Hall - Sewer Flood Pumps E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02 - INFRASTRUCTURE

Project Title:

RD02 - Public Infrastructure

Projected Start Date:

04/14/2017

Projected End Date:

02/23/2018

Benefit Type:

Area Benefit (Survey)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of White Hall

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$281,168.74
Total Budget	\$281,168.74	\$281,168.74
Total Obligated	\$281,168.74	\$281,168.74
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replace the flood pumps at the municipal waste water treatment plant of the City of White Hall, Greene County, Illinois.

Location Description:

Municipal waste water treatment plant of the City of White Hall, Greene County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	RD02 - Infrastructure - 303013E
Activity Title:	Village of Bardolph Storm Drainage Improvements E

Activity Category:
Rehabilitation/reconstruction of a public improvement

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
10/15/2016

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/15/2018

Completed Activity Actual End Date:

Responsible Organization:
Village of Bardolph

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$32,926.23	\$32,926.23
Program Funds Drawdown	\$32,926.23	\$32,926.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Design and construct storm water drainage improvements at locations throughout the corporate limits of the Village of Bardolph, McDonough County, Illinois.

Location Description:

Inside the corporate limits of the Village of Bardolph, McDonough County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/39900



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	205	270	75.93

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02 - Infrastructure - 303014
Activity Title:	City of Beardstown Combined Sewer Improvements

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02 - INFRASTRUCTURE

Project Title:

RD02 - Public Infrastructure

Projected Start Date:

02/01/2017

Projected End Date:

02/15/2018

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Beardstown

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2017

N/A

To Date

\$22,160.00

Total Budget

(\$577,840.00)

\$22,160.00

Total Obligated

(\$577,840.00)

\$22,160.00

Total Funds Drawdown

\$22,160.00

\$22,160.00

Program Funds Drawdown

\$22,160.00

\$22,160.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Beardstown	Construction/reconstruction of water/sewer lines or systems	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303014E	City of Beardstown Combined Sewer Improvements E	General Account

Activity Description:

Reline and/or replace sections of cracked and collapsed municipal combined storm and sanitary sewer. The work is needed to reduce the inflow of sand when the adjacent Illinois River recedes after flooding up to the City's floodwall and levee system. When that occurs, river water infiltrates the sand underneath the City's combined sewer system and pushes sand into cracks in the sewers when the water recedes from the other side of the floodwall.

Location Description:

Adams Street, from 14th to 17th Streets, and the intersection of Main and Monroe Streets, within the corporate limits of the City of Beardstown, Cass County, Illinois. Funds remaining after those two project sites' work has been completed may be used at up to seven other spot sewer locations within the corporate limits requiring the same type of work.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/130

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	1355	1565	5505	53.04

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: RD02 - Infrastructure - 303014E
Activity Title: City of Beardstown Combined Sewer Improvements E

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

RD02 - INFRASTRUCTURE

Project Title:

RD02 - Public Infrastructure

Projected Start Date:

04/14/2017

Projected End Date:

02/23/2018

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Beardstown

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$577,840.00
Total Budget	\$577,840.00	\$577,840.00
Total Obligated	\$577,840.00	\$577,840.00
Total Funds Drawdown	\$24,640.00	\$24,640.00
Program Funds Drawdown	\$24,640.00	\$24,640.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Reline and/or replace sections of cracked and collapsed municipal combined storm and sanitary sewer. The work is needed to reduce the inflow of sand when the adjacent Illinois River recedes after flooding up to the City's floodwall and levee system. When that occurs, river water infiltrates the sand underneath the City's combined sewer system and pushes sand into cracks in the sewers when the water recedes from the other side of the floodwall.

Location Description:

Adams Street, from 14th to 17th Streets, and the intersection of Main and Monroe Streets, within the corporate limits of the City of Beardstown, Cass County, Illinois. Funds remaining after those two project sites' work has been completed may be used at up to seven other spot sewer locations within the corporate limits requiring the same type of work.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
Activity funds eligible for DREF	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	RD02 - Infrastructure - 303015
Activity Title:	City of Lewistown Water Well Field Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
10/15/2016

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
04/30/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Lewistown

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$587,914.52
Total Budget	(\$12,085.48)	\$587,914.52
Total Obligated	(\$12,085.48)	\$587,914.52
Total Funds Drawdown	(\$12,085.48)	\$587,914.52
Program Funds Drawdown	(\$12,085.48)	\$587,914.52
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct a raised water well head structure and other improvements at the City of Lewistown municipal water well field located a few miles southwest of the corporate limits, to raise the well heads above the flood elevation of a nearby stream to ensure continuous water supply during periodic flood events.

Location Description:

City of Lewistown, Fulton County, Illinois municipal water well field located a few miles southwest of the corporate limits.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	1556	2554	60.92

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	RD02 - Infrastructure - 303016
Activity Title:	Village of Pontoosuc Road Rehabilitations

Activity Category:
Rehabilitation/reconstruction of a public improvement

Activity Status:
Under Way

Project Number:
RD02 - INFRASTRUCTURE

Project Title:
RD02 - Public Infrastructure

Projected Start Date:
02/01/2017

Projected End Date:
02/15/2018

Benefit Type:
Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
Village of Pontoosuc

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$36,187.54
Total Budget	(\$559,691.46)	\$36,187.54
Total Obligated	(\$559,691.46)	\$36,187.54
Total Funds Drawdown	\$36,187.54	\$36,187.54
Program Funds Drawdown	\$36,187.54	\$36,187.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Design and construct road improvements at locations throughout the corporate limits of the Village of Pontoosuc, Hancock County, Illinois.

Location Description:

Inside the corporate limits of the Village of Pontoosuc, Hancock County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/9160



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	0	125	240	52.08

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02 - Infrastructure - 303016E
Activity Title:	Village of Pontoosuc Road Rehabilitations E

Activity Category:
Rehabilitation/reconstruction of a public improvement

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
04/14/2017

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/23/2018

Completed Activity Actual End Date:

Responsible Organization:
Village of Pontoosuc

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$559,691.46
Total Budget	\$559,691.46	\$559,691.46
Total Obligated	\$559,691.46	\$559,691.46
Total Funds Drawdown	\$6,770.00	\$6,770.00
Program Funds Drawdown	\$6,770.00	\$6,770.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Village of Pontoosuc	Rehabilitation/reconstruction of a public improvement	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303016	Village of Pontoosuc Road Rehabilitations	General Account

Activity Description:

Design and construct road improvements at locations throughout the corporate limits of the Village of Pontoosuc, Hancock County, Illinois.

Location Description:

Inside the corporate limits of the Village of Pontoosuc, Hancock County, Illinois.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
# of cable feet of public utility	0	0/0
Activity funds eligible for DREF	0	0/0
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	RD02 - Infrastructure - 303017
Activity Title:	City of Warsaw Water Street Road Improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

RD02 - INFRASTRUCTURE

Projected Start Date:

02/01/2017

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD02 - Public Infrastructure

Projected End Date:

02/15/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Warsaw

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$22,562.58
Total Budget	(\$574,247.42)	\$22,562.58
Total Obligated	(\$574,247.42)	\$22,562.58
Total Funds Drawdown	\$22,562.58	\$22,562.58
Program Funds Drawdown	\$22,562.58	\$22,562.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Warsaw	Rehabilitation/reconstruction of a public improvement	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303017E	City of Warsaw Water Street Road Improvements E	General Account

Activity Description:

Design and construct road improvements and ditch cleaning along Water Street within the corporate limits of the City of Warsaw, Hancock County, Illinois.

Location Description:

Inside the corporate limits of the City of Warsaw, Hancock County, Illinois.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	0	23	31	74.19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: RD02 - Infrastructure - 303017E
Activity Title: City of Warsaw Water Street Road Improvements E

Activity Category:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 RD02 - INFRASTRUCTURE
Projected Start Date:
 04/14/2017
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 RD02 - Public Infrastructure
Projected End Date:
 02/23/2018
Completed Activity Actual End Date:

Responsible Organization:
 City of Warsaw

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$574,247.42
Total Budget	\$574,247.42	\$574,247.42
Total Obligated	\$574,247.42	\$574,247.42
Total Funds Drawdown	\$13,890.76	\$13,890.76
Program Funds Drawdown	\$13,890.76	\$13,890.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Design and construct road improvements and ditch cleaning along Water Street within the corporate limits of the City of Warsaw, Hancock County, Illinois.

Location Description:

Inside the corporate limits of the City of Warsaw, Hancock County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0



# of cable feet of public utility	0	0/0
Activity funds eligible for DREF	0	0/0
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	RD02 - Infrastructure - 303018
Activity Title:	Williamson County Storm Drainage Improvements

Activity Category:
Construction/reconstruction of water/sewer lines or systems

Project Number:
RD02 - INFRASTRUCTURE

Projected Start Date:
10/15/2016

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
RD02 - Public Infrastructure

Projected End Date:
02/28/2017

Completed Activity Actual End Date:

Responsible Organization:
County of Williamson

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	(\$585,000.00)	\$15,000.00
Total Obligated	(\$585,000.00)	\$15,000.00
Total Funds Drawdown	\$0.00	\$15,000.00
Program Funds Drawdown	\$0.00	\$15,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
County of Williamson	Construction/reconstruction of water/sewer lines or systems	RD02 - INFRASTRUCTURE	RD02 - Infrastructure - 303018E	Williamson County Storm Drainage Improvements E	General Account

Activity Description:

Construct approximately 4,300 linear feet of storm drainage improvements to reduce future flood events likelihood and severity.

Location Description:

Cypress Gardens, an unincorporated community located in the Northwest side of Williamson County, Illinois.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/4300

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total	Low/Mod
# of Persons	104	0	166	62.65

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: RD02 - Infrastructure - 303018E
Activity Title: Williamson County Storm Drainage Improvements E

Activity Category:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 RD02 - INFRASTRUCTURE
Projected Start Date:
 04/14/2017
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 RD02 - Public Infrastructure
Projected End Date:
 02/23/2018
Completed Activity Actual End Date:

Responsible Organization:
 County of Williamson

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$585,000.00
Total Budget	\$585,000.00	\$585,000.00
Total Obligated	\$585,000.00	\$585,000.00
Total Funds Drawdown	\$23,990.00	\$23,990.00
Program Funds Drawdown	\$23,990.00	\$23,990.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construct approximately 4,300 linear feet of storm drainage improvements to reduce future flood events likelihood and severity.

Location Description:

Cypress Gardens, an unincorporated community located in the Northwest side of Williamson County, Illinois.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/0



# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
Activity funds eligible for DREF	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	
