

**Grantee: State of Illinois**

**Grant: B-08-DI-17-0001**

**April 1, 2011 thru June 30, 2011 Performance Report**

---



**Grant Number:**

B-08-DI-17-0001

**Obligation Date:****Award Date:****Grantee Name:**

State of Illinois

**Contract End Date:****Review by HUD:**

Rejected - Await for Modification

**Grant Amount:**

\$193,700,004.00

**Grant Status:**

Active

**QPR Contact:**

Maureen Palmer

**Estimated PI/RL Funds:**

\$69,098.51

**Total Budget:**

\$193,769,102.51

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

The upper Midwest and the state of Illinois was hit with heavy rains in 2008 and as a result suffered significant damage and financial impacts. The statewide average precipitation in 2008 was 50.7 inches, 11.4 inches above normal and the second wettest year since 1895. Based on preliminary data, the statewide average precipitation for September 2008 was 7.98 inches, making this the third wettest September on record (going back to 1895) for Illinois. Chicago (at O'Hare airport) reported 6.64 inches on September 13, 2008 setting a new record for the most rain in one calendar day in Chicago's history.

Major flooding in three regions of the state kept the State Emergency Operations Center (SEOC) activated for more than three weeks in June and early July. A large contingent of state resources, including more than 1,400 Illinois National Guard troops, was activated to help communities along the Mississippi River and other rivers in northern and southeastern Illinois battle floodwaters. In total, 26 levees overtopped or breached along the Mississippi River between Rock Island, Illinois and St. Louis, Missouri. Six of the 26 overtopped or breached levee systems are located in Illinois. As a result of the June 2008 flooding, 25 Illinois counties were declared federal disaster areas per FEMA-1771-DR. Twenty-one of these 25 counties are located along the Mississippi, Embarras, and Wabash Rivers. The state's requests for federal disaster assistance for people and businesses in 18 counties and for local governments in 22 counties were approved by FEMA, bringing welcomed relief to many persons in these flood-battered areas. HUD previously allocated \$17,341,434 to assist these counties in their efforts to recover from the devastation caused by the severe flooding.

Flooding in September again ravaged homes, businesses and communities. Heavy rains, including precipitation from Hurricane Ike, caused extensive flooding in the northern and central regions of the state in September. The severe flooding caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. The state was successful in getting federal assistance for people and businesses in nine counties, as well as federal reimbursement for some flood-related expenses incurred by local governments in 13 counties. A total of 41 counties were included in FEMA 1800-DR, FEMA 1771-DR and FEMA 1747-DR.

The following counties were declared eligible for federal assistance in the three 2008 Disaster Declarations:

>Illinois Counties Declared Under FEMA-1800-DR (These Counties must be Supported by IL CDBG 1800 Disaster Recovery Funding) - Bureau County, Cass County, Cook County, DeKalb County, DuPage County, Greene County, Grundy County, Kane County, Kendall County, LaSalle County, Macoupin County, Montgomery County, Peoria County, Scott County, Will County, Woodford County

>

>Illinois Counties Declared Under FEMA-1771-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Adams County, Calhoun County, Clark County, Coles County, Crawford County, Cumberland County, Douglas County, Edgar County, Greene County, Hancock County, Henderson County, Jasper County, Jersey County, Lake County, Lawrence County, Madison County, Mercer County, Monroe County, Pike County, Randolph County, Rock Island County, St. Clair County, Scott County, Whiteside County, Winnebago County

Illinois Counties Declared Under FEMA-1747-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Iroquois County and Livingston County

### Recovery Needs:

#### ECONOMIC IMPACT

##### Small Business Economic Impact

>According to preliminary estimates from the US Small Business Administration (SBA), Illinois' small businesses experienced approximately \$43 million in economic losses from flooding and other disasters in 2008. As of September 2009, 1224 Illinois small businesses in areas affected by 2008 flood and storm disaster have been approved for SBA loans. Approximately 1224 businesses experienced at least some business interruption. The state must have resources to provide low-cost financing, grants and technical assistance to businesses in order to jumpstart its economic recovery. Funding for small businesses in impacted Illinois communities needing financial support will be prioritized



under the economic development program, as part of this disaster plan.

**Large Business and Other Economic Impact**

>The 2008 disasters forced many families out of communities that were impacted by severe flood damage. Employers need their workforce back in their communities. Accelerated provision of temporary affordable housing and the development of permanent affordable housing are critical for the state's employers to get back into commerce and expedite recovery. Funding is needed to support impacted Illinois communities with large businesses needing financial support to remain or locate in these areas of the state. Resources will also be prioritized for support to these communities under the economic development stimulus program, as part of this disaster plan.

**HOUSING IMPACT**

Over 5,500 homes were impacted by the storms and flooding. According to data provided by FEMA and SBA, it is estimated that there remains approximately \$172,069,178 in unmet housing needs in the affected counties for the 2008 floods. As of September 2009, \$48,115,937 was been approved for disaster housing assistance to help with temporary housing and home repairs for FEMA 1800-DR alone. The Department will consider the damage rating level among other criteria in approving funding to assist residents in affected counties. Damage level is rated by FEMA from "affected"(insignificant), "minor" (low), "major" (significant) and "destroyed" (high).The State will prioritize resources to assist homeowners repair and rebuild their homes. Resources will also be provided to build affordable rental housing for the workforce as well as those that were displaced due to flooding.

>

**>PUBLIC INFRASTRUCTURE IMPACT**

The state estimates more than \$94.6 million in public infrastructure damage requiring short term recovery assistance in counties declared under federal DR 1800 and DR 1771 in 2008. To address this damage, the state has or will receive approximately \$75 million in emergency response and immediate recovery activities through funds made available under FEMA. The difference remaining after FEMA funding is approximately \$31.6 million and represents the current unmet, short term financial need identified in affected counties as of September 2009. In addition to addressing short term need, the supplemental appropriation also will support communities in long term disaster mitigation strategies, to avoid the level of damage and severe impact resulting to communities. The extent of the impact to affected areas in Illinois in 2008 made the state one of several eligible for this disaster recovery assistance to address both short and long term recovery, restoration and mitigation needs in these counties.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$193,700,004.00
<b>Total Budget</b>	\$0.00	\$193,700,004.00
<b>Total Obligated</b>	\$1,565,834.12	\$5,492,146.39
<b>Total Funds Drawdown</b>	\$1,835,097.07	\$5,306,341.83
<b>Program Funds Drawdown</b>	\$1,835,097.07	\$5,306,341.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$15,648.15	\$23,981.48
<b>Total Funds Expended</b>	\$2,190,197.81	\$6,013,784.11
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		65.88%
<b>Overall Benefit Percentage (Actual)</b>		79.27%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$29,055,000.60	\$0.00
<b>Limit on Admin/Planning</b>	\$38,740,000.80	\$1,453,369.93
<b>Limit on State Admin</b>	\$9,685,000.20	\$1,453,369.93

## Progress Toward Activity Type Targets

<b>Activity Type</b>	<b>Target</b>	<b>Actual</b>
<b>Affordable Rental Housing (KRW and Ike Grants)</b>	\$21,694,400.45	\$25,200,911.00



## Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$96,850,002.00	\$113,126,936.57

### Overall Progress Narrative:

Overall program progress during the period consisted primarily of working with applicants and providing technical assistance to grantees. Another 46 microloans were closed in the Business Assistance Program. The first grantee in the community stabilization program completed the procurement process for engineering services. Awards were made for 5 additional projects in the community stabilization program that will provide infrastructure needed to support housing projects. The first assisted business in the economic development program created jobs in the period; additional applications for this program continued to be received and reviewed. An award was made in the economic development program to support the construction of a rebar manufacturing facility and jobs were created in the period. The first grantee in the property buyout program obtained homeowner documentation and reviewed title reports; additional applications for this program continued to be received and reviewed. Rating and ranking of the 243 public infrastructure program applications was completed and awards were made for 85 of the projects. Note that the Progress Toward Activity Type Target for Affordable Rental Housing is being calculated incorrectly. Target with added DREF funding remains at 18,950,911. Note also that the Progress Toward National Objective Targets - Low/Mod is being calculated incorrectly as it is including admin and planning program funds in the total grant amount multiplied by 50% whereas admin and planning program funds are not required to meet a national objective.

### Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$24,508,755.00	\$0.00
IKE Administration Fund, 35- State and Local Admin	\$328,362.76	\$7,459,562.45	\$1,453,369.93
IKE Affordable Rental Housing, 35-1 Affordable Rental Housing	\$0.00	\$19,898,456.55	\$0.00
IKE Business Assistance Program, 35-6 Business Assistance	\$637,277.46	\$4,650,000.00	\$1,048,680.65
IKE Community Stabilization Program, 35-7 Ike Community	\$184,101.95	\$18,600,000.00	\$451,725.73
IKE Economic Development Program, 35-3 Economic	\$9,370.53	\$14,475,000.00	\$1,010,861.99
IKE Housing Rehabilitation and Repair, 35-2 Housing Rehab and	\$0.00	\$0.00	\$0.00
IKE Planning Program, 35-5 IKE Planning Grants	\$0.00	\$16,919,124.80	\$0.00
IKE Property Buyout Program, 35-8 Buyout Program	\$268,730.66	\$24,275,143.75	\$670,181.76
IKE Public Infrastructure Program, 35-4 Public Infrastructure	\$407,253.71	\$46,073,508.48	\$671,521.77
IKE Technical Assistance, 35-0 Technical Assistance funds	\$0.00	\$1,691,913.00	\$0.00
Test IKE, Test IKE	\$0.00	\$0.00	\$0.00



## Activities

**Grantee Activity Number:** 18001000011 08-351002 1101  
**Activity Title:** Cedar Ridge Apartments-- Rural dev. hous

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

St. Clair Housing Authority

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$947,912.00
<b>Total Budget</b>	\$0.00	\$947,912.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
St. Clair Housing Authority	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab

**Location Description:**

203 North Fritz Street

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
--	-----------------------------	---



# of Housing Units	0	0/24
# of Multifamily Units	0	0/24

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/24	0/0	0/24	0
# Renter Households	0	0	0	0/24	0/0	0/24	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 18001000012 08-351002 1102

**Activity Title:** Parkside Place Renovations-- Rural dev. hous

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Housing Authority of the County of Cass

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,794,081.00
<b>Total Budget</b>	\$0.00	\$1,794,081.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Housing Authority of the County of Cass	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition & Rehab

**Location Description:**

1501 Canal Street

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/23
<b># of Multifamily Units</b>	0	0/23



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/15	0/8	0/23	0
# Renter Households	0	0	0	0/15	0/8	0/23	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 18001000013 08-351002 1103  
**Activity Title:** Chrisman (Lincolnshire Apartments)-- rural dev. ho

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Chrisman Housing Partners, L.P.

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$587,273.00
<b>Total Budget</b>	\$0.00	\$587,273.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Chrisman Housing Partners, L.P.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab.

**Location Description:**

101 E Lincolnshire

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/16



# of Multifamily Units

0

0/16

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/16	0/16	0
# Renter Households	0	0	0	0/0	0/16	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 18001000014 08-351002 1104

**Activity Title:** Meadows Apartments-- rural dev. hous

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Meadows Apartments Partnership

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$531,622.00
<b>Total Budget</b>	\$0.00	\$531,622.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
The Meadows Apartments Partnership	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab.

**Location Description:**

702 West Highsmith Street

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/12
<b># of Multifamily Units</b>	0	0/12



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/12	0/12	0
# Renter Households	0	0	0	0/0	0/12	0/12	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>18001000015 08-351002 1106</b>
<b>Activity Title:</b>	<b>Somonauk (Somonauk Garden Apartments)-- rural dev.</b>

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

LaSalle Street Investors, L.P.

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,099,248.00
<b>Total Budget</b>	\$0.00	\$1,099,248.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
LaSalle Street Investors, L.P.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab.

**Location Description:**

405 West LaSalle Street

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/24



# of Multifamily Units

0

0/24

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/4	0/24	0
# Renter Households	0	0	0	0/20	0/4	0/24	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 18001000016 08-351002 1105  
**Activity Title:** Carlinville (Pine Creek Villas)-- rural dev. hous

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)

**Activity Status:**  
 Planned

**Project Number:**  
 IKE Affordable Rental Housing

**Project Title:**  
 35-1 Affordable Rental Housing Program

**Projected Start Date:**  
 06/01/2012

**Projected End Date:**  
 08/31/2013

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Hebenstreit Family L.P.

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$355,785.00
<b>Total Budget</b>	\$0.00	\$355,785.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Hebenstreit Family L.P.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Rehab

**Location Description:**  
 1120/1130 East Main Street

**Activity Progress Narrative:**  
 Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/16
# of Multifamily Units	0	0/16

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0
# Renter Households	0	0	0	0/16	0/0	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 18001000021 08-351002 1111

**Activity Title:** Sarah's Circle-- Permanent supportive housing

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Illinois Housing Development Authority

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,400,000.00
<b>Total Budget</b>	\$0.00	\$1,400,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Illinois Housing Development Authority	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehab

**Location Description:**

4836 North Sheridan

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/10
<b># of Multifamily Units</b>	0	0/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0
# Renter Households	0	0	0	0/10	0/0	0/10	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800100022 08-351002 1112

**Activity Title:** Myers Place-- Permanent supportive housing

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

DDG Myers Place, LP

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,994,338.00
<b>Total Budget</b>	\$0.00	\$1,994,338.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
DDG Myers Place, LP	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New construction

**Location Description:**

1585 West Dempster

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/39
<b># of Multifamily Units</b>	0	0/39



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/22	0/17	0/39	0
# Renter Households	0	0	0	0/22	0/17	0/39	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 18001000023 08-351002 1113  
**Activity Title:** Emerson Square-- Permanent supportive housing

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

EmSq, LLC

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,500,000.00
<b>Total Budget</b>	\$0.00	\$1,500,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
EmSq, LLC	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction

**Location Description:**

1600 Foster Street

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	0/6

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/32
# of Multifamily Units	0	0/32



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/14	0/14	0/32	0
# Renter Households	0	0	0	0/14	0/14	0/32	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 18001000024 08-351002 1114

**Activity Title:** Buttonwood Trails-- Permanent supportive housing

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Buttonwood Trails, L.P.

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$1,320,000.00

**Total Budget**

\$0.00

\$1,320,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Buttonwood Trails, L.P.

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

New Construction

**Location Description:**

Intersection of NE 10th St. & NE 11th St.

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/40

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/40



# of Singlefamily Units

0

0/40

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/8	0/32	0/40	0
# Renter Households	0	0	0	0/8	0/32	0/40	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 18001000025 08-351002 1115

**Activity Title:** Indian Trail-- Permanent supportive housing

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Activity Status:**

Under Way

**Project Number:**

IKE Affordable Rental Housing

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected Start Date:**

06/01/2012

**Projected End Date:**

08/31/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Indian Point Apts., L.P.

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,420,000.00
<b>Total Budget</b>	\$0.00	\$1,420,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Indian Point Apts., L.P.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New Construction

**Location Description:**

South of James Street

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/22

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/44
<b># of Multifamily Units</b>	0	0/44



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/24	0/44	0
# Renter Households	0	0	0	0/20	0/24	0/44	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 18001000031 08-351002 1121

**Activity Title:** Riverside Apts-- Public housing rehab

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Housing Authority of the County of Cass

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$560,000.00
<b>Total Budget</b>	\$0.00	\$560,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Housing Authority of the County of Cass	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

rehab

**Location Description:**

Scattered sites on Otto Turner Drive and Frank Wessel Drive

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/7

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/17
<b># of Multifamily Units</b>	0	0/17



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/5	0/2	0/17	0
# Renter Households	0	0	0	0/5	0/2	0/17	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 18001000032 08-351002 1122  
**Activity Title:** Golden Years Plaza-- Public hous rehab

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)  
**Project Number:**  
 IKE Affordable Rental Housing  
**Projected Start Date:**  
 04/01/2012  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 35-1 Affordable Rental Housing Program  
**Projected End Date:**  
 08/31/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 The Housing Authority of the County of DeKalb

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,450,000.00
<b>Total Budget</b>	\$0.00	\$1,450,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
The Housing Authority of the County of DeKalb	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab

**Location Description:**

507 East Taylor Street

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/150
<b># of Multifamily Units</b>	0	0/150

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/150	0/0	0/150	0
# Renter Households	0	0	0	0/150	0/0	0/150	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 18001000033 08-351002 1123

**Activity Title:** Park Tower-- Public hous rehab

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Authority of the County of Coles

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
The Housing Authority of the County of Coles	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab.

**Location Description:**

109 Prarie Avenue

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/10
<b># of Multifamily Units</b>	0	0/10



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0
# Renter Households	0	0	0	0/10	0/0	0/10	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 18001000034 08-351002 1124  
**Activity Title:** Indian Hills-- Public hous rehab

**Activity Category:**  
 Affordable Rental Housing (KRW and Ike Grants Only)

**Activity Status:**  
 Under Way

**Project Number:**  
 IKE Affordable Rental Housing

**Project Title:**  
 35-1 Affordable Rental Housing Program

**Projected Start Date:**  
 04/01/2012

**Projected End Date:**  
 08/31/2013

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Quincy Housing Authority

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$990,000.00
<b>Total Budget</b>	\$0.00	\$990,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Quincy Housing Authority	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Rehab

**Location Description:**  
 540 Harrison Street

**Activity Progress Narrative:**  
 Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/34

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/200
# of Multifamily Units	0	0/200

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/150	0/50	0/200	0
# Renter Households	0	0	0	0/150	0/50	0/200	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 18001000035 08-351002 1125

**Activity Title:** GCHA Scattered Sites-- Public hous rehab

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Housing Authority of Greene County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Housing Authority of Greene County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab

**Location Description:**

Scattered Sites in White Hall, Roodhouse, Carrollton, Greenfield and Kane

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/12

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/16
<b># of Multifamily Units</b>	0	0/16



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/11	0/5	0/16	0
# Renter Households	0	0	0	0/11	0/5	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800100005 08-351002 0111**

**Activity Title: AHP PERM SUPP HOUSING**

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

06/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Illinois Housing Development Authority

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,500,652.00
<b>Total Budget</b>	\$0.00	\$1,500,652.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Illinois Housing Development Authority	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Capital grants for permanent supportive housing.

**Location Description:**

Projects will be located within any of the 41 Illinois counties federally designated as eligible for CDBG Ike assistance.

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/1	0/0	0/1	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800100005 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Affordable Rental Housing

**Projected Start Date:**

09/07/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-1 Affordable Rental Housing Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Affordable Rental Housing Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	0/0	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800100006 08-351002 1000

**Activity Title:** IHDA Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

07/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Illinois Housing Development Authority

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$947,545.00

**Total Budget**

\$0.00

\$947,545.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Illinois Housing Development Authority

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin funds for IHDA Housing program

**Location Description:**

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800200001 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

IKE Housing Rehabilitation and Repair

**Projected Start Date:**

09/07/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-2 Housing Rehab and Repair

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,830,962.00
<b>Total Budget</b>	\$0.00	\$1,830,962.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Housing Rehab & Repair Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800200002

**Activity Title:** Village of Niles

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

IKE Housing Rehabilitation and Repair

**Project Title:**

35-2 Housing Rehab and Repair

**Projected Start Date:**

04/01/2012

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Niles

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$404,991.00
<b>Total Budget</b>	\$0.00	\$404,991.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Niles	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of housing units

**Location Description:**

Niles, Illinois

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/9
<b>#Energy Star Replacement Windows</b>	0	0/9
<b>#Additional Attic/Roof Insulation</b>	0	0/4
<b>#Replaced hot water heaters</b>	0	0/4
<b>#Units with bus/rail access</b>	0	0/9
<b>#Sites re-used</b>	0	0/9



# ELI Households (0-30% AMI)	0	0/2
------------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/9
# of Singlefamily Units	0	0/9

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/6	0/9	0
# Owner Households	0	0	0	0/3	0/6	0/9	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 1800200003

**Activity Title:** Village of Maywood

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

IKE Housing Rehabilitation and Repair

**Project Title:**

35-2 Housing Rehab and Repair

**Projected Start Date:**

04/01/2012

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Maywood

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,363,470.00
<b>Total Budget</b>	\$0.00	\$1,363,470.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Maywood	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of housing units

**Location Description:**

Maywood, Illinois

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/30
<b>#Energy Star Replacement Windows</b>	0	0/30
<b>#Additional Attic/Roof Insulation</b>	0	0/15
<b>#Replaced hot water heaters</b>	0	0/15
<b>#Units with bus/rail access</b>	0	0/30
<b>#Sites re-used</b>	0	0/30



# ELI Households (0-30% AMI)	0	0/3
------------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/30
# of Singlefamily Units	0	0/30

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/17	0/13	0/30	0
# Owner Households	0	0	0	0/17	0/13	0/30	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Grantee Activity Number:** 1800200005

**Activity Title:** Village of Skokie

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

IKE Housing Rehabilitation and Repair

**Project Title:**

35-2 Housing Rehab and Repair

**Projected Start Date:**

04/01/2012

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Skokie

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,272,450.00
<b>Total Budget</b>	\$0.00	\$2,272,450.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Skokie	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehab of housing units

**Location Description:**

Skokie, Illinois

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/50
<b>#Energy Star Replacement Windows</b>	0	0/50
<b>#Additional Attic/Roof Insulation</b>	0	0/25
<b>#Replaced hot water heaters</b>	0	0/25
<b>#Units with bus/rail access</b>	0	0/50
<b>#Sites re-used</b>	0	0/50



# ELI Households (0-30% AMI)	0	0/10
------------------------------	---	------

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/50
# of Singlefamily Units	0	0/50

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/20	0/30	0/50	0
# Owner Households	0	0	0	0/20	0/30	0/50	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>1800200999</b>
<b>Activity Title:</b>	<b>Housing Rehab and Repair Program Unobligated Fund</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

IKE Housing Rehabilitation and Repair

**Projected Start Date:**

12/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

35-2 Housing Rehab and Repair

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$3,240,877.00

**Total Budget**

\$0.00

\$3,240,877.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Housing Rehab and Repair Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Housing Rehab & Repair project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



# of Households 0 0 0 0/0 0/0 0/0 0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800300001 08-353001 0901

**Activity Title:** Belleville Wagner Motor ED Project

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Under Way

**Project Number:**

IKE Economic Development Program

**Project Title:**

35-3 Economic Development Program

**Projected Start Date:**

09/01/2010

**Projected End Date:**

08/31/2012

**Benefit Type:**

Direct Benefit (Persons)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Belleville

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$1,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$15,648.15	\$23,981.48
<b>Total Funds Expended</b>	\$0.00	\$1,000,000.00
City of Belleville	\$0.00	\$1,000,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

IKE funds on behalf of Wagner Motor Car Company to establish Wagner as a viable automobile dealer and stabilize the economy of southwestern Illinois

**Location Description:**

Belleville, IL

**Activity Progress Narrative:**

No costs were incurred by the City of Belleville during this period since the entire grant award amount was provided to the assisted business during the 4th Qtr 2010. The business is continuing operations and reporting on job creation.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Permanent Jobs Created</b>	1	1	4	2/0	2/15	8/29	50.00



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	1	1	4	2/0	2/15	8/29	50.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number: 1800300002 08-353002 0900**

**Activity Title: City of Centreville**

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Under Way

**Project Number:**

IKE Economic Development Program

**Project Title:**

35-3 Economic Development Program

**Projected Start Date:**

04/07/2011

**Projected End Date:**

03/31/2013

**Benefit Type:**

Direct Benefit (Persons)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Centreville

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$354,990.37	\$354,990.37
City of Centreville	\$354,990.37	\$354,990.37
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The city will use this grant to construct a new facility and to acquire equipment for purposes of capitalizing a new manufacturing business, Steel Rebar Manufacturing LLC d/b/a SRM Construction Material and Supply, that is involved in the construction trades of rebar manufacturing, trucking and hauling, concrete placement, rebar installation and concrete ready mix distribution.

**Location Description:**

Centerville IL

**Activity Progress Narrative:**

During this quarter, the assisted business incurred costs for the acquisition of a building kit and construction equipment required to operate the business. The assisted business created jobs as the construction operations commenced for the project.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	2	2	10	2/0	2/22	10/40	40.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	2	4	14	2/0	4/22	14/40	42.86

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Grantee Activity Number: 1800300003 CO10645 1100**

**Activity Title: Program Delivery LMI**

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$192,435.00
<b>Total Budget</b>	\$0.00	\$192,435.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$6,924.82	\$8,027.01
<b>Program Funds Drawdown</b>	\$6,924.82	\$8,027.01
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,924.82	\$8,027.01
State of Illinois Department of Commerce and Economic	\$6,924.82	\$8,027.01
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the ED Program

**Location Description:**

**Activity Progress Narrative:**

Completed applicant and grantee technical assistance and other program delivery tasks in order to support the Economic Development program.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 1800300004 CO10645 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$67,964.00
<b>Total Budget</b>	\$0.00	\$67,964.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,445.71	\$2,834.98
<b>Program Funds Drawdown</b>	\$2,445.71	\$2,834.98
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,445.71	\$2,834.98
State of Illinois Department of Commerce and Economic	\$2,445.71	\$2,834.98
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the ED Program

**Location Description:**

**Activity Progress Narrative:**

Completed applicant and grantee technical assistance and other program delivery tasks in order to support the Economic Development program.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 1800300005 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,128,727.00
<b>Total Budget</b>	\$0.00	\$2,128,727.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the ED Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800300006 CO12144 1100**

**Activity Title: Program Delivery URG**

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

State of Illinois Department of Commerce and Economic

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$751,824.00

\$751,824.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the ED Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800300007 08-353004 0600

**Activity Title:** CNI Road Improvements

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

10/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Chicago Neighborhood Initiatives

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$4,584,097.00

**Total Budget**

\$0.00

\$4,584,097.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Chicago Neighborhood Initiatives

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Chicago Walmart road construction

**Location Description:**

Chicago

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2300



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	29440	14379	68372	64.09

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800300009 08-353004 1000

**Activity Title:** CNI Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

10/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Chicago Neighborhood Initiatives

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$40,000.00
<b>Total Budget</b>	\$0.00	\$40,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Chicago Neighborhood Initiatives	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin funds for road construction

**Location Description:**

Chicago

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800300010 08-353005 0600

**Activity Title:** 167th Street Improvements

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

03/01/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Harvey

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,650,000.00
<b>Total Budget</b>	\$0.00	\$2,650,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Harvey	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Street Improvement

**Location Description:**

Harvey, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3960



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/15	0/16	0/56	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number: 1800300011 08-353006 0900**

**Activity Title: Rock Island HMX**

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Planned

**Project Number:**

IKE Economic Development Program

**Project Title:**

35-3 Economic Development Program

**Projected Start Date:**

04/01/2012

**Projected End Date:**

03/31/2014

**Benefit Type:**

Direct Benefit (Persons)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Rock Island

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,446,122.00
<b>Total Budget</b>	\$0.00	\$3,446,122.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rock Island	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Purchase and install equipment to re-open textile manufacturing plant

**Location Description:**

Rock Island, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of buildings (non-residential)</b>	0	0/1
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/153	0/300	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/153	0/300	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800300012 08-353006 0900

**Activity Title:** Grafton Fisheries Equipment LMI

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Grafton

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$1,400,000.00

\$1,400,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Purchase and install fish processing equipment

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/9	0/10	0/36	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/9	0/10	0/36	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800300013 08-353006 0600

**Activity Title:** Grafton Fisheries Public Improvements LMI

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

IKE Economic Development Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-3 Economic Development Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$513,100.00
<b>Total Budget</b>	\$0.00	\$513,100.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Roadway improvements and water supply to support the fish processing plant

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/9	0/10	0/36	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number: 1800300014 08-353006 1000**

**Activity Title: Grafton Fisheries Admin**

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

IKE Administration Fund

**Project Title:**

35- State and Local Admin

**Projected Start Date:**

04/01/2012

**Projected End Date:**

03/31/2014

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,000.00
<b>Total Budget</b>	\$0.00	\$15,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin funds

**Location Description:**

Grafton

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>1800300999</b>
<b>Activity Title:</b>	<b>Business Stimulus Project Unobligated Funds</b>

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Planned

**Project Number:**

IKE Economic Development Program

**Project Title:**

35-3 Economic Development Program

**Projected Start Date:**

12/01/2010

**Projected End Date:**

12/31/2012

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,515,731.00
<b>Total Budget</b>	\$0.00	\$2,515,731.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Economic Development Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Economic Development project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by August 2012.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number: 1800400001 08-354029 0602**

**Activity Title: City of Barry**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Barry

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$478,000.00
<b>Total Budget</b>	\$0.00	\$478,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Barry	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

abandonment of existing wastewater lift station and installation of a new interceptor line, new lift station and force main

**Location Description:**

West of town from south of Barry cemetery to Smith st, then east to Decatur St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2340



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	102	128	533	43.15

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400002 08-354037 0600**

**Activity Title: Village of Shabbona**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Shabbona

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Shabbona	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Upgrade existing 6" and 8" sanitary sewers that have a .22% slope by replacing with 8" sanitary sewer that will be built at .40% slope, replace 10" and 18" existing storm sewers with 18" and 30" sewers, replace 4" dead end main with 10" looped water main.

**Location Description:**

North east Shabbona east of Illini St North of Comanche Ave

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/11841



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	27	50	54.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 1800400003 08-354030 0600

**Activity Title:** City of Calumet City

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Calumet City

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Calumet City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Retrofit pump station into a submersible pump station relative to energy efficiency objectives, replace pumps, demolish existing building and construct control room and bar screen building including energy efficient building technology, wet well rehabilitation, new bar screen, pipe gallery renovations, and installation of a new motor control facility.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

State Street and Burnham Avenue

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1097	927	3434	58.94

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400004 08-354009 0600**

**Activity Title: Village of Diamond**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Diamond

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$130,395.00
<b>Total Budget</b>	\$0.00	\$130,395.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Diamond	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Reimbursement of funds spent to address 2008 flooding that caused sanitary sewer backup. Extension of Stellan St sanitary trunk sewer  
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Stellan St between Berta St and Country Line Road

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/1582



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400005 08-354036 0600

**Activity Title:** Village of Riverdale

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Riverdale

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Riverdale	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The 146th Street lift station, the pumps, the electrical controls, and the emergency generator will be replaced. The building will be refurbished through cleaning, replacement of skylights and HVAC equipment with energy efficient technology, new louvers, sealing the floor, and installing an access ramp.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

146th and Union

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 1800400006 08-354038 0602

**Activity Title:** City of Robinson

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Robinson

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Robinson	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement of the Jefferson Street Bridge that suffered severe damage in the flood of 2008. Removal of existing structure, pedestrian railings, pavement and sidewalk, then replacing the existing structure, pedestrian railings, pavement and sidewalk.

**Location Description:**

Jefferson St bridge, near Oak St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2400



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	1049	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400007 08-354021 0602

**Activity Title:** City of Carrollton

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Carrollton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$732,650.00
<b>Total Budget</b>	\$0.00	\$732,650.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Carrollton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Carrollton Waste water sewer rehabilitation

**Location Description:**

Carrollton sewers throughout town

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/17600



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	2521	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 1800400008 08-354039 0602

**Activity Title:** City of Newton

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Newton-Treas

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$642,300.00

**Total Budget**

\$0.00

\$642,300.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Newton-Treas

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

This project includes channel widening, construction of an inlet/outlet structure, rerouting drainage channel and the replacement of a box culvert

**Location Description:**

Near Maple and Reynolds, east end of Curtis St, Decatur St south of 2nd St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	2079	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400009 08-354023 0602

**Activity Title:** Village of Arenzville

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Arenzville

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total Budget</b>	\$0.00	\$125,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Arenzville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

install new sanitary sewer

**Location Description:**

south of Charles St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/1600



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	423	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400010 08-354040 0600

**Activity Title:** City of Sumner

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Sumner

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$285,000.00
<b>Total Budget</b>	\$0.00	\$285,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Sumner	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement of sanitary sewer lift station that was damaged in 2008  
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Smith St and Elm St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	194	113	506	60.67

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400011 08-354031 0602

**Activity Title:** City of Oak Forest

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Oak Forest

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$593,000.00
<b>Total Budget</b>	\$0.00	\$593,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Oak Forest	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement of a failing 15 foot wide by 8 foot tall corrugated metal arch pipe culvert on Midlothian Creek with a two cell reinforced concrete box culvert of 8 foot span by 8 foot rise

**Location Description:**

Waverly and Kilpatrick

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2135



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	8223	27426	29.98

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400012 08-354041 0600

**Activity Title:** Jasper County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Jasper County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jasper County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

It is proposed that a new Well Field be drilled. the current North Well Field is frequently polluted as a result of a surface water infiltration compromising drinking water quality for persons by this well field.

**Location Description:**

Northwest of the river, directly west of rose hill

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/7500



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	779	1458	53.43

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400013 08-354042 0602

**Activity Title:** Nauvoo Township

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Nauvoo Township

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$544,553.00
<b>Total Budget</b>	\$0.00	\$544,553.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Nauvoo Township	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Stabilization of Mississippi River Bank in Nauvoo Township to prevent loss of township road Sycamore Haven Dr which is currently a safety hazard for persons traveling on this section of roadway

**Location Description:**

Bank by N Sycamore Haven Dr past the bend northeast of Durphy St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/1800



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	9	0	18	50.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400014 08-354032 0600

**Activity Title:** Village of Harwood Heights

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Harwood Heights

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$807,300.00
<b>Total Budget</b>	\$0.00	\$807,300.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Harwood Heights	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Village will construct a floodwater storage facility consisting of a concrete box culvert on west Leland Avenue between N New England Ave and Oak Park Ave. The box culvert will store excess runoff during heavy rainstorms until the downstream combined sewer has sufficient capacity to drain this excess stormwater.

**Location Description:**

Leland Ave from New England Ave to Oak Park AVE

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/6700



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	509	402	1765	51.61

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400015 08-354043 0602

**Activity Title:** Reading Township

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Reading Township

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$731,250.00
<b>Total Budget</b>	\$0.00	\$731,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Reading Township	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide a wastewater collection system for the residents and connection to this new system

**Location Description:**

Streator

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/140000



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	1051	2242	46.88

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number: 1800400016 08-354002 0600**

**Activity Title: Village of Vermilion**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Vermilion

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$161,000.00
<b>Total Budget</b>	\$0.00	\$161,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Vermilion	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This storm drainage project is comprised of excavating and rehabilitation of the main trunk line, providing proper catch basins, and cleaning the system to free it from debris and blockage to restore flow and decrease the overwhelming flooding problems in the Village

**Location Description:**

Railroad from Edgar to Church, Church south of Pine, Sulphur Spring east of church, 2025E from Main to 650N

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/18160



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	136	168	80.95

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400017 08-354027 0602

**Activity Title:** Village of Roanoke

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Woodford County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$400,000.00
<b>Total Budget</b>	\$0.00	\$400,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Woodford County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The first project is to reline the trunk sewer to prevent further infiltration of storm water and to prevent our lagoon from reaching maximum capacity. The second part is to reconstruct the sidewalk in front of the post office on Main St; the third part of the project is to reline sewer lines that run under Panther Creek where flood waters also cause infiltration of storm water into the lagoon. the fourth part of the project is to do a hydraulic study and design to determine the benefits of having a retention pond or levee system.

**Location Description:**

South from High near Olga, then southeast from near Cleveland, then east on Front, then northeast from near Main

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/355



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	721	1914	37.67

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400018 08-354026 0602

**Activity Title:** Village of Metamora

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Metamora

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$731,250.00
<b>Total Budget</b>	\$0.00	\$731,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Metamora	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitate, reline, and replace sanitary sewer lines.

**Location Description:**

Metamora

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/0
<b># of Linear feet of Public Improvement</b>	0	0/0
<b># of Linear miles of Public</b>	0	0/0
<b>Activity funds eligible for DREF (Ike)</b>	0	0/0



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	299	478	2552	30.45

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400019 08-354044 0600

**Activity Title:** Village of Kansas

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Kansas

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$521,750.00
<b>Total Budget</b>	\$0.00	\$521,750.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Kansas	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Strengthening the main trunk line, installation of catch basins, and cleaning the system  
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

throughout Village of Kansas

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/87000



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	248	219	838	55.73

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400020 08-354045 0600

**Activity Title:** Village of Sheldon

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Sheldon

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$313,902.00
<b>Total Budget</b>	\$0.00	\$313,902.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Sheldon	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

sheldon will construct new storm sewers in areas of the Village to replace the failed outfall tile. The project will include new storm sewer pipes, manholes, and inlets.

**Location Description:**

Concord to Iroquois along 2nd, 6th to 8th along concord, 6th to 7th along Center, Center to "C" along 6th

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2818



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	240	329	72.95

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400021 08-354046 0600

**Activity Title:** City of Lawrenceville

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Lawrenceville

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$309,234.00
<b>Total Budget</b>	\$0.00	\$309,234.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Lawrenceville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The water transmission line became exposed and broke. This line connects the water wells to the city and without it no drinking water could enter the city's water system. Currently, the water transmission line has been temporarily repaired. To properly repair the line, mitigation measures must be taken. This includes moving the line.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Around US Highway 50 and 1650E

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/1610



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400022 08-354050 0600**

**Activity Title: Village of Metcalf**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Metcalf

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$136,400.00
<b>Total Budget</b>	\$0.00	\$136,400.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Metcalf	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will restore functionality to the current storm drainage system through relocation of a water line that currently runs through the storm drainage system, providing proper catch basins, and cleaning the system to free it from debris and blockage in order to restore flow and decrease the overwhelming flooding problems in the village.

**Location Description:**

Douglas to near Crawford along West and then west, near 2300N to near Prairie and then southeast, near the east end of Wabash and Crawford

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/40450



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	160	200	80.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400023 08-354051 0600

**Activity Title:** Village of Brocton

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Brocton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$207,100.00
<b>Total Budget</b>	\$0.00	\$207,100.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Brocton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This storm drainage project is comprised of installing catch basins, and cleaning the system to free it from debris and blockage in order to restore flow and decrease the overwhelming flooding problems in the village.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Brocton

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/18160



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	98	101	338	58.88

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400026 08-354008 0602

**Activity Title:** Village of Coal City

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Coal City

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$709,844.00
<b>Total Budget</b>	\$0.00	\$709,844.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Coal City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Village would like to be reimbursed for replacement of approximately 2300 lf of storm sewer along Broadway street to mitigate flooding from the rains of IKE

**Location Description:**

North Park near Broadway Rd

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2437



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	62	93	672	23.07

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400027 08-354033 0600

**Activity Title:** City of White Hall

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of White Hall

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$745,500.00
<b>Total Budget</b>	\$0.00	\$745,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of White Hall	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement of 100 LF of sanitary sewer main as well as improvements to the wastewater treatment facilities such as replacement of pumps, controls and electrical components, process modifications and upgrades.

**Location Description:**

South of white Hall cemetery

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/1000



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	1500	2085	71.94

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400028 08-354028 0600

**Activity Title:** Village of Forest Park

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Forest Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Forest Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The proposed work consists of removing and replacing damaged sewers and separating the existing combined sewer system. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Between Des Plaines and Circle, Madison and Jackson

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/11000



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	370	364	1265	58.02

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400029 08-354052 0600

**Activity Title:** City of Neoga

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Neoga

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$488,251.00
<b>Total Budget</b>	\$0.00	\$488,251.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Neoga	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of a storm water detention facility combined with channel improvements is proposed to protect the benefit area. Flood water will temporarily be stored in a dry basin and discharge at a lower rate.

**Location Description:**

Northeast Neoga

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/5899



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	221	353	62.61

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400030 08-354001 0600

**Activity Title:** Village of Alsej

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Alsej

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$303,500.00
<b>Total Budget</b>	\$0.00	\$303,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Alsej	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The water main in the village crosses little Sandy Creek. During the 2008 flooding, a break was incurred at this crossing leaving the drinking water susceptible to contamination. The village would like to replace 10,200 LF of water main and construct emergency water connection with Scott County Rural water Cooperative.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Between Alsej and Glasgow, northeast of Glasgow

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/23689



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	299	438	68.26

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400031 08-354053 0600

**Activity Title:** Village of Ford Heights

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Ford Heights

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Ford Heights	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Proposed project encompasses the reconstruction/replacement of streets within identified project areas including curbs, gutters, and sidewalks to improve drainage issues. In addition the project includes sewer restoration and drainage replacement where needed.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Embassy to Congress from Woodlawn to Kennedy, 16th from Ellis to Woodlawn, Lexington 15th to 16th, 9th west from Woodlawn

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/15000



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	2572	407	3487	85.43

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400032 08-354054 0600

**Activity Title:** Village of Liberty

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Liberty

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$166,637.00
<b>Total Budget</b>	\$0.00	\$166,637.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Liberty	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace Culverts and repair drainage ditches

**Location Description:**

Village of Liberty

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2483



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	283	527	53.70

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400033 08-354019 0600**

**Activity Title: City of Paris**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Paris

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$602,083.00
<b>Total Budget</b>	\$0.00	\$602,083.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Paris	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Proposed project involves the construction of drainage improvements and storm sewers in the north central part of the city

**Location Description:**

south of union to foundry west of Buena Vista, Ann from Buena Vista to Hockett, Hockett from Ann to north of Blackburn

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2765



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	240	298	80.54

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400034 08-354055 0602

**Activity Title:** City of Wilmington

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Wilmington

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$515,500.00
<b>Total Budget</b>	\$0.00	\$515,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Wilmington	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace storm sewers and regrade ditches

**Location Description:**

Along Luther Dr to north of Lexington Ct, north of Lexington Ct

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3180



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	356	261	1339	46.08

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400035 08-354024 0602

**Activity Title:** Village of Sheridan

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Sheridan

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$489,940.00
<b>Total Budget</b>	\$0.00	\$489,940.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Sheridan	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The village intends to perform a system wide infiltration and inflow study, and then working within a budgeted quantity, line key sanitary sewer lines with cured in place piping to maximize the reduction of infiltration and inflow

**Location Description:**

Barr to Robinson on Sheridan, Bushnell to Robinson on Park, Hickory to Barr on Johnson, Prairie to Dwight on Pleasant

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2300



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	105	143	818	30.32

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400036 08-354015 0600

**Activity Title:** City of Staunton

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Staunton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Staunton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace culvert and storm sewer. Also widen and grade ditches

**Location Description:**

southeast Staunton, next to the railroad tracks

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3250



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	666	1000	66.60

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400037 08-354018 0602

**Activity Title:** Village of Schram City

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Schram City

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Schram City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The city's sewer will be lined to prevent inflow and infiltration

**Location Description:**

Northeast Schram City

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/32750



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	120	146	652	40.80

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400038 08-354017 0602

**Activity Title:** Village of Sheridan

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Sheridan

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$398,900.00
<b>Total Budget</b>	\$0.00	\$398,900.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Sheridan	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Regrade ditches and replace storm sewer to increase capacity

**Location Description:**

From Hickory and Hwy 32 west to the river, staying south of the railroad

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3842



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	105	143	818	30.32

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400039 08-354056 0602

**Activity Title:** Village of Viola

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Viola

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Viola	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The proposed project will televise sanitary sewer lines to identify problem areas and install CIP sewer lining to prevent future infiltration

**Location Description:**

Viola

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/25550



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	183	206	936	41.56

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400040 08-354057 0602

**Activity Title:** City of Watseka

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Watseka

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Watseka	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project will consist of the construction of storm sewer and appurtenances in the area generally bordered by Grant St, Porter Ave, Faith St, and Tenth St as this area was adversely impacted by the 2008 flood disaster

**Location Description:**

south of Faith to Mulberry, Ralph to 10th

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/5102



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	111	87	706	28.05

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400041 08-354034 0600

**Activity Title:** City of Jerseyville

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Jerseyville

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Jerseyville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project will improve the drainage infrastructure in the south eastern quadrant of the City of Jerseyville. The improvements will consist of replacing storm sewer and culverts, widening ditches, construction of a detention basin and grading

**Location Description:**

Southeast Jerseyville

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/5770



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	332	464	71.55

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400042 08-354048 0602

**Activity Title:** City of Plano

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Plano

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Plano	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Reconstruct Hale St in those portions where uncontrolled storm water runoff damages the street, impairs access to the municipal wastewater treatment plant and storm sewer or controlled/safe storm water facilities do not exist.

**Location Description:**

Hale Street

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/11938



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	545	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400043 08-354035 0602

**Activity Title:** Village of La Moille

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of La Moille

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$749,819.00
<b>Total Budget</b>	\$0.00	\$749,819.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of La Moille	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project will consist of installing 14146 LF of new storm sewer throughout the village and outside the village limits. This project will effectively alleviate flooding issues by diverting excess stormwater out of the village to nearby Pine Creek

**Location Description:**

LaMoille

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/14146



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	125	202	766	42.69

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400044 08-354020 0602

**Activity Title:** City of Marseilles

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Marseilles

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$744,804.00
<b>Total Budget</b>	\$0.00	\$744,804.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Marseilles	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The proposed project is for the construction of a new sanitary sewer system at Wallace St and the surrounding area. Inflow and infiltration adds excess water to the system which the treatment plant cannot handle. When the overloaded treatment plant stops functioning it causes homes throughout the city to back up with sewage

**Location Description:**

Wallace Street

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/6285



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	358	439	1557	51.19

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400045 08-354004 0600

**Activity Title:** City of LaSalle

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of La Salle

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$1,812,055.00

**Total Budget**

\$0.00

\$1,812,055.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of La Salle

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The city of LaSalle is submitting a grant to construct a sheet pile retaining wall below grade and an integral concrete wall above grade to protect the wastewater treatment plant from a 100 year flood

**Location Description:**

400 River Road

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/6477



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	5150	8863	58.11

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400046 08-354016 0602

**Activity Title:** Village of Mazon

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Mazon

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$749,340.00
<b>Total Budget</b>	\$0.00	\$749,340.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Mazon	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct a storm sewer along North St to alleviate drainage issues

**Location Description:**

North Street

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3160



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	152	190	910	37.58

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400047 08-354058 0600

**Activity Title:** Village of Melrose Park

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Melrose Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$153,200.00
<b>Total Budget</b>	\$0.00	\$153,200.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Melrose Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Make necessary repairs and improvements to the storm lift station serving the western portion of the village, including HVAC, pipe repairs, pump repair, relocating existing generator, and sump pump replacement; and making electrical repairs at the 15th ave pumping station.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Lake Street, near 33rd Ave

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	739	585	1829	72.39

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400048 08-354059 0600

**Activity Title:** City of Harvey

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Harvey

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Harvey	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Scope of work includes sewer repairs and reconstruction/replacement of streets within identified project areas where damage was caused by 2008 flood disaster. Sewer and roadway repairs and restoration will improve drainage issues. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Southwest Harvey near Halsted

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/7400



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	4252	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400051 08-354013 0600

**Activity Title:** Canteen Township

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Canteen Township General

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$575,476.00
<b>Total Budget</b>	\$0.00	\$575,476.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Canteen Township General	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construct cured-in-place liner for manholes and sanitary mains in the Mound Public Water District sanitary sewer system. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%.

**Location Description:**

South Collinsville

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/7060



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1	1	1354	0.15

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400052 08-354049 0602

**Activity Title:** City of Spring Valley

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Spring Valley

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Spring Valley	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project activities to be undertaken are 1) installation of a stand by generator to operate in the event of a flood related power outage; 2) rehabilitation of the WWTP lagoon levee and 3) rehabilitation of the drainage culvert at the WWTP to prevent blockages.

**Location Description:**

South of town, west of Spalding St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	3429	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400053 08-354060 0602

**Activity Title:** City of Quincy

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Quincy

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$370,000.00
<b>Total Budget</b>	\$0.00	\$370,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Quincy	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project includes installation of 2 emergency generators for the City of Quincy's water treatment facility. One generator will power the raw water pump and one will be used to power the high service pump. The generators will alleviate the need to rent generators.

**Location Description:**

East end of Quincy Memorial bridge

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/2



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	1358	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400054 08-354010 0602

**Activity Title:** Village of Coal City

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Coal City

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Coal City	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Village will install a new interceptor line to take the flow from the Gordon Street lift station to the WWTP. Currently, the lift station comes over run by storm events. This project would install a 24 in gravity sewer line that would take the flows from the area and alleviate the basement backups. Also storm sewer will be installed along the path of the Gordon Street interceptor.

**Location Description:**

Gordon Street, Marguerite Street

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/11225



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	439	508	2677	35.38

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400055 08-354061 0600

**Activity Title:** Village of Matherville

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Matherville

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$279,250.00
<b>Total Budget</b>	\$0.00	\$279,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Matherville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Raising the current levee system surrounding the two lagoons that are used for waste water treatment for the village.

**Location Description:**

near sewage lagoon

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2350



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	217	210	771	55.38

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400056 08-354062 0600**

**Activity Title: Village of Maywood**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Maywood

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Maywood	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project would disconnect the roadway drainage from the existing combined sewer and connect street drainage structures to an existing relief sewer.

**Location Description:**

Between Washington and Madison, 15th and 22nd

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/8580



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	582	258	1346	62.41

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400057 08-354071 0602

**Activity Title:** Village of Richton Park

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Richton Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Richton Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The improvements proposed are the installation of a bypass storm sewer will be a 60 in reinforced concrete pipe draining east to the detention basin

**Location Description:**

Farm Trace drive to Central Park Avenue along steger Road

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2400



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	636	764	2732	51.24

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400058 08-354022 0602

**Activity Title:** Monroe County

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Monroe County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$579,996.00
<b>Total Budget</b>	\$0.00	\$579,996.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Monroe County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Reconstruction of Bluff Road/County Highway 3 by addition of approx 2'-6" of aggregate base on existing roadway from Monroe City Creek Bridge south to Union Pacific RR crossing. Also providing A-2 oil and chip surface, pipe culverts and drainage ditches.

**Location Description:**

county Highway 3 south of KK Road

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/300



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 1800400059 08-354063 0602

**Activity Title:** Village of Oquawka

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Oquawka

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$326,214.00
<b>Total Budget</b>	\$0.00	\$326,214.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Oquawka	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This project includes reconstruction of the existing non functional storm sewer collection and drainage system on Schuyler Street

**Location Description:**

Schuyler Street from Front Street to Sixth St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/4484



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	403	343	1492	50.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400060 08-354047 0602

**Activity Title:** City of Martinsville

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Martinsville

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$730,000.00
<b>Total Budget</b>	\$0.00	\$730,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Martinsville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The city proposes the emergency repair of their sanitary sewer plant containment lagoon. Activities include installing a liner in the lagoon and replacement of the aeration system.

**Location Description:**

sewer treatment facility of S York Street

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	115	108	519	42.97

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400063 08-354064 0600

**Activity Title:** City of Keithsburg

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$627,270.00
<b>Total Budget</b>	\$0.00	\$627,270.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Restore the protective Mississippi River and Pope Creek levee system. Specifically, this includes upgrades to the levee system to comply with US Army Corps of Engineers.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

along riverbank from Jefferson St to north of Jackson St, then east to 15th St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/120



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	161	174	609	55.01

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400064 08-354005 0600

**Activity Title:** City of Keithsburg

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$154,140.00
<b>Total Budget</b>	\$0.00	\$154,140.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Improvements would include upgrades to the current Main Street storm water lift station to become compliant with USACE standards and construction of a new storm water pump station northwest of Jackson St and 4th Street intersection. This new pump station would collect surface water from the east and west sides of 4th st and discharge north of the existing levee. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Around 4th St north of Jackson, Main St at the riverbank

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/270



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	161	174	609	55.01

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400065 08-354065 0600

**Activity Title:** City of Keithsburg

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$743,640.00
<b>Total Budget</b>	\$0.00	\$743,640.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project will include roadway excavation, modification to sub base, pavement replacement with some curb and gutter work and storm sewer improvements within the project area  
Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Main St from 4th to 10th, 10th St from Main to Short

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3300



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	0	609	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400068 08-354025 0602**

**Activity Title: City of Peru**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Peru

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$590,000.00
<b>Total Budget</b>	\$0.00	\$590,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Peru	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace 2 existing undersized culverts with new culverts properly designed to handle the drainage area within the residential area.

**Location Description:**

Near Westclox Ave and 11th St, Water St near Fulton St and near Plum St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/180



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	412	483	1649	54.28

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400069 08-354003 0600

**Activity Title:** City of Oakland

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

city of Oakland

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$775,000.00
<b>Total Budget</b>	\$0.00	\$775,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
city of Oakland	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Activities for this project consist primarily of the installation of PVC storm sewer pipe

**Location Description:**

Hazel St north of Route 133, Danville Road to past Blevins

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2700



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	90	102	88.24

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400070 08-354006 0600**

**Activity Title: City of Casey**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Casey

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Casey	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Casey proposes lines their existing combined sewer system to relieve chronic flooding

**Location Description:**

Monroe Ave from 8th St to 4th St from Monroe Ave to Main St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/6550



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	772	1340	57.61

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400073 08-354012 0600

**Activity Title:** City of Marshall

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Marshall

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$675,809.00
<b>Total Budget</b>	\$0.00	\$675,809.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Marshall	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Proposed project includes construction of drainage improvements and construction of storm sewers in the northeast portion of the city

**Location Description:**

Northeast Marshall

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3983



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	219	339	64.60

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400074 08-354066 0602

**Activity Title:** City of Highwood

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Highwood

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$577,000.00
<b>Total Budget</b>	\$0.00	\$577,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Highwood	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project consists of a new sanitary sewage pumping station and forcemain to supplement the capacity of the existing sanitary sewage pumping station and the forcemain. The existing pumping station and forcemain would continue to operate as designed and constructed, while the new pumping station and forcemain would be designed, constructed, operated and maintained to pump excess sanitary sewage flow rates resulting from inflow during storm events.

**Location Description:**

Michigan and Western, noth along Western past Underwood

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1
<b># of Linear feet of Public Improvement</b>	0	0/720



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	575	417	2106	47.10

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400075 08-354011 0600

**Activity Title:** City of Pontiac

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Pontiac

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Pontiac	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The proposed North Street sewer separation project involves construction of over 3400 feet of 12" RCP storm sewer, 1900 ft of 18" storm sewer, 280 ft of 24" storm sewer, over 950 ft of 48" storm sewer, replacement of 30 existing inlet structures, replacement of 2 sanitary manhole lids with new concealed pick hole self sealing lids, installation of 2 storm manholes, and the disconnection and abandonment of existing sewer piping from existing storm inlets to the sanitary sewer system

**Location Description:**

Approx two blocks around the intersection of North and Oak

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/7915



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	227	296	76.69

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400078 08-354014 0600

**Activity Title:** Village of Bluffs

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

05/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Bluffs

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$155,000.00
<b>Total Budget</b>	\$0.00	\$155,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Bluffs	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project includes the implementation of necessary flood control measures to the banks and channel of Wolf Run Creek that flows through the Village. The Village is currently prone to flooding due to debris buildup in the creek causing the water to dam up, flood the waste water treatment plant and back up the sanitary sewer into private homes and flood streets. Also growth along the banks will be removed and the creek will be excavated to adjust the left bank and increase channel volume.

**Location Description:**

4230 feet of Wolf Run creek channel going west from Bluffs St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/4230



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	545	820	66.46

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400081 08-354067 0600

**Activity Title:** City of Villa Grove

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Villa Grove

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$594,595.00
<b>Total Budget</b>	\$0.00	\$594,595.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Villa Grove	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Villa Grove will construct a new outfall storm sewer to serve portions of the City to replace the outfall tile. The project will include new storm sewer pipes, manholes, and inlets.

**Location Description:**

Maple Street to Matteson Drive, Ash Street to Willow Lane

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/4889



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	346	411	84.18

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400082 08-354007 0600

**Activity Title:** Village of Loda

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Loda

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$319,918.00
<b>Total Budget</b>	\$0.00	\$319,918.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Loda	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Loda will construct a new outfall storm sewer to serve portions of the Village that were impacted by the 2008 disaster and to replace the old outfall tile. The project will include new storm sewer pipes, manholes, inlets and other items of construction.

**Location Description:**

Maple to Locust, Jefferson to Virginia

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2964



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	192	267	71.91

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400085 08-354068 0600

**Activity Title:** Village of Glen Ellyn

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Glen Ellyn

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$570,000.00
<b>Total Budget</b>	\$0.00	\$570,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Glen Ellyn	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Village is proposing to install additional storm sewers and related components along the rear yards of homes in the Braeside Area, including 2,700 feet of new storm sewer pipe, 13 drainage structures and 2750 square yards of re grading. The project is designed to further improve drainage primarily throughout the backyards of properties to prevent yard and basement flooding.

**Location Description:**

Valley to Royal Glen, Surrey to Roosevelt

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/6420



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	444	657	67.58

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400098 08-354069 0600

**Activity Title:** Abington Township

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Abington Township, Mercer County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$131,200.00
<b>Total Budget</b>	\$0.00	\$131,200.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Abington Township, Mercer County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

cleaning of ditches along roads to provide better water flow and reduce erosion to roads. Replacement of culverts to provide better water flow under roads and to ditches. Repair of ditches and roads with severe erosion from excess water. Resurface roads that need repair.

Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

Ditches on 35th, 30th and 110th

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/13200



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	95	104	345	57.68

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400099 08-354070 0600

**Activity Title:** City of East Moline

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of East Moline

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,462,748.00
<b>Total Budget</b>	\$0.00	\$1,462,748.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of East Moline	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As a result of flash flooding in June 2008, urgent flood protection facility upgrades were made in 2009; including Sugar Creek levee improvements and the installation of a permanent emergency generator to provide back up power to the Sugar Creek Pump Station

**Location Description:**

Sugar Creek from 3rd Ave to the Mississippi, Mississippi shore from south of Campbells Island to 7th St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1
<b># of Linear feet of Public Improvement</b>	0	0/17597



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1522	899	3731	64.89

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400100 08-354072 0600**

**Activity Title: Madison County**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$731,250.00
<b>Total Budget</b>	\$0.00	\$731,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used for sewer cleaning and for CIP liners. The project will also include the removal of debris from catch basins

**Location Description:**

All of Baucum, Klein and 3rd

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/578



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400101 08-354072 1000

**Activity Title:** Madison County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,750.00
<b>Total Budget</b>	\$0.00	\$18,750.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

All of Baucum, Klein and 3rd

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400102 08-354073 0600**

**Activity Title: Madison County**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$731,248.80
<b>Total Budget</b>	\$0.00	\$731,248.80
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The proposed improvements include cleaning and lining of the existing manholes and sewers city-wide.

**Location Description:**

Throughout Madison

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/1006



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1657	793	3427	71.49

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400103 08-354073 1000

**Activity Title:** Madison County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,750.00
<b>Total Budget</b>	\$0.00	\$18,750.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

Throughout Madison

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400104 08-354074 0600

**Activity Title:** Madison County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$731,250.00
<b>Total Budget</b>	\$0.00	\$731,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The city would like to install an emergency power generator for Pump Station 499. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

West of 8th Street and D Street

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400105 08-354074 1000

**Activity Title:** Madison County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,750.00
<b>Total Budget</b>	\$0.00	\$18,750.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

West of 8th St and D Street

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400106 08-354075 0600**

**Activity Title: Madison County**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$147,000.00
<b>Total Budget</b>	\$0.00	\$147,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The proposed improvement includes cleaning and lining the trunk sewer from Bissell Ave to the 48" interceptor sewer. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

**Location Description:**

South of Bissell near Circle

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/140



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400107 08-354075 1000

**Activity Title:** Madison County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,675.00
<b>Total Budget</b>	\$0.00	\$3,675.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

South of Bissell near Circle

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400108 08-354078 0602

**Activity Title:** Kane County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Kane County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$516,764.00
<b>Total Budget</b>	\$0.00	\$516,764.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

storm sewer installation after the sanitary sewer system has been separated and is operational

**Location Description:**

Big Rock from Lincoln to Jefferson and 4th St to 2nd St

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/5270



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	163	111	1287	21.29

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400109 08-354078 1000

**Activity Title:** Kane County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$13,243.00

**Total Budget**

\$0.00

\$13,243.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Kane County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

Big Rock from Lincoln to Jefferson and 4th St to 2nd ST

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400110 08-354079 0602

**Activity Title:** Kane county

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Kane County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$365,631.00
<b>Total Budget</b>	\$0.00	\$365,631.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

install storm underdrain, manholes, and catch basins, and a culvert

**Location Description:**

Tenerelli subdivision

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/6505



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	163	111	1287	21.29

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400111 08-354079 1000

**Activity Title:** Kane County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$9,140.00

**Total Budget**

\$0.00

\$9,140.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Kane County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

Tenerelli subdivision

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400112 08-354076 0602

**Activity Title:** Madison County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$350,900.00
<b>Total Budget</b>	\$0.00	\$350,900.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

funds will be used for improvements to the 4 pump stations serving the sanitary sewer system. The project includes pump replacement and updated control panels including generator receptacles. The alarm systems will also be updated to increase village response time.

**Location Description:**

Livingston

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/4



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	392	314	2063	34.22

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number: 1800400113 08-354076 1000**

**Activity Title: Madison County**

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$8,773.00
<b>Total Budget</b>	\$0.00	\$8,773.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

Livingston

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400114 08-354083 0600

**Activity Title:** City of Rock Island

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Rock Island

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$731,250.00
<b>Total Budget</b>	\$0.00	\$731,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rock Island	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to install a relief sewer to help eliminate CSOs during wet weather and flooding events.

**Location Description:**

Northwest Rock Island

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2900



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	3437	1712	7935	64.89

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400115 08-354083 1000

**Activity Title:** City of Rock Island

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rock Island

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,750.00
<b>Total Budget</b>	\$0.00	\$18,750.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rock Island	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin funds

**Location Description:**

funds will be used to install a relief sewer to help eliminate CSOs during wet weather and flooding events

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400116 08-354080 0602

**Activity Title:** Kane County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$291,461.00
<b>Total Budget</b>	\$0.00	\$291,461.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

installation of new drainage tile in the project area

**Location Description:**

John St and Raymond Rd, Northwest of Co Hwy 24 and Dungan Rd

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3496



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	420	609	4361	23.60

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400117 08-354080 1000

**Activity Title:** Kane County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$7,286.00

**Total Budget**

\$0.00

\$7,286.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Kane County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

John St & Raymond rd, nothwest of co Hwy 24 and Dungan Rd

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400118 08-354081 0602

**Activity Title:** Kane County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$731,250.00
<b>Total Budget</b>	\$0.00	\$731,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Separation of the combined sanitary and storm sewer

**Location Description:**

Throughout Big Rock

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/22675



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400119 08-354081 1000

**Activity Title:** Kane County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$18,750.00

**Total Budget**

\$0.00

\$18,750.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Kane County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin funds

**Location Description:**

Throughout Big Rock

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400120 08-354085 0600

**Activity Title:** Will County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Will County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Will County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

install storm sewer and cleanout and rehabilitate ditches

**Location Description:**

Noth and central Sunnyland subdivision

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/13850



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	428	649	65.95

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400121 08-354082 0600

**Activity Title:** Kane County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$316,504.00
<b>Total Budget</b>	\$0.00	\$316,504.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

installation of 2875 LF of storm sewer pipe

**Location Description:**

Pasadena Dr

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2875



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	0	41	70	58.57

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400122 08-354082 1000

**Activity Title:** Kane County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Kane County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,912.00
<b>Total Budget</b>	\$0.00	\$7,912.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Kane County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

Pasadena Drive

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400123 08-354084 0602

**Activity Title:** City of North Chicago

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of North Chicago

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$101,000.00
<b>Total Budget</b>	\$0.00	\$101,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of North Chicago	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sewer lining installation on Hervey Ave from 15th St to Argonne Dr

**Location Description:**

Hervey Ave from 15th St to Argonne Dr

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/3195



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	832	244	1408	76.42

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400124 08-354077 0600

**Activity Title:** Madison County

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

05/01/2011

**Projected End Date:**

04/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

storm water improvements including sealing of leaking sanitary sewer manhole joints and lining old brick sanitary sewer manholes throughout the village, installation of sanitary sewer manhole infiltration prevention lids on manholes throughout the village, installation of sanitary sewer manhole lid adjustment rings to raise lids above existing gutters on manholes throughout the village, jet cleaning of existing 30" storm sewer on Amherst Ave, and installation of new 24" storm sewer and inlets on Willoway Ave

**Location Description:**

throughout East Alton

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/861



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400125 08-354077 1000

**Activity Title:** Madison County

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

05/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

04/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Madison County Community Development

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,500.00
<b>Total Budget</b>	\$0.00	\$12,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Madison County Community Development	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

Throughout East Alton

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800400126 CO10645 1100**

**Activity Title: Program Delivery LMI**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,367,424.00
<b>Total Budget</b>	\$0.00	\$1,367,424.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$234,985.39	\$387,468.08
<b>Program Funds Drawdown</b>	\$234,985.39	\$387,468.08
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$234,985.39	\$387,468.05
State of Illinois Department of Commerce and Economic	\$234,985.39	\$387,468.05
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the PI Program

**Location Description:**

**Activity Progress Narrative:**

Completed the review of 243 applications and made award recommendations for 85 projects. Awards were announced, grant agreements were initiated and other program delivery tasks were completed in order to support the Public Infrastructure program.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400127 CO10645 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

State of Illinois Department of Commerce and Economic

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$172,268.32

\$172,268.32

\$0.00

\$0.00

\$172,268.32

\$172,268.32

\$0.00

**To Date**

\$1,002,461.00

\$1,002,461.00

\$0.00

\$284,053.69

\$284,053.69

\$0.00

\$0.00

\$284,053.70

\$284,053.70

\$0.00

**Activity Description:**

Funds directly related to implementing the PI Program

**Location Description:**

**Activity Progress Narrative:**

Completed the review of 243 applications and made award recommendations for 85 projects. Awards were announced, grant agreements were initiated and other program delivery tasks were completed in order to support the Public Infrastructure program.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400128 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$92,972.00

**Total Budget**

\$0.00

\$92,972.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the PI Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800400129 CO12144 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

IKE Public Infrastructure Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-4 Public Infrastructure Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

State of Illinois Department of Commerce and Economic

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$68,158.00

\$68,158.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the PI Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800400999

**Activity Title:** Public Infrastructure Unobligated Funds

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Planned

**Project Number:**

IKE Public Infrastructure Program

**Project Title:**

35-4 Public Infrastructure Program

**Projected Start Date:**

06/30/2010

**Projected End Date:**

08/31/2013

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1.20
<b>Total Budget</b>	\$0.00	\$1.20
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Public Infrastructure Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Public Infrastructure project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800500001 CO12144 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Planning

**Project Number:**

IKE Technical Assistance

**Projected Start Date:**

09/07/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-0 Technical Assistance funds

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

State of Illinois Department of Commerce and Economic

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$79,239.00

\$79,239.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the TA program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800500002 CO12144 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Planning

**Project Number:**

IKE Planning Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-5 IKE Planning Grants

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

State of Illinois Department of Commerce and Economic

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$558,448.00

\$558,448.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800500999

**Activity Title:** Planning Program Unobligated Funds

**Activity Category:**

Planning

**Activity Status:**

Planned

**Project Number:**

IKE Planning Program

**Project Title:**

35-5 IKE Planning Grants

**Projected Start Date:**

06/30/2010

**Projected End Date:**

08/31/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$9,902,677.00
<b>Total Budget</b>	\$0.00	\$9,902,677.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Planning Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Planning project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 18005009999

**Activity Title:** Technical Assistance Unobligated Funds

**Activity Category:**

Planning

**Activity Status:**

Planned

**Project Number:**

IKE Technical Assistance

**Project Title:**

35-0 Technical Assistance funds

**Projected Start Date:**

06/30/2011

**Projected End Date:**

08/31/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,612,674.00
<b>Total Budget</b>	\$0.00	\$1,612,674.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Technical Assistance Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Technical Assistance project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800600001 08-356002 0900

**Activity Title:** Chicago Comm Ventures-Community Loan Fund

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Business Assistance Program

**Projected Start Date:**

09/01/2010

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-6 Business Assistance Program

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Chicago Community Ventures

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$78,383.72
<b>Total Budget</b>	\$0.00	\$78,383.72
<b>Total Obligated</b>	\$13,258.00	\$55,455.71
<b>Total Funds Drawdown</b>	\$13,258.00	\$55,455.71
<b>Program Funds Drawdown</b>	\$13,258.00	\$55,455.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$24,731.03	\$55,455.71
Chicago Community Ventures	\$24,731.03	\$55,455.71
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Chicago Community Ventures (CCV), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. CCV will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$25,000 to \$75,000 to clients who may not qualify for traditional bank financing. CCV will serve Cook, Lake, DuPage, Grundy, Kane, Kendall, and Will counties.

**Location Description:**

Service area is Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle & Will counties.

**Activity Progress Narrative:**

During this period, CDFI organization issues were identified and reported. The approved loan application from the previous period was never closed as a result. DCEO and vendor reviewing issues and determining next steps with the grant to this CDFI.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/3	0/0	0/5	0
# of Permanent Jobs Retained	0	0	0	0/3	0/0	0/5	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/6	0/0	0/10	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 1800600002 08-356002 1000

**Activity Title:** Chicago Comm Ventures Administration Fund

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

IKE Administration Fund

**Project Title:**

35- State and Local Admin

**Projected Start Date:**

09/01/2010

**Projected End Date:**

08/31/2012

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

Chicago Community Ventures

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$75,000.00
<b>Total Budget</b>	\$0.00	\$75,000.00
<b>Total Obligated</b>	\$5,159.47	\$41,454.52
<b>Total Funds Drawdown</b>	\$5,159.47	\$41,454.52
<b>Program Funds Drawdown</b>	\$5,159.47	\$41,454.52
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,000.29	\$41,454.52
Chicago Community Ventures	\$20,000.29	\$41,454.52
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Chicago Community Ventures (CCV), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. CCV will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$25,000 to \$75,000 to clients who may not qualify for traditional bank financing. CCV will serve Cook, Lake, DuPage, Grundy, Kane, Kendall, and Will counties. Admin funds for CCV.

**Location Description:**

**Activity Progress Narrative:**

During this period, CDFI organization issues were identified and reported. The approved loan application from the previous period was never closed as a result. DCEO and vendor reviewing issues and determining next steps with the grant to this CDFI. Costs incurred for the period were limited to staff and overhead costs. Substantial staff time was spent participating in the DCEO monitoring engagement and implementing short-term corrective actions.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800600003 08-356001 0900

**Activity Title:** ACCION- Community Loan Fund

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Business Assistance Program

**Projected Start Date:**

09/01/2010

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-6 Business Assistance Program

**Projected End Date:**

06/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ACCION Chicago Inc

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,668,029.00
<b>Total Budget</b>	\$0.00	\$3,668,029.00
<b>Total Obligated</b>	\$623,214.47	\$633,116.92
<b>Total Funds Drawdown</b>	\$443,279.15	\$453,181.60
<b>Program Funds Drawdown</b>	\$443,279.15	\$453,181.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$424,339.39	\$796,825.52
ACCION Chicago Inc	\$424,339.39	\$796,825.52
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ACCION Chicago (ACCION), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. ACCION will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$200 to \$25,000 to clients who may not qualify for traditional bank financing. ACCION will serve Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle and Will counties.

**Location Description:**

Service area is Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle & Will counties.

**Activity Progress Narrative:**

During the second quarter 2011, ACCION Chicago closed and disbursed 46 CDBG microloans totaling \$321,001.23 to small businesses in 6 disaster counties. To date, ACCION has closed 83 CDBG microloans totaling \$565,822.50 to small businesses in 36 municipalities within 6 disaster counties. The remaining activity costs incurred during this period were directly related to the delivery of the loan program. Program performance during this period was exemplary as ACCION ended the period on budget for program delivery costs and substantially ahead of schedule to complete the program.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Businesses</b>	46	83/555



## Beneficiaries Performance Measures

	This Report Period			Total	Cumulative Actual Total / Expected			
	Low	Mod			Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	5	2		9	7/400	2/155	12/555	75.00

	This Report Period			Total	Cumulative Actual Total / Expected			
	Low	Mod			Low	Mod	Total	Low/Mod%
# of Persons	32	12		47	48/400	17/155	69/555	94.20

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 1800600004 08-356001 1000

**Activity Title:** ACCION Chicago- Administration Funds

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

IKE Administration Fund

**Project Title:**

35- State and Local Admin

**Projected Start Date:**

09/01/2010

**Projected End Date:**

06/30/2013

**Benefit Type:**

N/A

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

ACCION Chicago Inc

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$82,000.00
<b>Total Budget</b>	\$0.00	\$82,000.00
<b>Total Obligated</b>	\$21,940.99	\$23,987.14
<b>Total Funds Drawdown</b>	\$16,071.75	\$18,117.90
<b>Program Funds Drawdown</b>	\$16,071.75	\$18,117.90
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,575.71	\$26,693.60
ACCION Chicago Inc	\$8,575.71	\$26,693.60
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ACCION Chicago (ACCION), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. ACCION will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$200 to \$25,000 to clients who may not qualify for traditional bank financing. ACCION will serve Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle and Will counties. Admin funds for ACCION.

**Location Description:**

**Activity Progress Narrative:**

During the second quarter 2011, ACCION Chicago closed and disbursed 46 CDBG microloans totaling \$321,001.23 to small businesses in 6 disaster counties. To date, ACCION has closed 83 CDBG microloans totaling \$565,822.50 to small businesses in 36 municipalities within 6 disaster counties. The remaining activity costs incurred during this period were directly related to the delivery of the loan program. Program performance during this period was exemplary as ACCION ended the period on budget for program delivery costs and substantially ahead of schedule to complete the program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800600005 CO10645 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Business Assistance Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-6 Business Assistance Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$925,270.00
<b>Total Budget</b>	\$0.00	\$925,270.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$180,740.31	\$540,043.34
<b>Program Funds Drawdown</b>	\$180,740.31	\$540,043.34
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$180,740.31	\$540,043.34
State of Illinois Department of Commerce and Economic	\$180,740.31	\$540,043.34
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the BAP Program

**Location Description:**

**Activity Progress Narrative:**

Completed environmental reviews, processed pay requests, reviewed loan documents, and other program delivery tasks in order to support the Business Assistance program. The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800600999  
**Activity Title:** Business Assistance Program Unobligated Funds

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

IKE Business Assistance Program

**Projected Start Date:**

12/01/2010

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

35-6 Business Assistance Program

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$1,786,317.28
Total Budget	\$0.00	\$1,786,317.28
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Business Assistance Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Business Assistance project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800700001 08-357001 0201

**Activity Title:** Dixie Square Mall Demolition in Harvey, IL

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

09/15/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Suburban Mayors and Managers Associations

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,900,000.00
<b>Total Budget</b>	\$0.00	\$3,900,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Suburban Mayors and Managers Associations	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project will involve the asbestos removal, other cleanup and the demolition of the Dixie Square shopping mall facility, located in Harvey, Illinois. The facility and project site have been condemned by the city of Harvey, with court order to demolish the facility. The clean-up and demolition of the asbestos contaminated and structurally unsound facility, located on a 39 acre parcel in the city of Harvey, will help to protect the health and safety of local residents and lay the groundwork for future ED in the economically depressed community

**Location Description:**

Dixie Square Mall is located on a 39 acre parcel in the City of Harvey along Dixie Highway between W 151st Street and W 154th Street.

**Activity Progress Narrative:**

During this period, SSMMA completed the procurement process for engineering services. The engineer subsequently initiated the design phase of the project. The project team also began its MBE/WBE and Section 3 outreach to interested contractors. Project delivery costs associated with design engineering activities during this period will not be realized until the completion of the design specifications.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of buildings (non-residential)</b>	0	0/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800700002 08-357001 1000

**Activity Title:** SSMMA Dixie Mall Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

09/15/2010

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Suburban Mayors and Managers Associations

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

South Suburban Mayors and Managers Associations

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$19,838.04

\$19,838.04

\$19,838.04

\$0.00

\$0.00

\$20,070.36

\$20,070.36

\$0.00

**To Date**

\$100,000.00

\$100,000.00

\$19,838.04

\$19,838.04

\$19,838.04

\$0.00

\$0.00

\$20,070.36

\$20,070.36

\$0.00

**Activity Description:**

Admin funds for SSMMA Dixie Mall

**Location Description:**

**Activity Progress Narrative:**

During this period, SSMMA procured consultant services to assist in performing administration and project compliance activities including: stakeholder relations, procurement of engineering services, Section 3 and MBE/WBE outreach and coordination, labor compliance monitoring, recordkeeping, and other grant administration tasks. SSMMA also completed its procurement of an environmental engineering firm to develop design plans/specifications, assist in the procurement of demolition services, and oversee the demolition contractor in carrying out the demolition project. Additionally, SSMMA organized and facilitated multiple stakeholder meetings to keep interested parties informed of project status. Costs incurred during this period were primarily staff costs and consultant services.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700003 08-357006 0600

**Activity Title:** Olympia Fields Traditions Road Improvements

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

06/30/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

06/29/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Olympia Fields

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$390,000.00
<b>Total Budget</b>	\$0.00	\$390,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Olympia Fields	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

construction of 4392 feet of road

**Location Description:**

Olympia Fields, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/4392



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700004 08-357006 0600  
**Activity Title:** Olympia Fields Traditions Stormwater Systems

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 IKE Community Stabilization Program  
**Projected Start Date:**  
 06/30/2011  
**Benefit Type:**  
 Area Benefit (Survey)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 35-7 Ike Community Stabilization Program  
**Projected End Date:**  
 06/29/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Village of Olympia Fields

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Olympia Fields	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 construction of stormwater system

**Location Description:**  
 Olympia Fields, IL

**Activity Progress Narrative:**  
 Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800700005 08-357006 1000

**Activity Title:** Olympia Fields Traditions Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

06/30/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

06/29/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Olympia Fields

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$12,250.00

**Total Budget**

\$0.00

\$12,250.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Village of Olympia Fields

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

Olympia Fields, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number: 1800700006 08-357008 0103**

**Activity Title: IFF West Suburbs Housing Rehab Program**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

IKE Community Stabilization Program

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected Start Date:**

10/01/2011

**Projected End Date:**

09/30/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

IFF

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,178,185.00
<b>Total Budget</b>	\$0.00	\$4,178,185.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
IFF	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

rehab of 27 units

**Location Description:**

west cook county

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/27

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/27
<b># of Singlefamily Units</b>	0	0/27



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/13	0/14	0/27	0
# Owner Households	0	0	0	0/13	0/14	0/27	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 1800700007 08-357008 1000

**Activity Title:** IFF West Suburbs Housing Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

10/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

IFF

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$79,282.00
<b>Total Budget</b>	\$0.00	\$79,282.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
IFF	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

west cook county

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700008 08-357009 0103  
**Activity Title:** SSMMA South Suburbs Housing Rehab Program

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 IKE Community Stabilization Program

**Project Title:**  
 35-7 Ike Community Stabilization Program

**Projected Start Date:**  
 10/01/2011

**Projected End Date:**  
 09/30/2013

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 South Suburban Mayors and Managers Associations

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,343,945.00
<b>Total Budget</b>	\$0.00	\$4,343,945.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Suburban Mayors and Managers Associations	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 rehab of 41 properties

**Location Description:**  
 south cook county

**Activity Progress Narrative:**  
 Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/41

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/41
# of Singlefamily Units	0	0/41

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/20	0/21	0/41	0
# Owner Households	0	0	0	0/20	0/21	0/41	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800700009 08-357009 1000

**Activity Title:** SSMMA South Suburbs Housing Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

10/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

South Suburban Mayors and Managers Associations

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$108,377.00
<b>Total Budget</b>	\$0.00	\$108,377.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
South Suburban Mayors and Managers Associations	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

south cook county

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700010 08-357010 0106

**Activity Title:** Chicago 35th St Housing Development

**Activity Category:**

Affordable Rental Housing (KRW and Ike Grants Only)

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

01/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Chicago

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,500,000.00
<b>Total Budget</b>	\$0.00	\$5,500,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment for 158 rental properties

**Location Description:**

chicago, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/158
<b># of Multifamily Units</b>	0	0/158



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/158	0
# Renter Households	0	0	0	0/0	0/0	0/158	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700011 08-357011 0602

**Activity Title:** Hazel Crest Sewer Rehab

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Community Stabilization Program

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected Start Date:**

09/01/2011

**Projected End Date:**

08/31/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Village of Hazel Crest

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$268,750.00
<b>Total Budget</b>	\$0.00	\$268,750.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Hazel Crest	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

construction of 2500 feet of sewer

**Location Description:**

hazel crest, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/2500



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1287	1614	7844	36.98

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700012 08-357011 1000

**Activity Title:** Hazel Crest Sewer Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

09/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Hazel Crest

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$6,250.00

**Total Budget**

\$0.00

\$6,250.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

    Village of Hazel Crest

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

hazel crest, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800700013 08-357012 0602

**Activity Title:** Lansing Levee Inspection and Repair

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

09/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Lansing

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$307,500.00
<b>Total Budget</b>	\$0.00	\$307,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Lansing	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

inspection and repair of levees

**Location Description:**

lansing, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/2



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	3255	3140	14512	44.07

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700014 08-357012 1000

**Activity Title:** Lansing Levee Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

09/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Planned

**Project Title:**

35- State and Local Admin

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Lansing

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,500.00
<b>Total Budget</b>	\$0.00	\$7,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Lansing	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

lansing, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700015 08-357013 0201

**Activity Title:** Park Forest Housing Demo and Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

09/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Park Forest

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$230,625.00
<b>Total Budget</b>	\$0.00	\$230,625.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Park Forest	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

clearance and demo of 23 properties

**Location Description:**

park forest, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/23



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	4039	4586	19622	43.96

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700016 08-357013 1000

**Activity Title:** Park Forest Housing Demo Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

09/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Park Forest

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,625.00
<b>Total Budget</b>	\$0.00	\$5,625.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Park Forest	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

park forest, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800700017 08-357014 0201

**Activity Title:** Phoenix Housing Demo and Clearance

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

10/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Phoenix

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$336,890.00
<b>Total Budget</b>	\$0.00	\$336,890.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Phoenix	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

clearance and demo of 12 properties

**Location Description:**

Phoenix, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/12



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1014	527	2145	71.84

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700018 08-357014 0600

**Activity Title:** Phoenix Sewer Improvements

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

IKE Community Stabilization Program

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected Start Date:**

10/01/2011

**Projected End Date:**

09/30/2013

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Village of Phoenix

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$464,195.00
<b>Total Budget</b>	\$0.00	\$464,195.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Phoenix	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

60191 linear feet of sewer improvement

**Location Description:**

phoenix, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	0	0/60191



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	1014	527	2145	71.84

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700019 08-357014 1000

**Activity Title:** Phoenix Demo-Sewer Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

10/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Phoenix

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$19,415.00

**Total Budget**

\$0.00

\$19,415.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Village of Phoenix

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

phoenix, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700020 08-357016 0602

**Activity Title:** Grafton Dredging URG

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    City of Grafton

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$468,000.00

\$468,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Remaining silt from channel

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	0/1



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	189	121	614	50.49

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800700021 08-357016 1000

**Activity Title:** Grafton Dredging Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

04/01/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$4,000.00

**Total Budget**

\$0.00

\$4,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Grafton

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin funds

**Location Description:**

Grafton

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700025 CO10645 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,146,461.00
<b>Total Budget</b>	\$0.00	\$1,146,461.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$143,783.62	\$352,797.79
<b>Program Funds Drawdown</b>	\$143,783.62	\$352,797.79
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$143,783.62	\$352,797.79
State of Illinois Department of Commerce and Economic	\$143,783.62	\$352,797.79
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the CSP Program

**Location Description:**

**Activity Progress Narrative:**

Completed applicant and grantee technical assistance, application review, and other program delivery tasks in order to support the Community Stabilization program.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700026 CO10645 1100

**Activity Title:** Program Delivery SLB

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$256,889.00

**Total Budget**

\$0.00

\$256,889.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$32,217.85

\$79,052.01

**Program Funds Drawdown**

\$32,217.85

\$79,052.01

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$32,217.85

\$79,052.01

State of Illinois Department of Commerce and Economic

\$32,217.85

\$79,052.01

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the CSP Program

**Location Description:**

**Activity Progress Narrative:**

Completed applicant and grantee technical assistance, application review, and other program delivery tasks in order to support the Community Stabilization program.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700027 CO10645 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$64,589.00
<b>Total Budget</b>	\$0.00	\$64,589.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$8,100.48	\$19,875.93
<b>Program Funds Drawdown</b>	\$8,100.48	\$19,875.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,100.48	\$19,875.93
State of Illinois Department of Commerce and Economic	\$8,100.48	\$19,875.93
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the CSP Program

**Location Description:**

**Activity Progress Narrative:**

Completed applicant and grantee technical assistance, application review, and other program delivery tasks in order to support the Community Stabilization program.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800700028 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$435,655.00

**Total Budget**

\$0.00

\$435,655.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the CSP Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700029 CO12144 1100

**Activity Title:** Program Delivery SLB

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$97,618.00
<b>Total Budget</b>	\$0.00	\$97,618.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the CSP Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700030 CO12144 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$24,544.00
<b>Total Budget</b>	\$0.00	\$24,544.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the CSP Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800700999  
**Activity Title:** Community Stabilization Program Unobligated Funds

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Community Stabilization Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Slums and Blight

**Activity Status:**

Planned

**Project Title:**

35-7 Ike Community Stabilization Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$5,086,154.00

**Total Budget**

\$0.00

\$5,086,154.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Community Stabilization Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Community Stabilization project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by August 2012.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800800001 CO10645 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$1,059,779.00

**Total Budget**

\$0.00

\$1,059,779.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$103,192.57

\$257,349.80

**Program Funds Drawdown**

\$103,192.57

\$257,349.80

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$103,192.57

\$257,349.79

State of Illinois Department of Commerce and Economic

\$103,192.57

\$257,349.79

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Continued application review, applicant technical assistance, program policy and procedure development and other program delivery tasks in order to support the Buyout program. This included homeowner assistance, title and appraisals, and environmental reviews in the first buyout community.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800002 CO10645 1100

**Activity Title:** Program Delivery SLB

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$231,827.00
<b>Total Budget</b>	\$0.00	\$231,827.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$22,573.39	\$56,295.28
<b>Program Funds Drawdown</b>	\$22,573.39	\$56,295.28
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$22,573.39	\$56,295.28
State of Illinois Department of Commerce and Economic	\$22,573.39	\$56,295.28
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Continued application review, applicant technical assistance, program policy and procedure development and other program delivery tasks in order to support the Buyout program. This included homeowner assistance, title and appraisals, and environmental reviews in the first buyout community.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800003 CO10645 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

06/30/2010

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

State of Illinois Department of Commerce and Economic

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$142,964.70

\$142,964.70

\$0.00

\$0.00

\$142,964.70

\$142,964.70

\$0.00

**To Date**

\$1,468,236.00

\$1,468,236.00

\$0.00

\$356,536.68

\$356,536.68

\$0.00

\$0.00

\$356,536.68

\$356,536.68

\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Continued application review, applicant technical assistance, program policy and procedure development and other program delivery tasks in order to support the Buyout program. This included homeowner assistance, title and appraisals, and environmental reviews in the first buyout community.

The action plan was last revised on April 10, 2012. The "To Date" budget amount reflects these changes. However, the "To Date" obligated amount will only reflect the changes made during the quarter for the QPR, not changes that have been made after the QPR end date. Therefore, the "To Date" budgets cannot be accurately compared to the "To Date" obligations. For this activity, the state completed voucher corrections to record payment of vendor program delivery to the appropriate activity and national objective. This was done after the action plan was revised on December 16, 2011, after the period of this QPR. This correction is why the drawdown is reflected whereas the obligated amount is shown as \$0.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800004 CO12144 1100

**Activity Title:** Program Delivery LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$763,097.00

**Total Budget**

\$0.00

\$763,097.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800800005 CO12144 1100

**Activity Title:** Program Delivery SLB

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$166,928.00
<b>Total Budget</b>	\$0.00	\$166,928.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800006 CO12144 1100

**Activity Title:** Program Delivery URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

09/07/2011

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

08/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$1,057,208.00

**Total Budget**

\$0.00

\$1,057,208.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

State of Illinois Department of Commerce and Economic

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Funds directly related to implementing the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Contractor was hired for the project on September 7, 2011. No work prior to this date.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800101 08-358001 0100

**Activity Title:** Henderson County Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henderson County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,656,926.00
<b>Total Budget</b>	\$0.00	\$1,656,926.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of damaged properties located in Henderson county

**Location Description:**

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/24
<b># of Parcels acquired voluntarily</b>	0	0/24
<b>Total acquisition compensation to</b>	0	0/1656926

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



# of Housing Units	0	0/24
# of Singlefamily Units	0	0/24

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/12	0/24	0
# Owner Households	0	0	0	0/12	0/12	0/24	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800102 08-358001 0101  
**Activity Title:** Henderson County Acquisition SLB

**Activity Category:**  
 Acquisition - buyout of residential properties  
**Project Number:**  
 IKE Property Buyout Program  
**Projected Start Date:**  
 01/01/2011  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Slums and Blight

**Activity Status:**  
 Under Way  
**Project Title:**  
 35-8 Buyout Program  
**Projected End Date:**  
 12/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Henderson County

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,656,926.00
<b>Total Budget</b>	\$0.00	\$1,656,926.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Acquisition of damaged properties located in Henderson county

**Location Description:**  
 City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**  
 No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/24
# of Parcels acquired voluntarily	0	0/24
Total acquisition compensation to	0	0/1656926

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/24
# of Singlefamily Units	0	0/24

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/24	0
# Owner Households	0	0	0	0/0	0/0	0/24	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800103 08-358001 0102  
**Activity Title:** Henderson County Acquisition URG

**Activity Category:**  
 Acquisition - buyout of residential properties  
**Project Number:**  
 IKE Property Buyout Program  
**Projected Start Date:**  
 01/01/2011  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 35-8 Buyout Program  
**Projected End Date:**  
 12/31/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Henderson County

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,656,926.00
<b>Total Budget</b>	\$0.00	\$1,656,926.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Acquisition of damaged properties located in Henderson county

**Location Description:**  
 City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**  
 No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/26
# of Parcels acquired voluntarily	0	0/26
Total acquisition compensation to	0	0/1656926

This Report Period	Cumulative Actual Total / Expected
Total	Total

# of Housing Units	0	0/26
# of Singlefamily Units	0	0/26

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/26	0
# Owner Households	0	0	0	0/0	0/0	0/26	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800104 08-358001 0200

**Activity Title:** Henderson County Clear & Demo LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henderson County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$245,859.27
<b>Total Budget</b>	\$0.00	\$245,859.27
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of purchased homes and return to green space

**Location Description:**

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/24

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/24
<b># of Singlefamily Units</b>	0	0/24



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/12	0/12	0/24	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800105 08-358001 0201

**Activity Title:** Henderson County Clear & Demo SLB

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henderson County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$245,859.27
<b>Total Budget</b>	\$0.00	\$245,859.27
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of purchased homes and return to green space

**Location Description:**

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/24

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/24
<b># of Singlefamily Units</b>	0	0/24



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/24	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800106 08-358001 0202

**Activity Title:** Henderson County Clear & Demo URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henderson County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$245,859.26
<b>Total Budget</b>	\$0.00	\$245,859.26
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Demolition of purchased homes and return to green space

**Location Description:**

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/26

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/26
<b># of Singlefamily Units</b>	0	0/26



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/26	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800800107 08-358001 0808

**Activity Title:** Henderson County Homeowner Assist

**Activity Category:**

Homeownership Assistance to low- and moderate-income

**Activity Status:**

Under Way

**Project Number:**

IKE Property Buyout Program

**Project Title:**

35-8 Buyout Program

**Projected Start Date:**

01/01/2011

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Henderson County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,500,000.00
<b>Total Budget</b>	\$0.00	\$1,500,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Homeowner assistance, down payment assistance, and interim mortgage assistance for Low/Mod households.

**Location Description:**

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

	<b>This Report Period</b>		<b>Cumulative Actual Total / Expected</b>	
	<b>Total</b>		<b>Total</b>	
<b># of Housing Units</b>	0		0/74	
<b># of Singlefamily Units</b>	0		0/74	

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/0	0/74	0
# Owner Households	0	0	0	0/0	0/0	0/74	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800108 08-358001 0910

**Activity Title:** Henderson County Planning

**Activity Category:**

Planning

**Activity Status:**

Planned

**Project Number:**

IKE Property Buyout Program

**Project Title:**

35-8 Buyout Program

**Projected Start Date:**

01/01/2011

**Projected End Date:**

12/31/2012

**Benefit Type:**

Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Henderson County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$150,000.00
<b>Total Budget</b>	\$0.00	\$150,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Henderson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds to help plan moving the county out of the 100-year floodplain

**Location Description:**

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800109 08-358001 1000

**Activity Title:** Henderson County Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

01/01/2011

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Henderson County

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$180,208.90

**Total Budget**

\$0.00

\$180,208.90

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Henderson County

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Admin funds for Henderson County

**Location Description:**

City of Gulfport and other surrounding areas in Henderson County within 100-year floodplain

**Activity Progress Narrative:**

No work for this activity occurred during the period.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800110 08-358003 0100

**Activity Title:** Rockford Buyout Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,176,312.00
<b>Total Budget</b>	\$0.00	\$3,176,312.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rockford	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition of 37 lmi properties

**Location Description:**

rockford, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/37
<b># of Parcels acquired voluntarily</b>	0	0/37
<b>Total acquisition compensation to</b>	0	0/1353648
<b>Activity funds eligible for DREF (Ike</b>	0	0/3176312



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	625	682	2175	60.09

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800800111 08-358003 0200

**Activity Title:** Rockford Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$639,500.00
<b>Total Budget</b>	\$0.00	\$639,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rockford	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

clearance and demo of 41 properties

**Location Description:**

rockford, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/41
<b># of buildings (non-residential)</b>	0	0/4
<b>Activity funds eligible for DREF (Ike)</b>	0	0/639500



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	625	682	2175	60.09

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800112 08-358003 0300

**Activity Title:** Rockford Buyout Non-Res Acquisition LMI

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$821,779.00
<b>Total Budget</b>	\$0.00	\$821,779.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rockford	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition of 4 non residential properties

**Location Description:**

rockford, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4
<b># of buildings (non-residential)</b>	0	0/4
<b># of Parcels acquired voluntarily</b>	0	0/4
<b>Activity funds eligible for DREF (Ike)</b>	0	0/821779



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Persons	625	682	2175	60.09

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800113 08-358003 0800

**Activity Title:** Rockford Buyout Relocation LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$131,246.00
<b>Total Budget</b>	\$0.00	\$131,246.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Rockford	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

relocation assistance

**Location Description:**

rockford, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/131246



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/13	0/13	0/26	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800114 08-358003 1000

**Activity Title:** Rockford Buyout Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

03/01/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Rockford

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

**To Date**

N/A

\$63,900.00

**Total Budget**

\$0.00

\$63,900.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Rockford

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

rockford, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800800117 08-358002 0101

**Activity Title:** Chicago Buyout Acquisition SLB

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Chicago

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$302,500.00
<b>Total Budget</b>	\$0.00	\$302,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of property

**Location Description:**

Chicago Northwest Side

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1
<b>Total acquisition compensation to</b>	0	0/302500
<b>Activity funds eligible for DREF (Ike</b>	0	0/302500



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800118 08-358002 0201

**Activity Title:** Chicago Buyout Demo-Clearance SLB

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Chicago

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,000.00
<b>Total Budget</b>	\$0.00	\$25,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Chicago	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and Demo

**Location Description:**

Chicago Northwest Side

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800203 08-358007 0100

**Activity Title:** Villa Park Buyout Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Villa Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$307,110.00
<b>Total Budget</b>	\$0.00	\$307,110.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Villa Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Buyout of property Villa Park

**Location Description:**

Villa Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1
<b>Total acquisition compensation to</b>	0	0/307110
<b>Activity funds eligible for DREF (Ike</b>	0	0/307110



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800204 08-358007 0102

**Activity Title:** Villa Park Buyout Acquisition URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Villa Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$307,110.00
<b>Total Budget</b>	\$0.00	\$307,110.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Villa Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of one urgent need property

**Location Description:**

Villa Park

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1
<b>Total acquisition compensation to</b>	0	0/307110
<b>Activity funds eligible for DREF (Ike</b>	0	0/307110



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800205 08-358007 0200

**Activity Title:** Villa Park Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Villa Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,000.00
<b>Total Budget</b>	\$0.00	\$12,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Villa Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of one LMI property

**Location Description:**

Villa Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>Activity funds eligible for DREF (Ike)</b>	0	0/12000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800206 08-358007 0202

**Activity Title:** Villa Park Buyout Demo-Clearance URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Villa Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,000.00
<b>Total Budget</b>	\$0.00	\$12,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Villa Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of one urgent need property

**Location Description:**

Villa Park

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>Activity funds eligible for DREF (Ike)</b>	0	0/12000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800207 08-358007 0800

**Activity Title:** Villa Park Buyout Relocation LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Villa Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,500.00
<b>Total Budget</b>	\$0.00	\$2,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Villa Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

relocation assistance

**Location Description:**

Villa Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/2500



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800208 08-358007 0802

**Activity Title:** Villa Park Buyout Relocation URG

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Villa Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,500.00
<b>Total Budget</b>	\$0.00	\$2,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Villa Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

relocation assistance

**Location Description:**

villa park, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/2500



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800209 08-358007 1000

**Activity Title:** Villa Park Buyout Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

03/01/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Villa Park

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$2,600.00

**Total Budget**

\$0.00

\$2,600.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Village of Villa Park

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

Villa park, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800301 08-358008 0100

**Activity Title:** Pontoosuc Buyout Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Pontoosuc

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$534,592.50
<b>Total Budget</b>	\$0.00	\$534,592.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Pontoosuc	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition and incentives of 16 properties

**Location Description:**

pontoosuc, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/16
<b># of Parcels acquired voluntarily</b>	0	0/16
<b>Total acquisition compensation to</b>	0	0/500000
<b>Activity funds eligible for DREF (Ike</b>	0	0/534592



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/8	0/8	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800302 08-358008 0102

**Activity Title:** Pontoosuc Buyout Acquisition URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Pontoosuc

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$534,592.50
<b>Total Budget</b>	\$0.00	\$534,592.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Pontoosuc	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition and incentive of 16 properties

**Location Description:**

pontoosuc, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/16
<b># of Parcels acquired voluntarily</b>	0	0/16
<b>Total acquisition compensation to</b>	0	0/500000
<b>Activity funds eligible for DREF (Ike</b>	0	0/534592



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800303 08-358008 0200

**Activity Title:** Pontoosuc Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Pontoosuc

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$76,317.50
<b>Total Budget</b>	\$0.00	\$76,317.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Pontoosuc	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

clearance and demo of 16 properties

**Location Description:**

pontoosuc, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/16
<b>Activity funds eligible for DREF (Ike)</b>	0	0/76317



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/8	0/8	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800304 08-358008 0202

**Activity Title:** Pontoosuc Buyout Demo-Clearance URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Pontoosuc

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$76,317.50
<b>Total Budget</b>	\$0.00	\$76,317.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Pontoosuc	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

clearance and demo of 16 properties

**Location Description:**

pontoosuc, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/16
<b>Activity funds eligible for DREF (Ike)</b>	0	0/76317



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/16	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800305 08-358008 0800

**Activity Title:** Pontoosuc Buyout Relocation LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Pontoosuc

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$13,125.00
<b>Total Budget</b>	\$0.00	\$13,125.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Pontoosuc	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

relocation assistance

**Location Description:**

pontoosuc, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/13125



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800306 08-358008 0802

**Activity Title:** Pontoosuc Buyout Relocation URG

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Pontoosuc

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

    Village of Pontoosuc

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$13,125.00

\$13,125.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

relocation assistance

**Location Description:**

pontoosuc, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/13125



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800307 08-358008 1000

**Activity Title:** Pontoosuc Buyout Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

03/01/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Pontoosuc

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$31,202.00

**Total Budget**

\$0.00

\$31,202.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Village of Pontoosuc

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

pontoosuc, il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** 1800800401 08-358006 0100  
**Activity Title:** Will County Buyout Acquisition LMI

**Activity Category:**  
 Acquisition - buyout of residential properties  
**Project Number:**  
 IKE Property Buyout Program  
**Projected Start Date:**  
 03/01/2012  
**Benefit Type:**  
 Direct Benefit (Persons)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 35-8 Buyout Program  
**Projected End Date:**  
 02/28/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Will County

Overall	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	\$2,345,795.50
Total Budget	\$0.00	\$2,345,795.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Will County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Acquisition and incentive of 20 LMI properties

**Location Description:**  
 Will County

**Activity Progress Narrative:**  
 Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/20
# of Parcels acquired voluntarily	0	0/20
Total acquisition compensation to	0	0/1500000
Activity funds eligible for DREF (Ike	0	0/2345795



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800402 08-358006 0102

**Activity Title:** Will County Buyout Acquisition URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Will County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,345,795.50
<b>Total Budget</b>	\$0.00	\$2,345,795.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Will County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and incentive of 20 urgent need properties

**Location Description:**

Will County

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/20
<b># of Parcels acquired voluntarily</b>	0	0/20
<b>Total acquisition compensation to</b>	0	0/1500000
<b>Activity funds eligible for DREF (Ike</b>	0	0/2345795



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800403 08-358006 0200

**Activity Title:** Will County Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Will County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$219,704.50
<b>Total Budget</b>	\$0.00	\$219,704.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Will County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of 20 LMI properties

**Location Description:**

Will County, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/20
<b>Activity funds eligible for DREF (Ike)</b>	0	0/219704



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/10	0/10	0/20	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800404 08-358006 0202

**Activity Title:** Will County Buyout Demo-Clearance URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Will County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$219,704.50
<b>Total Budget</b>	\$0.00	\$219,704.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Will County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of 20 urgent need properties

**Location Description:**

Will County, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/20
<b>Activity funds eligible for DREF (Ike)</b>	0	0/219704



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/20	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800405 08-358006 0800  
**Activity Title:** Will County Buyout Relocation LMI

**Activity Category:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
IKE Property Buyout Program

**Project Title:**  
35-8 Buyout Program

**Projected Start Date:**  
03/01/2012

**Projected End Date:**  
02/28/2014

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Will County

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$7,500.00
<b>Total Budget</b>	\$0.00	\$7,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Will County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Relocation assistance payments

**Location Description:**  
Will County, IL

**Activity Progress Narrative:**  
Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF (Ike)	0	0/7500



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/1	0/2	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800406 08-358006 0802

**Activity Title:** Will County Buyout Relocation URG

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Will County

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,500.00
<b>Total Budget</b>	\$0.00	\$7,500.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Will County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation payment assistance

**Location Description:**

Will County, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/7500



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/2	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800501 08-358004 0100

**Activity Title:** Keithsburg Buyout Res Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$632,341.50
<b>Total Budget</b>	\$0.00	\$632,341.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition and incentive of 13 properties

**Location Description:**

Keithsburg

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/13
<b># of Parcels acquired voluntarily</b>	0	0/13
<b>Total acquisition compensation to</b>	0	0/471149
<b>Activity funds eligible for DREF (Ike</b>	0	0/632341



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/6	0/7	0/13	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800502 08-358004 0102

**Activity Title:** Keithsburg Buyout Res Acquisition URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$632,341.50
<b>Total Budget</b>	\$0.00	\$632,341.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and incentive of 13 properties

**Location Description:**

Keithsburg

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/13
<b># of Parcels acquired voluntarily</b>	0	0/13
<b>Total acquisition compensation to</b>	0	0/471149
<b>Activity funds eligible for DREF (Ike</b>	0	0/632341



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/13	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800503 08-358004 0200

**Activity Title:** Keithsburg Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$176,000.00
<b>Total Budget</b>	\$0.00	\$176,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of 13 LMI properties

**Location Description:**

Keithsburg

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/13
<b>Activity funds eligible for DREF (Ike)</b>	0	0/176000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/6	0/7	0/13	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800504 08-358004 0202  
**Activity Title:** Keithsburg Buyout Demo-Clearance URG

**Activity Category:**  
 Clearance and Demolition

**Activity Status:**  
 Under Way

**Project Number:**  
 IKE Property Buyout Program

**Project Title:**  
 35-8 Buyout Program

**Projected Start Date:**  
 03/01/2012

**Projected End Date:**  
 02/28/2014

**Benefit Type:**  
 Direct Benefit (Persons)

**Completed Activity Actual End Date:**

**National Objective:**  
 Urgent Need

**Responsible Organization:**  
 City of Keithsburg

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$316,000.00
<b>Total Budget</b>	\$0.00	\$316,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of 21 properties, 13 residential and 8 non residential

**Location Description:**

Keithsburg

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/21
# of buildings (non-residential)	0	0/8
Activity funds eligible for DREF (Ike)	0	0/316000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/21	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800505 08-358004 0302

**Activity Title:** Keithsburg Buyout Non-Res Acquisition URG

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$306,432.00
<b>Total Budget</b>	\$0.00	\$306,432.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 8 nonresidential properties

**Location Description:**

Keithsburg

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/8
<b># of buildings (non-residential)</b>	0	0/8
<b># of Parcels acquired voluntarily</b>	0	0/8
<b>Activity funds eligible for DREF (Ike)</b>	0	0/306432



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/8	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800506 08-358004 0800

**Activity Title:** Keithsburg Buyout Relocation LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,000.00
<b>Total Budget</b>	\$0.00	\$11,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation assistance to residents

**Location Description:**

Keithsburg

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/11000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/1	0/2	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800507 08-358004 0802

**Activity Title:** Keithsburg Buyout Relocation URG

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,000.00
<b>Total Budget</b>	\$0.00	\$11,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation assistance for those eligible

**Location Description:**

Keithsburg

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/11000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/2	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800508 08-358004 1000

**Activity Title:** Keithsburg Buyout Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

03/01/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Keithsburg

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$32,000.00
<b>Total Budget</b>	\$0.00	\$32,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Keithsburg	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

Keithsburg, Il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800601 08-358005 0100

**Activity Title:** Grafton Buyout Res Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$399,310.00
<b>Total Budget</b>	\$0.00	\$399,310.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition and incentives of 3 properties

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3
<b># of Parcels acquired voluntarily</b>	0	0/3
<b>Total acquisition compensation to</b>	0	0/300000
<b>Activity funds eligible for DREF (Ike</b>	0	0/399310



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800602 08-358005 0102

**Activity Title:** Grafton Buyout Res Acquisition URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$399,310.00
<b>Total Budget</b>	\$0.00	\$399,310.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition and incentives of 3 residential properties

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3
<b># of Parcels acquired voluntarily</b>	0	0/3
<b>Total acquisition compensation to</b>	0	0/300000
<b>Activity funds eligible for DREF (Ike</b>	0	0/399310



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800603 08-358005 0200

**Activity Title:** Grafton Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$75,000.00
<b>Total Budget</b>	\$0.00	\$75,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of 3 properties

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/3
<b>Activity funds eligible for DREF (Ike)</b>	0	0/75000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800604 08-358005 0202

**Activity Title:** Grafton Buyout Demo-Clearance URG

**Activity Category:**

Clearance and Demolition

**Activity Status:**

Under Way

**Project Number:**

IKE Property Buyout Program

**Project Title:**

35-8 Buyout Program

**Projected Start Date:**

03/01/2012

**Projected End Date:**

02/28/2014

**Benefit Type:**

Direct Benefit (Persons)

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$175,000.00
<b>Total Budget</b>	\$0.00	\$175,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

clearance and demo of 8 properties, 3 residential and 5 non residential

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/8
<b># of buildings (non-residential)</b>	0	0/5
<b>Activity funds eligible for DREF (Ike)</b>	0	0/175000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/8	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800605 08-358005 0302

**Activity Title:** Grafton Buyout Non-Res Acquisition URG

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$613,980.00
<b>Total Budget</b>	\$0.00	\$613,980.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

acquisition of 5 non-residential properties

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/5
<b># of buildings (non-residential)</b>	0	0/5
<b># of Parcels acquired voluntarily</b>	0	0/5
<b>Activity funds eligible for DREF (Ike)</b>	0	0/613980



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800606 08-358005 0800

**Activity Title:** Grafton Buyout Relocation LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$30,000.00
<b>Total Budget</b>	\$0.00	\$30,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

relocation assistance

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/30000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/3	0/3	0/6	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800607 08-358005 0802

**Activity Title:** Grafton Buyout Relocation URG

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$30,000.00
<b>Total Budget</b>	\$0.00	\$30,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Grafton	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

relocation assistance

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/30000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/6	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number: 1800800608 08-358005 1000**

**Activity Title: Grafton Buyout Admin**

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

03/01/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Grafton

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$25,000.00

**Total Budget**

\$0.00

\$25,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Grafton

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

admin funds

**Location Description:**

Grafton, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800801 08-358010 0100

**Activity Title:** Machesney Park Buyout Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,270,023.50
<b>Total Budget</b>	\$0.00	\$1,270,023.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Machesney Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and incentive of residential property

**Location Description:**

Machesney Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/23
<b># of Parcels acquired voluntarily</b>	0	0/23
<b>Total acquisition compensation to</b>	0	0/1000000
<b>Activity funds eligible for DREF (Ike</b>	0	0/1270023



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/11	0/12	0/23	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800802 08-358010 0102

**Activity Title:** Machesney Park Buyout Acquisition URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,270,023.50
<b>Total Budget</b>	\$0.00	\$1,270,023.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Machesney Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and incentive of 23 residential urgent need properties

**Location Description:**

Machesney Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/23
<b># of Parcels acquired voluntarily</b>	0	0/23
<b>Total acquisition compensation to</b>	0	0/1000000
<b>Activity funds eligible for DREF (Ike</b>	0	0/1270023



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/23	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800803 08-358010 0200

**Activity Title:** Machesney Park Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$144,971.00
<b>Total Budget</b>	\$0.00	\$144,971.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Machesney Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of 23 LMI properties

**Location Description:**

Machesney Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/23
<b>Activity funds eligible for DREF (Ike)</b>	0	0/144971



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/11	0/12	0/23	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800804 08-358010 0202

**Activity Title:** Machesney Park Buyout Demo-Clearance URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$144,971.00
<b>Total Budget</b>	\$0.00	\$144,971.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Machesney Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and demo of 23 urgent need properties

**Location Description:**

Machesney Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/23
<b>Activity funds eligible for DREF (Ike)</b>	0	0/144971



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/23	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** 1800800805 08-358010 0800

**Activity Title:** Machesney Park Buyout Relocation LMI

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$16,250.00
<b>Total Budget</b>	\$0.00	\$16,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Machesney Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation assistance

**Location Description:**

Machensey Park, Il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/16250



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/2	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800806 08-358010 0802

**Activity Title:** Machesney Park Buyout Relocation URG

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

03/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$16,250.00
<b>Total Budget</b>	\$0.00	\$16,250.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Machesney Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation assistance

**Location Description:**

Machesney Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/16250



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/3	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800807 08-358010 1000

**Activity Title:** Machesney Park Buyout Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

03/01/2012

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Machesney Park

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$130,702.00
<b>Total Budget</b>	\$0.00	\$130,702.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Machesney Park	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

admin funds

**Location Description:**

Machesney Park, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 1800800901 08-358009 0102  
**Activity Title:** Carol Stream Buyout Res Acquisition URG

**Activity Category:**  
 Acquisition - buyout of residential properties  
**Project Number:**  
 IKE Property Buyout Program  
**Projected Start Date:**  
 04/01/2012  
**Benefit Type:**  
 Direct Benefit (Persons)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 35-8 Buyout Program  
**Projected End Date:**  
 03/31/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Village of Carol Stream

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$266,851.00
<b>Total Budget</b>	\$0.00	\$266,851.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Carol Stream	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Acquisition of Residential Property

**Location Description:**  
 Carol Stream, IL

**Activity Progress Narrative:**  
 Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/266851
Activity funds eligible for DREF (Ike	0	0/266851

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800902 08-358009 0202

**Activity Title:** Carol Stream Buyout Demo-Clearance URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Carol Stream

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,000.00
<b>Total Budget</b>	\$0.00	\$18,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Carol Stream	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and Demo

**Location Description:**

Carol Stream, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>Activity funds eligible for DREF (Ike)</b>	0	0/18000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800903 08-358009 0802

**Activity Title:** Carol Stream Buyout Relocation URG

**Activity Category:**

Relocation payments and assistance

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Village of Carol Stream

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$20,000.00
<b>Total Budget</b>	\$0.00	\$20,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Village of Carol Stream	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocation assistance

**Location Description:**

Carol Stream, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF (Ike)	0	0/20000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800904 08-358011 0100

**Activity Title:** Ottawa Buyout Acquisition LMI

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Ottawa

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$404,062.50
<b>Total Budget</b>	\$0.00	\$404,062.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Ottawa	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and incentive of residential property LMI

**Location Description:**

Ottawa, Il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4
<b># of Parcels acquired voluntarily</b>	0	0/4
<b>Total acquisition compensation to</b>	0	0/344062
<b>Activity funds eligible for DREF (Ike</b>	0	0/404062



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/2	0/2	0/4	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800905 08-358011 0102

**Activity Title:** Ottawa Buyout Acquisition URG

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Ottawa

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$404,062.50
<b>Total Budget</b>	\$0.00	\$404,062.50
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Ottawa	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and incentives of URG residential property

**Location Description:**

Ottawa, Il.

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4
<b># of Parcels acquired voluntarily</b>	0	0/4
<b>Total acquisition compensation to</b>	0	0/344063
<b>Activity funds eligible for DREF (Ike</b>	0	0/404063



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/4	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800906 08-358011 0200

**Activity Title:** Ottawa Buyout Demo-Clearance LMI

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Ottawa

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$53,000.00
<b>Total Budget</b>	\$0.00	\$53,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Ottawa	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance and Demo

**Location Description:**

Ottawa, Il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/4
<b>Activity funds eligible for DREF (Ike)</b>	0	0/53000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/2	0/2	0/4	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800908 08-358012 0202  
**Activity Title:** Lake County Gurnee School Demo-Clearance URG

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lake County

Overall	Apr 1 thru Jun 30, 2011	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$430,000.00
<b>Total Budget</b>	\$0.00	\$430,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Lake County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clearance-Demo

**Location Description:**

Lake County

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/23
Activity funds eligible for DREF (Ike)	0	0/430000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





**Grantee Activity Number:** 1800800909 08-358012 0302

**Activity Title:** Lake County Gurnee School Buyout Non-Res  
Acquisiti

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lake County

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Lake County

**Match Contributed**

**Apr 1 thru Jun 30, 2011**

N/A

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**To Date**

\$2,760,000.00

\$2,760,000.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$0.00

**Activity Description:**

Acquisition of non-residential property

**Location Description:**

Libertyville, IL

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of buildings (non-residential)</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1
<b>Activity funds eligible for DREF (Ike)</b>	0	0/2760000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>1800800910 08-358013 0202</b>
<b>Activity Title:</b>	<b>Ottawa Central School Buyout Demo-Clearance URG</b>

**Activity Category:**

Clearance and Demolition

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Ottawa

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$1,750,000.00

**Total Budget**

\$0.00

\$1,750,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Ottawa

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Clearance and demo of Ottawa Central School

**Location Description:**

Ottawa, Il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/1
Activity funds eligible for DREF (Ike)	0	0/1750000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800911 08-358013 0302

**Activity Title:** Ottawa Central School Buyout NonRes AcquisitionURG

**Activity Category:**

Acquisition - buyout of non-residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

04/01/2012

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

03/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Ottawa

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2011**

N/A

**To Date**

\$250,000.00

**Total Budget**

\$0.00

\$250,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Ottawa

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition funds

**Location Description:**

Ottawa, Il

**Activity Progress Narrative:**

Projected start date for the project does not fall in the current quarterly report. No work occurred for this activity.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of buildings (non-residential)</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1
<b>Activity funds eligible for DREF (Ike)</b>	0	0/250000



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 1800800999

**Activity Title:** Buyout Program Unobligated Funds

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

IKE Property Buyout Program

**Projected Start Date:**

12/01/2010

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Activity Status:**

Planned

**Project Title:**

35-8 Buyout Program

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$678,830.20
<b>Total Budget</b>	\$0.00	\$678,830.20
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
State of Illinois Department of Commerce and Economic	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds yet to be obligated to eligible activities for the Buyout Program

**Location Description:**

**Activity Progress Narrative:**

Funding for the Property Buyout project that has not yet been awarded for activities. It is anticipated that the remaining funding will be obligated by June 2012.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** IKE ADMN 00001

**Activity Title:** State Admin

**Activity Category:**

Administration

**Project Number:**

IKE Administration Fund

**Projected Start Date:**

08/13/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

35- State and Local Admin

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Illinois Department of Commerce and Economic

**Overall**

	<b>Apr 1 thru Jun 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,560,863.10
<b>Total Budget</b>	\$0.00	\$7,560,863.10
<b>Total Obligated</b>	\$882,423.15	\$3,718,294.06
<b>Total Funds Drawdown</b>	\$287,293.50	\$1,373,959.47
<b>Program Funds Drawdown</b>	\$287,293.50	\$1,373,959.47
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$287,293.50	\$1,373,959.47
State of Illinois Department of Commerce and Economic	\$287,293.50	\$1,373,959.47
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity funds the general administration of the funds

**Location Description:**

This activity is the general administration of the grant awarded by HUD. project location is throughout the state

**Activity Progress Narrative:**

General management, guidance and support of applicants for the four program with an open application period, and overall administration of the Ike Disaster Recovery Program.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

