



Winning the fight against cancer, every

March 29, 2017

Ms. Courtney Avery, Administrator
Illinois Health Facilities and Services Review Board
525 W. Jefferson, Second Floor
Springfield, IL 62761

RECEIVED

MAR 29 2017

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

Re: Midwest Regional Medical Center
Project No. 14-055 (the "Project")
Completion Letter

Dear Ms. Avery:

We are pleased to inform the Illinois Health Facilities and Services Review Board that project No. 14-055 has been timely completed. The Project was completed all within the approved project scope and Certificate Of Need (CON) budget.

We received a letter dated June 13, 2016 from the Illinois Department of Public Health Division of Life Safety and Construction that the Project met the licensure standards for occupancy. We are now in process of gathering the final information to submit the final cost certification numbers within the allotted submission period.

The Project was timely obligated on May 15, 2015 and notice of Obligation was included in the Annual Progress Report filed February 23, 2016. The Project was completed on June 13, 2016, in advance of the August 31, 2017 Project completion date.

Please contact me with any questions or if you require any further information.

Sincerely,

Cecilia Taylor
Chief Financial Officer

cc: Philip Kaufman
Robert Klasek
Joe Ourth
Mike Constantino