

Via Overnight Delivery

August 4, 2017

RECEIVED

AUG 0 7 2017

Ms. Courtney Avery
Administrator
Illinois Health Facilities and Services Review Board
Illinois Department of Public Health
525 West Jefferson Street, 2nd Floor
Springfield, IL 62761

NEALTH FACILITIES & SERVICES REVIEW BOARD

Re: Project # 15-005, Presence Lakeshore Gastroenterology, Des Plaines, Annual Report

Dear Ms. Avery:

Please accept this letter as the 2017 annual report for the above referenced project. The project was granted a Certificate of Need by the Illinois Health Facilities Planning Board on August 25, 2015. This project is for establishing an ambulatory surgery center.

The permit was approved with total project costs of \$3,082,422.

- 1. The current status of the project is as follows:
 - a. 95% percent of the project is completed.
 - b. The following components of the project are not yet completed:
 - IDPH-identified building/Life Safety Code issues. IDPH should be conducting a re-survey in the near future.
 - The IDPH clinical component survey is expected to complete by the end of August
 - c. There are no changes in the scope of the project or its size from the permit as altered.
- 2. The costs incurred to date are \$2,928,301.
- 3. We estimate project completion by December 31, 2017. A permit renewal request was granted to extend the completion date from June 30 to December 31, 2017 to accommodate the ongoing IDPH surveys.



Please feel free to contact Chris Bean at 312-308-3234 or Clare Connor at 312-984-3365.

Sincerely,

Christopher Bean

Sr. Strategy Planner, Strategy & Business Development

Presence Health

200 S. Wacker

11th Floor | Chicago, IL 60606

Office: 312.308.3234

christopher.bean@presencehealth.org

cc: Mike Constantino

Mani Mahdavian, MD

Ann Sherline

Clare Connor

Legal Affairs\Certificate of Necd\Project #15-005 (Presence Lakeshore Gastroenterology)\Project 15-005_2017 Annual Report Lakeshore Gastro_OLA_08.03.2017