

Grantee: Illinois

Grant: B-08-DI-17-0001

October 1, 2018 thru December 31, 2018 Performance



Grant Number:

B-08-DI-17-0001

Obligation Date:**Award Date:****Grantee Name:**

Illinois

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$193,700,004.00

Grant Status:

Active

QPR Contact:

Wendy Bell

LOCCS Authorized Amount:

\$193,700,004.00

Estimated PI/RL Funds:

\$319,838.39

Total Budget:

\$194,019,842.39

Disasters:**Declaration Number**

FEMA-1771-IL

FEMA-1747-IL

FEMA-1800-IL

Narratives**Disaster Damage:**

The upper Midwest and the state of Illinois was hit with heavy rains in 2008 and as a result suffered significant damage and financial impacts. The statewide average precipitation in 2008 was 50.7 inches, 11.4 inches above normal and the second wettest year since 1895. Based on preliminary data, the statewide average precipitation for September 2008 was 7.98 inches, making this the third wettest September on record (going back to 1895) for Illinois. Chicago (at O'Hare airport) reported 6.64 inches on September 13, 2008 setting a new record for the most rain in one calendar day in Chicago's history.

Major flooding in three regions of the state kept the State Emergency Operations Center (SEOC) activated for more than three weeks in June and early July. A large contingent of state resources, including more than 1,400 Illinois National Guard troops, was activated to help communities along the Mississippi River and other rivers in northern and southeastern Illinois battle floodwaters. In total, 26 levees overtopped or breached along the Mississippi River between Rock Island, Illinois and St. Louis, Missouri. Six of the 26 overtopped or breached levee systems are located in Illinois. As a result of the June 2008 flooding, 25 Illinois counties were declared federal disaster areas per FEMA-1771-DR. Twenty-one of these 25 counties are located along the Mississippi, Embarras, and Wabash Rivers. The state's requests for federal disaster assistance for people and businesses in 18 counties and for local governments in 22 counties were approved by FEMA, bringing welcomed relief to many persons in these flood-battered areas. HUD previously allocated \$17,341,434 to assist these counties in their efforts to recover from the devastation caused by the severe flooding.

Flooding in September again ravaged homes, businesses and communities. Heavy rains, including precipitation from Hurricane Ike, caused extensive flooding in the northern and central regions of the state in September. The severe flooding caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. The state was successful in getting federal assistance for people and businesses in nine counties, as well as federal reimbursement for some flood-related expenses incurred by local governments in 13 counties. A total of 41 counties were included in FEMA 1800-DR, FEMA 1771-DR and FEMA 1747-DR.

The following counties were declared eligible for federal assistance in the three 2008 Disaster Declarations:

Illinois Counties Declared Under FEMA-1800-DR (These Counties must be Supported by IL CDBG 1800 Disaster Recovery Funding) - Bureau County, Cass County, Cook County, DeKalb County, DuPage County, Greene County, Grundy County, Kane County, Kendall County, LaSalle County, Macoupin County, Montgomery County, Peoria County, Scott County, Will County, Woodford County

Illinois Counties Declared Under FEMA-1771-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Adams County, Calhoun County, Clark County, Coles County, Crawford County, Cumberland County, Douglas County, Edgar County, Greene County, Hancock County, Henderson County, Jasper County, Jersey County, Lake County, Lawrence County, Madison County, Mercer County, Monroe County, Pike County, Randolph County, Rock Island County, St. Clair County, Scott County, Whiteside County, Winnebago County

Disaster Damage:

Illinois Counties Declared Under FEMA-1747-DR (These Counties may also be Supported by IL CDBG 1800 Disaster Recovery Funding) - Iroquois County and Livingston County



Recovery Needs:

ECONOMIC IMPACT

Small Business Economic Impact

According to preliminary estimates from the US Small Business Administration (SBA), Illinois' small businesses experienced approximately \$43 million in economic losses from flooding and other disasters in 2008. As of September 2009, 1224 Illinois small businesses in areas affected by 2008 flood and storm disaster have been approved for SBA loans. Approximately 1224 businesses experienced at least some business interruption. The state must have resources to provide low-cost financing, grants and technical assistance to businesses in order to jumpstart its economic recovery. Funding for small businesses in impacted Illinois communities needing financial support will be prioritized under the economic development program, as part of this disaster plan.

Large Business and Other Economic Impact

The 2008 disasters forced many families out of communities that were impacted by severe flood damage. Employers need their workforce back in their communities. Accelerated provision of temporary affordable housing and the development of permanent affordable housing are critical for the state's employers to get back into commerce and expedite recovery. Funding is needed to support impacted Illinois communities with large businesses needing financial support to remain or locate in these areas of the state. Resources will also be prioritized for support to these communities under the economic development stimulus program, as part of this disaster plan.

HOUSING IMPACT

Over 5,500 homes were impacted by the storms and flooding. According to data provided by FEMA and SBA, it is estimated that there remains approximately \$172,069,178 in unmet housing needs in the affected counties for the 2008 floods. As of September 2009, \$48,115,937 was been approved for disaster housing assistance to help with temporary housing and home repairs for FEMA 1800-DR alone. The Department will consider the damage rating level among other criteria in approving funding to assist residents in affected counties. Damage level is rated by FEMA from "affected"(insignificant), "minor" (low), "major" (significant) and "destroyed" (high).The State will prioritize resources to assist homeowners repair and rebuild their homes. Resources will also be provided to build affordable rental housing for the workforce as well as those that were displaced due to flooding.

PUBLIC INFRASTRUCTURE IMPACT

The state estimates more than \$94.6 million in public infrastructure damage requiring short term recovery assistance in counties declared under federal DR 1800 and DR 1771 in 2008. To address this damage, the state has or will receive approximately \$75 million in emergency response and immediate recovery activities through funds made available under FEMA. The difference remaining after FEMA funding is approximately \$31.6 million and represents the current unmet, short term financial need identified in affected counties as of September 2009. In addition to addressing short term need, the supplemental appropriation also will support communities in long term disaster mitigation strategies, to avoid the level of damage and severe impact resulting to communities. The extent of the impact to affected areas in Illinois in 2008 made the state one of several eligible for this disaster recovery assistance to address both short and long term recovery, restoration and mitigation ne

Recovery Needs:

eds in these counties.

Note that the Progress Toward Activity Type Target for Affordable Rental Housing is being calculated incorrectly by DRGR. Target with added Disaster Recovery Enhancement Funding remains at \$18,950,911, not \$21,694,400 as reported by DRGR. Note also that the Progress Toward National Objective Target for LMI is calculated incorrectly by DRGR as 50% of the entire grant amount, rather than 50% of the grant amount minus admin and planning funds.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$194,171,842.39
Total Budget	\$0.00	\$194,019,842.39
Total Obligated	\$0.00	\$194,004,842.39
Total Funds Drawdown	\$1,640,560.35	\$188,027,767.11
Program Funds Drawdown	\$1,397,379.24	\$187,407,233.50
Program Income Drawdown	\$243,181.11	\$620,533.61
Program Income Received	\$0.00	\$620,533.61
Total Funds Expended	\$0.00	\$165,200,408.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$1,302,000.00



Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		65.65%
Overall Benefit Percentage (Actual)		65.29%
Minimum Non-Federal Match	\$0.00	\$1,302,000.00
Limit on Public Services	\$29,055,000.60	\$0.00
Limit on Admin/Planning	\$38,740,000.80	\$19,460,301.49
Limit on Admin	\$9,685,000.20	\$8,284,203.89
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Overall Progress Narrative:

Specific performance measures will be reported on the final QPR.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
IKE Administration Fund, 35- State and Local Admin	\$59,059.75	\$8,644,647.23	\$8,208,079.44
IKE Affordable Rental Housing, 35-1 Affordable Rental	\$0.00	\$19,181,075.05	\$19,177,543.16
IKE Business Assistance Program, 35-6 Business Assistance	\$0.00	\$4,905,491.47	\$4,873,774.27
IKE Community Stabilization Program, 35-7 Ike Community	\$732,526.56	\$40,017,324.71	\$37,976,954.47
IKE Economic Development Program, 35-3 Economic	\$0.00	\$7,748,516.87	\$7,748,516.87
IKE Housing Rehabilitation and Repair, 35-2 Housing Rehab	\$0.00	\$9,565,362.72	\$9,564,262.72
IKE Planning Program, 35-5 IKE Planning Grants	\$554,619.27	\$12,836,634.86	\$10,776,472.92
IKE Property Buyout Program, 35-8 Buyout Program	\$17,369.29	\$32,000,891.96	\$31,893,233.16
IKE Public Infrastructure Program, 35-4 Public Infrastructure	\$33,804.37	\$58,946,012.29	\$57,014,511.26
IKE Technical Assistance, 35-0 Technical Assistance funds	\$0.00	\$173,885.23	\$173,885.23



Activities

Project # / Title: IKE Administration Fund / 35- State and Local Admin

Grantee Activity Number: 1800400088 08-357021 1000

Activity Title: Gulfport Pump Stations and Channel Dredging Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

01/01/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

09/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Village of Gulfport

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$85,000.00

Total Budget

\$0.00

\$85,000.00

Total Obligated

\$0.00

\$85,000.00

Total Funds Drawdown

\$24,498.04

\$66,636.10

Program Funds Drawdown

\$24,498.04

\$66,636.10

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,222.88

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Admin funds to support activity.

Location Description:

Village of Gulfport

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: IKE ADMN 00001

Activity Title: State Admin

Activity Category:

Administration

Project Number:

IKE Administration Fund

Projected Start Date:

08/13/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35- State and Local Admin

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$6,917,755.11

Total Budget

\$0.00

\$6,917,755.11

Total Obligated

\$0.00

\$6,917,755.11

Total Funds Drawdown

\$34,561.71

\$6,643,240.13

Program Funds Drawdown

\$34,561.71

\$6,578,303.95

Program Income Drawdown

\$0.00

\$64,936.18

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$5,915,365.39

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity funds the general administration of the funds.

Location Description:

This activity is the general administration of the grant awarded by HUD. Project location is throughout the state.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Affordable Rental Housing / 35-1 Affordable Rental

Grantee Activity Number: 1800100005 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Affordable Rental Housing

Project Number:

IKE Affordable Rental Housing

Projected Start Date:

09/07/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-1 Affordable Rental Housing Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

To Date

N/A

\$230,164.05

Total Budget

\$0.00

\$230,164.05

Total Obligated

\$0.00

\$230,164.05

Total Funds Drawdown

\$0.00

\$230,164.05

Program Funds Drawdown

\$0.00

\$230,164.05

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$230,164.05

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Affordable Rental Housing Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Business Assistance Program / 35-6 Business Assistance

Grantee Activity Number: 1800600001 08-356002 0900

Activity Title: Chicago Comm Ventures-Community Loan Fund

Activity Category:

Econ. development or recovery activity that creates/retains

Activity Status:

Completed

Project Number:

IKE Business Assistance Program

Project Title:

35-6 Business Assistance Program

Projected Start Date:

09/01/2010

Projected End Date:

09/13/2011



Benefit Type:

Direct (Person)

Completed Activity Actual End Date:**National Objective:**

Low/Mod

Responsible Organization:

Chicago Community Ventures

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$78,383.72
Total Budget	\$0.00	\$78,383.72
Total Obligated	\$0.00	\$78,383.72
Total Funds Drawdown	\$0.00	\$78,383.72
Program Funds Drawdown	\$0.00	\$78,383.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,383.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Chicago Community Ventures (CCV), in partnership with DCEO, will support new and existing businesses in northern Illinois located in FEMA disaster-declared counties of 2008. CCV will provide technical assistance to prospective and current entrepreneurs as well as microloans ranging in size from \$25,000 to \$75,000 to clients who may not qualify for traditional bank financing. CCV will serve Cook, Lake, DuPage, Grundy, Kane, Kendall, and Will counties.

Location Description:

Service area is Cook, Lake, DeKalb, DuPage, Grundy, Kane, Kendall, LaSalle & Will counties.

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures****Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs Retained	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800600005 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Business Assistance Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-6 Business Assistance Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$941,305.62
Total Budget	\$0.00	\$941,305.62
Total Obligated	\$0.00	\$941,305.62
Total Funds Drawdown	\$0.00	\$941,305.62
Program Funds Drawdown	\$0.00	\$941,305.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$941,029.62
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Business Assistance Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Community Stabilization Program / 35-7 Ike Community

Grantee Activity Number: 1800400087 08-357021 0600

Activity Title: Gulfport Pump Stations and Channel Dredging

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

IKE Community Stabilization Program

Projected Start Date:

02/01/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

09/30/2018

Completed Activity Actual End Date:

Responsible Organization:

Village of Gulfport

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

To Date

Total Budget

N/A

\$5,644,206.00

Total Obligated

\$0.00

\$5,644,206.00

Total Funds Drawdown

\$0.00

\$5,644,206.00

Program Funds Drawdown

\$732,526.56

\$5,081,176.35

Program Income Drawdown

\$732,526.56

\$5,047,771.13

Program Income Received

\$0.00

\$33,405.22

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Dredging of the Carthage Channel for the levee district; Pump station/generator upgrades for Henderson County and pump installation for Gulfport.

Location Description:

Henderson County and Village of Gulfport

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/3

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	1800700006 08-357008 0103
Activity Title:	IFF West and South Suburbs Housing Rehab Program

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

IKE Community Stabilization Program

Projected Start Date:

10/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

IFF

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$8,510,151.84
Total Budget	\$0.00	\$8,510,151.84
Total Obligated	\$0.00	\$8,510,151.84
Total Funds Drawdown	\$0.00	\$8,510,151.84
Program Funds Drawdown	\$0.00	\$8,510,151.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,533,553.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Department shall make available to the Grantee IDRPs funds up to the gross amount of \$8,622,692 for the purpose of funding and implementing single-family housing acquisition and rehabilitation projects in the Villages of Bellwood, Maywood, and Forest Park (West Cook Housing) and Hazel Crest, Lansing, Park Forest, and South Holland (South Cook Housing). The Grantee will receive funding for the acquisition and rehabilitation of a minimum of 52 homes located in the specified Villages. The rehabilitated homes will be sold with affordable mortgages to qualifying low-and-moderate income (LMI) buyers. The Grantee will engage a qualified housing developer to implement the acquisition and rehabilitation activities. Upon completion of rehabilitation for each property, the sales price of each home shall not exceed the current Fair Market Value of the home. If the sales price is not affordable to potential LMI buyers, mortgages will be made affordable via homebuyer subsidies as defined in the approved Housing Program Plan.

Location Description:

Portions of southern and western Cook county.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/52

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/52
# of Singlefamily Units	0	0/52

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/27	0/25	0/52	0
# Owner Households	0	0	0	0/27	0/25	0/52	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1800700008 08-357009 0103
Activity Title: SSMMA South Suburbs Housing Rehab Program

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

IKE Community Stabilization Program

Projected Start Date:

10/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

South Suburban Mayors and Managers Association

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$53,717.13
Total Budget	\$0.00	\$53,717.13
Total Obligated	\$0.00	\$53,717.13
Total Funds Drawdown	\$0.00	\$53,717.13
Program Funds Drawdown	\$0.00	\$53,717.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$53,717.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

A FEIN lock has been applied to SSMMA in relation to a delinquent A-133 audit report. In light of the difficulties, the South Cook Housing Program has been transferred from SSMMA to a new Responsible Organization - IFF. It has been combined with activity number 1800700006 08-357008 0103.

Location Description:

Southern Cook County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700013 08-357012 0602

Activity Title: Lansing Levee Inspection and Repair

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/01/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Village of Lansing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$1,462,722.83

Total Budget

\$0.00

\$1,462,722.83

Total Obligated

\$0.00

\$1,462,722.83

Total Funds Drawdown

\$0.00

\$1,462,722.83

Program Funds Drawdown

\$0.00

\$1,462,722.83

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$242,745.18

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

inspection and repair of levees

Location Description:

lansing, il

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700025 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$652,251.13
Total Budget	\$0.00	\$652,251.13
Total Obligated	\$0.00	\$652,251.13
Total Funds Drawdown	\$0.00	\$652,251.13
Program Funds Drawdown	\$0.00	\$652,251.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$652,251.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700026 CO10645 1100

Activity Title: Program Delivery SLB

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$438,718.84
Total Budget	\$0.00	\$438,718.84
Total Obligated	\$0.00	\$438,718.84
Total Funds Drawdown	\$0.00	\$438,718.84
Program Funds Drawdown	\$0.00	\$438,718.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$438,718.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700027 CO10645 1100

Activity Title: Program Delivery URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$483,050.06

Total Budget

\$0.00

\$483,050.06

Total Obligated

\$0.00

\$483,050.06

Total Funds Drawdown

\$0.00

\$483,050.06

Program Funds Drawdown

\$0.00

\$483,050.06

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$483,050.06

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700028 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$969,142.46
Total Budget	\$0.00	\$969,142.46
Total Obligated	\$0.00	\$969,142.46
Total Funds Drawdown	\$0.00	\$969,142.46
Program Funds Drawdown	\$0.00	\$969,142.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$969,142.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700029 CO12144 1100

Activity Title: Program Delivery SLB

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$217,157.38
Total Budget	\$0.00	\$217,157.38
Total Obligated	\$0.00	\$217,157.38
Total Funds Drawdown	\$0.00	\$217,157.38
Program Funds Drawdown	\$0.00	\$217,157.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$217,157.38
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700030 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Community Stabilization Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-7 Ike Community Stabilization Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$54,599.55
Total Budget	\$0.00	\$54,599.55
Total Obligated	\$0.00	\$54,599.55
Total Funds Drawdown	\$0.00	\$54,599.55
Program Funds Drawdown	\$0.00	\$54,599.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$54,599.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Community Stabilization Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700031 08-357017 0601

Activity Title: Rockford Ingersoll Building

Activity Category:

Rehabilitation/reconstruction of other non-residential

Activity Status:

Under Way

Project Number:

IKE Community Stabilization Program

Project Title:

35-7 Ike Community Stabilization Program

Projected Start Date:

12/31/2012

Projected End Date:

08/30/2016

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

City of Rockford1

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$5,389,190.00

Total Budget

\$0.00

\$5,389,190.00

Total Obligated

\$0.00

\$5,389,190.00

Total Funds Drawdown

\$0.00

\$5,389,190.00

Program Funds Drawdown

\$0.00

\$5,389,190.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$3,527,955.90

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Reconstruction of old Ingersoll building

Location Description:

Rockford, IL

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800700034 08-357020 0600

Activity Title: CNI Pullman Community Center Sitework

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

IKE Community Stabilization Program

Project Title:

35-7 Ike Community Stabilization Program

Projected Start Date:

07/01/2013

Projected End Date:

06/30/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Chicago Neighborhood Initiatives

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,976,407.67
Total Budget	\$0.00	\$4,976,407.67
Total Obligated	\$0.00	\$4,976,407.67
Total Funds Drawdown	\$0.00	\$4,976,407.67
Program Funds Drawdown	\$0.00	\$4,976,407.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,077,110.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Site and infrastructure work on a 12-acre unimproved parcel of land. Project includes environmental remediation, erosion control, installation of utilities and mass grading in preparation for the overall development of a 138,000 square foot Community/Recreation Center facility. Upon completion, the facility will serve the surrounding low-income, primarily residential communities through its offerings of community meeting rooms and facilities for community sports activities. This is a unique combination not currently offered anywhere in the City of Chicago. The facility will provide a secure, well run indoor facility with appropriate professional staffing. The facility is anticipated to serve an area approximately 3-miles wide, including residents in the neighboring areas traveling to and shopping at the adjacent, newly developed Walmart shopping center.

Location Description:

10355 S Woodlawn in the Pullman neighborhood on the far South Side of Chicago.
2000 Census Data - Supporting documentation has been added to this activity as a pdf file and census tracts were selected in the survey module.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Economic Development Program / 35-3 Economic

Grantee Activity Number: 1800300003 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Economic Development Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-3 Economic Development Program

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$286,159.42

Total Budget

\$0.00

\$286,159.42

Total Obligated

\$0.00

\$286,159.42

Total Funds Drawdown

\$0.00

\$286,159.42

Program Funds Drawdown

\$0.00

\$286,159.42



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$286,159.42
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300005 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Economic Development Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-3 Economic Development Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,048,467.15
Total Budget	\$0.00	\$1,048,467.15
Total Obligated	\$0.00	\$1,048,467.15
Total Funds Drawdown	\$0.00	\$1,048,467.15
Program Funds Drawdown	\$0.00	\$1,048,467.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,048,467.15
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the ED Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300012 08-353007 0600

Activity Title: Grafton Fisheries Public Improvements LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Economic Development Program

Projected Start Date:

04/01/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Grafton

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$321,471.60
Total Budget	\$0.00	\$321,471.60
Total Obligated	\$0.00	\$321,471.60
Total Funds Drawdown	\$0.00	\$321,471.60
Program Funds Drawdown	\$0.00	\$321,471.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$62,770.97
Total Funds Expended	\$0.00	\$321,471.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new sewer, water supply improvements and ancillary roadway improvements to support the proposed Asian Carp fish processing plant. Performance measures will be reported under Activity 1800300013 08-353007 0900.

Location Description:

Grafton, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800300013 08-353007 0900

Activity Title: Grafton Fisheries Equipment LMI

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

IKE Economic Development Program

Projected Start Date:

04/01/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-3 Economic Development Program

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Grafton

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$222,000.00
Total Budget	\$0.00	\$222,000.00
Total Obligated	\$0.00	\$222,000.00
Total Funds Drawdown	\$0.00	\$222,000.00
Program Funds Drawdown	\$0.00	\$222,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$6,200.50
Total Funds Expended	\$0.00	\$222,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Loan to purchase and install equipment for the proposed Asian Carp fish processing plant. Activity is tied to 1800300012 08-353007 0600.

Location Description:

Grafton, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Housing Rehabilitation and Repair / 35-2 Housing Rehab

Grantee Activity Number: 1800200001 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

IKE Housing Rehabilitation and Repair

Projected Start Date:

09/07/2011

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-2 Housing Rehab and Repair

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

To Date

N/A

\$2,363,864.89

Total Budget

\$0.00

\$2,363,864.89

Total Obligated

\$0.00

\$2,363,864.89

Total Funds Drawdown

\$0.00

\$2,363,864.89

Program Funds Drawdown

\$0.00

\$2,363,864.89

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,363,864.89

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Housing Rehab & Repair Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: IKE Planning Program / 35-5 IKE Planning Grants

Grantee Activity Number:	1800500060 08-355058 0910
Activity Title:	Randolph County Planning Grant

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

IKE Planning Program

Project Title:

35-5 IKE Planning Grants

Projected Start Date:

03/01/2017

Projected End Date:

12/31/2017



Benefit Type:

Area ()

Completed Activity Actual End Date:**National Objective:**

N/A

Responsible Organization:

Randolph County

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$142,792.35
Total Budget	\$0.00	\$142,792.35
Total Obligated	\$0.00	\$142,792.35
Total Funds Drawdown	\$25,885.85	\$142,792.35
Program Funds Drawdown	\$0.00	\$116,906.50
Program Income Drawdown	\$25,885.85	\$25,885.85
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds for the planning activity

Location Description:

Randolph County; Plan includes portions of St. Clair and Monroe counties, too.

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures****Beneficiaries Performance Measures****No Beneficiaries Performance Measures found.****Activity Locations****No Activity Locations found.****Other Funding Sources Budgeted - Detail****No Other Match Funding Sources Found**

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800500062 08-355060 0910
Activity Title: Grundy County Planning Grant

Activity Category:

Planning

Project Number:

IKE Planning Program

Projected Start Date:

03/01/2017

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35-5 IKE Planning Grants

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Grundy County

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,823,261.15
Total Budget	\$0.00	\$1,823,261.15
Total Obligated	\$0.00	\$1,823,261.15
Total Funds Drawdown	\$135,053.05	\$582,498.03
Program Funds Drawdown	\$135,053.05	\$582,498.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Grundy County Comprehensive Plan
 Claypool & Main Township Regional Stormwater Drainage Study

Location Description:

Throughout the County.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	1800500063 08-355061 0910
Activity Title:	Technology Solutions for Flood Planning/Mitigation

Activity Category:

Planning

Project Number:

IKE Planning Program

Projected Start Date:

03/01/2017

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

35-5 IKE Planning Grants

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

University of Illinois

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$3,969,431.00
Total Budget	\$0.00	\$3,969,431.00
Total Obligated	\$0.00	\$3,969,431.00
Total Funds Drawdown	\$613,219.32	\$3,450,771.63
Program Funds Drawdown	\$419,566.22	\$3,257,118.53
Program Income Drawdown	\$193,653.10	\$193,653.10
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Three projects that use technology to help communities plan, educate and adapt to changing conditions are supported through this grant. The three projects are 1) LiDAR Data Acquisition, 2) Structural Risk Assessment Studies, 3) Rainfall Frequency Atlas

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Property Buyout Program / 35-8 Buyout Program

Grantee Activity Number: 1800800001 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$596,502.04
Total Budget	\$0.00	\$596,502.04
Total Obligated	\$0.00	\$596,502.04
Total Funds Drawdown	\$0.00	\$596,502.04
Program Funds Drawdown	\$0.00	\$596,502.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$596,502.04
Most Impacted and Distressed Expended	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800002 CO10645 1100

Activity Title: Program Delivery SLB

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$130,484.84
Total Budget	\$0.00	\$130,484.84
Total Obligated	\$0.00	\$130,484.84
Total Funds Drawdown	\$0.00	\$130,484.84
Program Funds Drawdown	\$0.00	\$130,484.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$130,484.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800003 CO10645 1100

Activity Title: Program Delivery URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$826,403.79

Total Budget

\$0.00

\$826,403.79

Total Obligated

\$0.00

\$826,403.79

Total Funds Drawdown

\$0.00

\$826,403.79

Program Funds Drawdown

\$0.00

\$826,403.79

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$826,403.79

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800004 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$627,744.89
Total Budget	\$0.00	\$627,744.89
Total Obligated	\$0.00	\$627,744.89
Total Funds Drawdown	\$0.00	\$627,744.89
Program Funds Drawdown	\$0.00	\$627,744.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$627,744.89
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800005 CO12144 1100

Activity Title: Program Delivery SLB

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$137,319.18
Total Budget	\$0.00	\$137,319.18
Total Obligated	\$0.00	\$137,319.18
Total Funds Drawdown	\$0.00	\$137,319.18
Program Funds Drawdown	\$0.00	\$137,319.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$137,319.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800006 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Acquisition - buyout of residential properties

Project Number:

IKE Property Buyout Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-8 Buyout Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$869,688.24
Total Budget	\$0.00	\$869,688.24
Total Obligated	\$0.00	\$869,688.24
Total Funds Drawdown	\$0.00	\$869,688.24
Program Funds Drawdown	\$0.00	\$869,688.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$869,688.24
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the Buyout Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800803 08-358010 0200

Activity Title: Machesney Park Buyout Demo-Clearance LMI

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$180,114.37
Total Budget	\$0.00	\$180,114.37
Total Obligated	\$0.00	\$180,114.37
Total Funds Drawdown	\$0.00	\$180,114.37
Program Funds Drawdown	\$0.00	\$180,114.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$131,021.43
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 23 LMI properties

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800804 08-358010 0202

Activity Title: Machesney Park Buyout Demo-Clearance URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$262,021.97
Total Budget	\$0.00	\$262,021.97
Total Obligated	\$0.00	\$262,021.97
Total Funds Drawdown	\$0.00	\$262,021.97
Program Funds Drawdown	\$0.00	\$262,021.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$228,291.97
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Clearance and demo of 23 urgent need properties

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800805 08-358010 0800

Activity Title: Machesney Park Buyout Relocation LMI

Activity Category:

Relocation payments and assistance

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$83,609.00
Total Budget	\$0.00	\$83,609.00
Total Obligated	\$0.00	\$83,609.00
Total Funds Drawdown	\$0.00	\$83,609.00
Program Funds Drawdown	\$0.00	\$83,609.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$83,609.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Relocation assistance

Location Description:

Machensey Park, Il

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800800806 08-358010 0802

Activity Title: Machesney Park Buyout Relocation URG

Activity Category:

Relocation payments and assistance

Project Number:

IKE Property Buyout Program

Projected Start Date:

03/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

05/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Village of Machesney Park2

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

N/A

To Date

\$39,208.50

Total Budget

\$0.00

\$39,208.50

Total Obligated

\$0.00

\$39,208.50

Total Funds Drawdown

\$0.00

\$39,208.50

Program Funds Drawdown

\$0.00

\$39,208.50

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$39,208.50

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Relocation assistance

Location Description:

Machesney Park, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800800911 08-358013 0202

Activity Title: Ottawa Central School Buyout Demo-Clearance
URG

Activity Category:

Clearance and Demolition

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

11/30/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Ottawa

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

To Date

Total Budget

N/A

\$1,300,000.00

Total Obligated

\$0.00

\$1,300,000.00

Total Funds Drawdown

\$0.00

\$1,300,000.00

Program Funds Drawdown

\$21,989.29

\$1,207,753.64

Program Income Drawdown

\$17,369.29

\$1,203,133.64

Program Income Received

\$4,620.00

\$4,620.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$960,830.83

Match Contributed

\$0.00

\$0.00

Activity Description:

Clearance and demo of Ottawa Central School

Location Description:

Ottawa, IL

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	1800800912 08-358013 0302
Activity Title:	Ottawa Central School Buyout NonRes AcquisitionURG

Activity Category:

Acquisition - general

Project Number:

IKE Property Buyout Program

Projected Start Date:

04/01/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

35-8 Buyout Program

Projected End Date:

11/30/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Ottawa

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$149.00
Total Budget	\$0.00	\$149.00
Total Obligated	\$0.00	\$149.00
Total Funds Drawdown	\$0.00	\$149.00
Program Funds Drawdown	\$0.00	\$149.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$149.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition funds

Location Description:

Ottawa, Il

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: IKE Public Infrastructure Program / 35-4 Public Infrastructure

Grantee Activity Number: 1800400055 08-354061 0600

Activity Title: Village of Matherville

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Village of Matherville

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2018

To Date

N/A

\$422,240.57

Total Budget

\$0.00

\$422,240.57

Total Obligated

\$0.00

\$422,240.57

Total Funds Drawdown

\$0.00

\$422,240.57

Program Funds Drawdown

\$0.00

\$422,240.57

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$327,175.41

Most Impacted and Distressed Expended

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Raising the current levee system surrounding the two lagoons that are used for waste water treatment for the village.

Location Description:

Near sewage lagoon

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400063 08-354064 0600

Activity Title: City of Keithsburg

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

05/01/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Keithsburg

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,651,764.08
Total Budget	\$0.00	\$2,651,764.08
Total Obligated	\$0.00	\$2,651,764.08
Total Funds Drawdown	\$52,826.53	\$953,766.01
Program Funds Drawdown	\$33,804.37	\$917,453.85
Program Income Drawdown	\$19,022.16	\$36,312.16
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$165,356.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Restore the protective Mississippi River and Pope Creek levee system. Specifically, this includes upgrades to the levee system to comply with US Army Corps of Engineers. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Along riverbank from Jefferson St to north of Jackson St, then east to 15th St

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400064 08-354005 0600

Activity Title: City of Keithsburg

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

12/31/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Keithsburg

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$132,935.05
Total Budget	\$0.00	\$132,935.05
Total Obligated	\$0.00	\$132,935.05
Total Funds Drawdown	\$0.00	\$132,935.05
Program Funds Drawdown	\$0.00	\$132,935.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$39,625.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Improvements would include upgrades to the current Main Street storm water lift station to become compliant with USACE standards and construction of a new storm water pump station northwest of Jackson St and 4th Street intersection. This new pump station would collect surface water from the east and west sides of 4th st and discharge north of the existing levee. Activities encompass portions of other census tracts and/or block groups that, when combined, are greater than the Low/Mod threshold of 50%

Location Description:

Around 4th St north of Jackson, Main St at the riverbank

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400114 08-354083 0600

Activity Title: City of Rock Island

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

IKE Public Infrastructure Program

Project Title:

35-4 Public Infrastructure Program

Projected Start Date:

05/01/2011

Projected End Date:

01/31/2016

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Rock Island2

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$670,719.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to install a relief sewer to help eliminate CSOs during wet weather and flooding events.

Location Description:

Northwest Rock Island

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/6900



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400126 CO10645 1100

Activity Title: Program Delivery LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,605,783.57
Total Budget	\$0.00	\$2,605,783.57
Total Obligated	\$0.00	\$2,605,783.57
Total Funds Drawdown	\$0.00	\$2,605,783.57
Program Funds Drawdown	\$0.00	\$2,605,783.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,605,783.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400127 CO10645 1100

Activity Title: Program Delivery URG

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

06/30/2010

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/30/2014

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,074,530.07
Total Budget	\$0.00	\$1,074,530.07
Total Obligated	\$0.00	\$1,074,530.07
Total Funds Drawdown	\$0.00	\$1,074,530.07
Program Funds Drawdown	\$0.00	\$1,074,530.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,074,530.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400128 CO12144 1100

Activity Title: Program Delivery LMI

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$868,437.14
Total Budget	\$0.00	\$868,437.14
Total Obligated	\$0.00	\$868,437.14
Total Funds Drawdown	\$0.00	\$868,437.14
Program Funds Drawdown	\$0.00	\$868,437.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$868,437.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 1800400129 CO12144 1100

Activity Title: Program Delivery URG

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

IKE Public Infrastructure Program

Projected Start Date:

09/07/2011

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

35-4 Public Infrastructure Program

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

Responsible Organization:

State of Illinois Department of Commerce and

Overall

	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$636,653.27
Total Budget	\$0.00	\$636,653.27
Total Obligated	\$0.00	\$636,653.27
Total Funds Drawdown	\$0.00	\$636,653.27
Program Funds Drawdown	\$0.00	\$636,653.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$636,653.27
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds directly related to implementing the PI Program

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1800400130 354089 0600
Activity Title: St Clair County East St. Louis Storm Water Pump St

Activity Category:
 Construction/reconstruction of water lift stations

Project Number:
 IKE Public Infrastructure Program

Projected Start Date:
 07/01/2015

Benefit Type:
 Area ()

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 35-4 Public Infrastructure Program

Projected End Date:
 03/31/2016

Completed Activity Actual End Date:

Responsible Organization:
 St. Clair County

Overall	Oct 1 thru Dec 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$100,012.00
Total Budget	\$0.00	\$100,012.00
Total Obligated	\$0.00	\$100,012.00
Total Funds Drawdown	\$0.00	\$100,012.00
Program Funds Drawdown	\$0.00	\$100,012.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 Rehabilitate storm water pumping station and construction of a new forcemain.

Location Description:
 3rd Street and Riverpark Dr in East St. Louis

Activity Progress Narrative:

Accomplishments Performance Measures
No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
