

**FEDERAL EXPRESS**

Ms. Kathryn J. Olson  
Chair  
Illinois Health Facilities and Services Review  
Board  
525 West Jefferson Street, 2nd Floor  
Springfield, Illinois 62761

**RECEIVED**

*JUN 15 2017*

**ILLINOIS HEALTH FACILITIES &  
SERVICES REVIEW BOARD**

**Re: Permit Renewal Request – Calumet City Dialysis (Proj. No. 15-020)**

Dear Ms. Olson:

I am writing on behalf of DaVita Inc. and Total Renal Care Inc. (collectively, "DaVita") to request a six month extension of the completion date for Project No. 15-020 (Calumet City Dialysis). On June 2, 2015, the Illinois Health Facilities and Services Review Board ("HFSRB") approved DaVita's certificate of need application for the establishment of Calumet City Dialysis (the "Project"). While construction is complete and the facility had its first treatment on January 25, 2017, based on recent experience, DaVita anticipates it may take four to six months for Medicare certification of the facility. Accordingly, DaVita respectfully requests a six month renewal of the Project permit and a new project completion date of January 31, 2018.

**1. Requested Project Completion Date**

DaVita requests the HFSRB grant a six month renewal of the Project permit and establish January 31, 2018 as the new project completion date.

**2. Status of the Project**

The Project was obligated on June 25, 2015, through the execution of a lease to establish the dialysis facility. Shell construction began May 6, 2016 and is complete. The interior build out was started in August 2016 and is 100% complete. The Certificate of Occupancy was received on November 29, 2016 and the facility had its first treatment on January 25, 2017. DaVita is presently awaiting Medicare certification and, based on recent experience, anticipates it may take four to six months for Medicare certification of the facility. Therefore, to allow sufficient time to complete the Project, DaVita requests a six month renewal of the Project permit.

To date, DaVita has expended \$3,831,265 on the Project.

3. **Statement Regarding Completion of the Project**

Construction is complete and the facility treated its first patient on January 25, 2017. To ensure adequate time to allow for Medicare survey and certification, DaVita respectfully requests a six month renewal of the Project permit.

4. **Confirmatory Evidence of Project Compliance**

I hereby certify, pursuant to 77 Ill. Admin. Code §1130.740, DaVita's compliance with the scope and costs of the project approved by the HFSRB pursuant to Project Permit #15-020.

Based on the above information, which is provided to the HFSRB in compliance with Section 1130.740 of the Illinois Administrative Code, DaVita formally requests a six month renewal of its permit for Project #15-020 and a new project completion date of January 31, 2018.


If you need any additional information or have any questions regarding the status of the project, please feel free to contact me.

Sincerely,



Gaurav Bhattacharyya  
Division Vice President  
DaVita Inc.

SUBSCRIBED AND SWORN  
to before me this 13 day of  
June, 2017



My commission expires: 06-15-19

cc: Michael Constantino

