

FEDERAL EXPRESS

Ms. Kathryn J. Olson
Chair
Illinois Health Facilities and Services Review
Board
525 West Jefferson Street, 2nd Floor
Springfield, Illinois 62761

RECEIVED

JAN - 9 2018

**HEALTH FACILITIES &
SERVICES REVIEW BOARD**

Re: Permit Renewal Request – Park Manor Dialysis (Proj. No. 15-048)

Dear Ms. Olson:

I am writing on behalf of DaVita Inc. and Pawlier Dialysis LLC (collectively, “DaVita”) to request a six month extension of the completion date for Project No. 15-048 (Park Manor Dialysis). On February 16, 2016, the Illinois Health Facilities and Services Review Board (“HFSRB”) approved DaVita’s certificate of need application for the establishment of Park Manor Dialysis (the “Project”). While construction is complete and the facility had its first treatment on September 11, 2017, based on recent experience, DaVita anticipates it may take six months for Medicare certification of the facility. Accordingly, DaVita respectfully requests a six month renewal of the Project permit and a new project completion date of August 31, 2018.

1. Requested Project Completion Date

DaVita requests the HFSRB grant a six month renewal of the Project permit and establish August 31, 2018 as the new project completion date.

2. Status of the Project

The Project was obligated on February 27, 2016, through the execution of the lease to establish the dialysis facility. Shell construction began October 3, 2016 and is complete. The interior build out was started on February 17, 2017 and is complete. The Certificate of Occupancy was received on May 4, 2017 and the facility had its first treatment on September 11, 2017. DaVita is presently awaiting Medicare certification and, based on recent experience, anticipates it may take six months for Medicare certification of the facility. Therefore, to allow sufficient time to complete the Project, DaVita requests a six month renewal of the Project permit.

To date, DaVita has expended \$3,789,603 on the Project.

3. Statement Regarding Completion of the Project

Construction is complete and the facility treated its first patient on September 11, 2017. To ensure adequate time to allow for Medicare survey and certification, DaVita respectfully requests a six month renewal of the Project permit.

4. Confirmatory Evidence of Project Compliance

I hereby certify, pursuant to 77 Ill. Admin. Code §1130.740, DaVita's compliance with the scope and costs of the project approved by the HFSRB pursuant to Project Permit #15-048.

Based on the above information, which is provided to the HFSRB in compliance with Section 1130.740 of the Illinois Administrative Code, DaVita formally requests a six month renewal of its permit for Project #15-048 and a new project completion date of August 31, 2018.


If you need any additional information or have any questions regarding the status of the project, please feel free to contact me.

Sincerely,



Gaurav Bhattacharyya
Division Vice President
DaVita Inc.

SUBSCRIBED AND SWORN
to before me this 8 day of
January, 2018



My commission expires: 06-15-19

cc: Michael Constantino