SCHAUMBURG SURGERY CENTER, LLC
929 West Higgins Road, Schaumburg, IL 60195

April 29, 2017

Illinois Health Facilities and Services Review Board
525 West Jefferson Street
Springfield IL 62761
Attention: Kathy Olson, Board Chair

Re: Annual Progress Report
Project Number #16-007
Schaumburg Surgery Center, LLC
929 West Higgins Road, Schaumburg, Illinois
Permit Amount: $2,452,060
Permit Approval Date: March 30, 2016
Project Obligation Date: July 29, 2017
Project Completion Date: July 31, 2017

RECEIVED
APR 26 2017
HEALTH FACILITIES &
SERVICES REVIEW BOARD

Dear Ms. Olson:

Please accept this Annual Progress Report for the above referenced project as follows:

1. The project has been 100% obligated for the Permit Amount.
2. Schaumburg Surgery Center has expended $1,904,235 as of the date of this report.
3. The project will be complete before July 31, 2017 at which time a final cost report will be submitted.

If you require additional information, please contact the undersigned at your convenience.

Respectively,

Ciro Cirrincione, MD

Medical Director, President

Schaumburg Surgery Center, LlC