

DIALYSIS CARE CENTER OAK LAWN LLC

15786 S Bell Road
Homer Glen, IL 60491
Ph: 708.645.1000
Fax: 708.645.1001
www.hdsdialysis.com

May 15, 2017

FEDERAL EXPRESS

Ms. Kathryn J. Olson
Chair
Illinois Health Facilities and services review Board
525 west Jefferson Street, 2nd floor
Springfield, Illinois, 62761

RECEIVED

MAY 17 2017

HEALTH FACILITIES &
SERVICES REVIEW BOARD

Re: Permit Renewal Request – Dialysis Care Center Oak Lawn
Project Number: #16-020

Dear Ms. Olson:

On behalf of Dialysis Care Center Oak Lawn, I am writing to request an eight-month extension of the completion date for Project Number #16-020, Dialysis Care Center Oak Lawn. The Illinois Health Facilities and Services Review Board (“HFSRB”) approved Dialysis Care Center Oak Lawn’s certificate of need application on October 25, 2017. The construction is nearly complete; however, based on recent experiences, Dialysis Care Center Oak Lawn anticipates it will take five to seven months for Medicare certification of the facility. Consequently, we respectfully request an eight-month renewal of the project permit and a new project completion date of February 28, 2018.

1. Requested Project Completion Date

Dialysis Care Center Oak Lawn requests the HFSRB grant an eight-month renewal of the project permit and establish **February 28, 2018** as the new project completion date.

2. Status of Project

Construction on the project began on January 23, 2017, and will be completed by June 12, 2017. The request of extension for the project is based on the following reasons:

- RO water cultures/endotoxin testing that takes approximately four weeks to complete.
- Medicare certification of the facility in which, based on recent experience, may take five to seven months.

Therefore, to allow sufficient time to complete the project, we request an eight-month renewal of the project permit.

3. Statement Regarding Completion of the Project

Dialysis Care Center Oak Lawn expects the construction to be 100% completed by June 12, 2017. To date, Dialysis Care Center Oak Lawn has spent approximately \$688,000.00 on this project. We do not foresee exceeding the HFSRB approved amount of \$762,000.00. To safeguard adequate time to allow for Medicare survey and certification, Dialysis Care Center Oak Lawn respectfully requests an eight-month renewal of the Project permit.


4. Confirmatory Evidence of Project Compliance

I hereby certify, pursuant to 77 I11. Admin. Code 1130.740, Dialysis Care Center Oak Lawn's compliance with the scope and costs of the project by the HFSRB pursuant to Project #16-020.

Based on the above information, in compliance with section 1130.740 of the Illinois administrative code, we formally request an eight-month renewal of permit for project #16-020 and a new project completion date of February 28, 2018.

If you have any further questions or require additional information on this project, please do not hesitate to contact me.


Sincerely,



Asim M. Shazzad
Administrator
Dialysis Care Center Oak Lawn
shazzad@kidneycares.com
Cell: (630) 965-9007
Direct: (708) 737-7200

Notarization:
Subscribed and sworn to before me
this 15 day of May, 2017


Signature of Notary



Seal